

# **FY2013**

**LETTERKENNY ARMY DEPOT**  
**Army Defense Environmental Restoration Program**  
**Installation Action Plan**

Printed 24 September 2013

## Table of Contents

|   |    |
|---|----|
| Statement Of Purpose.....                               | 1  |
| Acronyms.....   | 2  |
| Acronym Translation Table.....                          | 6  |
| Site Alias List.....                                    | 7  |
| Installation Information.....                           | 8  |
| 5-Year / Periodic Review Summary.....                   | 10 |
| Land Use Control (LUC) Summary.....                     | 12 |
| Cleanup Program Summary.....                            | 16 |
| Installation Restoration Program.....                   | 19 |
| IRP Summary.....  | 20 |
| IRP Contamination Assessment.....                       | 22 |
| IRP Previous Studies.....                               | 25 |
| Installation Restoration Program Site Descriptions..... | 39 |
| LEAD-009 CLAY LINED FTA (AREA B).....                   | 40 |
| LEAD-010 OIL BURNING PIT.....                           | 41 |
| LEAD-029 ROCKY SPRING LAKE (VOC'S).....                 | 42 |
| LEAD-036 LANDFILL 2 (48-52) (AREA J).....               | 44 |
| LEAD-039 LANDFILL 5 (64-?) (AREA G), SECURITY.....      | 46 |
| LEAD-040 OPEN TRENCH LANDFILL ADJ TO TBR.....           | 47 |
| LEAD-044 REVETTED AREA NORTH OF BURNING PITS.....       | 48 |
| LEAD-048 TRANSFER/BURNING REVETMENTS.....               | 49 |
| LEAD-050 TNT WASHOUT PLANT.....                         | 50 |
| LEAD-052 DISPOSAL AREA TRENCHES (AREA K).....           | 51 |
| LEAD-053 BURNING GROUND 2 (SWMU 58).....                | 53 |
| LEAD-076 SE OFFPOST GROUNDWATER - IR.....               | 54 |
| LEAD-077 PDO OFFPOST GROUNDWATER.....                   | 56 |
| LEAD-079 WASTE DISPOSAL TRENCHES AREA A.....            | 58 |
| LEAD-081 SE ONPOST GROUNDWATER - IR.....                | 59 |
| LEAD-083 INDUSTRIAL WASTE SEWERS-SOILS - IR.....        | 61 |
| LEAD-106 DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS.....  | 62 |
| LEAD-107 ROCKY SPRING PCB SEDIMENTS.....                | 63 |
| LEAD-112 AMMUNITION DRUM PADS.....                      | 65 |

---

## Table of Contents

|   |    |
|---|----|
| LEAD-131 IWTP LAGOON GROUNDWATER.....   | 66 |
| LEAD-132 Former Test Track/Soil Storage Area.....                                     | 68 |
| Installation Restoration Program Site Closeout (No Further Action) Sites Summary..... | 69 |
| IRP Schedule.....   | 76 |
| Installation Restoration Program Milestones.....                                      | 76 |
| IRP Schedule Chart.....   | 80 |

---

## Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multiyear cleanup program for an installation. The plan identifies environmental cleanup requirements at each site or area of concern (AOC), and proposes a comprehensive, installation-wide approach, with the costs and schedules associated with conducting investigations and taking the necessary remedial actions (RA).

In an effort to coordinate planning information between the restoration manager, the US Army Environmental Command (USAEC), the Letterkenny Army Depot (LEAD), the US Army Aviation and Missile Command (AMCOM), the executing agencies, regulatory agencies, and the public, an IAP was completed. The IAP is used to track requirements, schedules, and tentative budgets for all major Army installation cleanup programs.

All site-specific funding and schedule information has been prepared according to projected overall Army funding levels and is, therefore, subject to change.

## Acronyms

|        |  |
|--------|--|
| AA     | Ammunition Area (not NPL listed)   |
| ACA    | Army Contracting Agency  |
| AEDB-R | Army Environmental Database - Restoration                                    |
| AMC    | Army Materiel Command  |
| AMCOM  | US Army Aviation and Missile Command   |
| AOC    | Area of Concern  |
| ARARs  | Applicable or Relevant and Appropriate Requirements                          |
| ARS    | Arsenic Mitigation Technology  |
| ASTs   | Aboveground Storage Tank   |
| Bldg   | Building   |
| BRAC   | Base Realignment and Closure   |
| BTAG   | Biological Technical Assistance Group  |
| CERCLA | Comprehensive Environmental Response, Compensation and Liability Act of 1980 |
| CERFA  | Community Environmental Response Facilitation Act                            |
| CHPPM  | Center for Health Promotion and Preventive Medicine                          |
| CMI(C) | Corrective Measures Implementation (Construction)                            |
| CMI(O) | Corrective Measures Implementation (Operation)                               |
| CMS    | Corrective Measures Study  |
| COC    | Contaminant of Concern   |
| CS     | Confirmation Sampling  |
| cy     | cubic yard   |
| DA     | Disposal Area  |
| DECC   | Chambersburg - Defense Information Systems Agency                            |
| DERA   | Defense Evaluation and Research Agency                                       |
| DES    | Design   |
| DLA    | Defense Logistics Agency   |
| DoD    | Department of Defense  |
| DRMO   | Defense Reutilization and Marketing Office                                   |
| DSERTS | Defense Site Environmental Restoration Tracking System                       |
| EBPS   | Enhanced Bioremediation Pilot Study  |
| EE/CA  | Engineering Estimate/Cost Analysis   |
| EPRDA  | East Patrol Road Disposal Area   |
| ER,A   | Environmental Restoration, Army  |
| ERH    | Electrical Resistivity Heating   |
| ESD    | Explanation of Significant Differences                                       |
| FFS    | Focused Feasibility Study  |
| FOSL   | Finding of Suitability to Lease  |
| FOST   | Finding of Suitability to Transfer   |
| FRA    | Final Remedial Action  |
| FS     | Feasibility Study  |
| ft     | feet (foot)  |
| ft-msl | Feet - Mean Sea Level  |
| FY     | Fiscal Year  |
| GIS    | Geographic Information System  |
| gpm    | gallons per minute   |

## Acronyms

|       |  |
|-------|--|
| GWAAP | Groundwater Assessment and Abatement Plan                            |
| GWTP  | Groundwater Treatment Plant  |
| GWTS  | Groundwater Treatment System   |
| HRS   | Hazard Ranking System  |
| IA    | Interim Action   |
| IAG   | Interagency Agreement  |
| IAP   | Installation Action Plan   |
| IC    | Institutional Controls   |
| IM    | Interim Measure  |
| IRA   | Interim Remedial Action  |
| IRP   | Installation Restoration Program                                     |
| ISCO  | In Situ Chemical Oxidation   |
| IW    | Industrial Wastewater  |
| IWTP  | Industrial Water Treatment Plant                                     |
| IWWS  | Industrial Wastewater Sewers   |
| K     | thousand   |
| LEAD  | Letterkenny Army Depot   |
| LF    | Landfill   |
| LIDA  | Letterkenny Industrial Development Authority                         |
| LT3   | Low Temperature Thermal Treatment                                    |
| LTM   | Long-Term Management   |
| LUC   | Land Use Control   |
| LUCAP | Land Use Control Plan  |
| MCL   | Maximum Contaminant Level  |
| MMR   | Meghan Mackenzie Run   |
| MNA   | Monitored Natural Attenuation  |
| MNR   | Monitored Natural Recovery   |
| MOA   | Memorandum of Agreement  |
| MR    | Munitions Response   |
| msl   | Mean Sea Level   |
| N/A   | Not Applicable   |
| NAPL  | Non-Aqueous Phase Liquid   |
| NFA   | No Further Action  |
| NPDES | National Pollution Discharge Elimination System                      |
| NPL   | National Priorities List   |
| NSIA  | Northern Southeast Industrial Area                                   |
| OBP   | Oil Burn Pit   |
| OU    | Operable Unit  |
| PA    | Preliminary Assessment   |
| PADEP | Pennsylvania Department of Environmental Protection                  |
| PAH   | Polynuclear Aromatic Hydrocarbon                                     |
| PBA   | Performance-Based Acquisition  |
| PBC   | Performance-Based Contract   |
| PCB   | Polychlorinated Byphenls   |
| PDO   | Property Disposal Office (the second area of LEAD placed on the NPL) |

## Acronyms

|          |  |
|----------|--|
| POL      | Petroleum, Oil and Lubricants  |
| PP       | Proposed Plan  |
| ppm      | parts per million  |
| PRG      | Preliminary Remediation Goal   |
| QA/QC    | Quality Assurance/Quality Control                                    |
| QAPP     | Quality Assurance Project Plan                                       |
| RA       | Remedial Action  |
| RA(C)    | Remedial Action (Construction)                                       |
| RA(O)    | Remedial Action (Operation)  |
| RAB      | Restoration Advisory Board   |
| RAD      | Radioactive Waste or a Unit of Radiation Measure                     |
| RBC      | Risk-Based Concentration   |
| RC       | Response Complete  |
| RCRA     | Resource Conservation and Recovery Act                               |
| RD       | Remedial Design  |
| RDX      | Cyclotrimethylenetrinitramine  |
| RFA      | RCRA Facility Assessment   |
| RFI      | RCRA Facility Investigation  |
| RI       | Remedial Investigation   |
| RIP      | Remedy-in-Place  |
| ROD      | Record of Decision   |
| RRSE     | Relative Risk Site Investigation                                     |
| SAIC     | Science Applications International Corporation                       |
| SE       | Southeastern Area (the first area of LEAD placed on the NPL)         |
| SI       | Site Inspection  |
| SIA      | Southeast Industrial Area  |
| SLERA    | Screening Level Ecological Risk Assessment                           |
| SOO      | Statement of Objectives  |
| SOP      | Statement of Purpose   |
| SVOC     | Semi-Volatile Organic Compound                                       |
| SWMU     | Solid Waste Management Unit  |
| SWQS     | Surface Water Quality Standard                                       |
| TAPP     | Technical Assistance for Public Participation                        |
| TBD      | To Be Determined   |
| TBR      | Transfer/Burning Revetments  |
| TCA      | 1, 1, 1 Trichloroethane  |
| TCE      | Trichloroethylene  |
| TI       | Technical Impracticability   |
| TMDE     | Test, Measurement, and Diagnostic Equipment                          |
| TNT      | Trinitrotoluene  |
| TRC      | Technical Review Committee   |
| ug/l     | microgram per liter  |
| USAEC    | US Army Environmental Command  |
| USATHAMA | US Army Toxic and Hazardous Material Agency (currently called USAEC) |
| USEPA    | US Environmental Protection Agency                                   |

---

## Acronyms

USGS US Geological Survey  
UST Underground Storage Tank  
VIP Vapor Intrusion Pathway  
VOC Volatile Organic Compound



## Acronym Translation Table

### CERCLA

Preliminary Assessment(PA)  
Site Inspection(SI)  
Remedial Investigation/Feasibility Study(RI/FS)  
Remedial Design(RD)  
Remedial Action (Construction)(RA(C))  
Remedial Action (Operation)(RA(O))  
Long Term Management(LTM)  
Interim Remedial Action(IRA)

### RCRA

= RCRA Facility Assessment(RFA)  
= Confirmation Sampling(CS)  
= RCRA Facility Investigation/Corrective Measures Study(RFI/CMS)  
= Design(DES)  
= Corrective Measures Implementation (Construction)(CMI(C))  
= Corrective Measures Implementation (Operation)(CMI(O))  
= Long Term Management(LTM)  
= Interim Measure(IM)

## Site Alias List

### AEDB-R Site ID to Alias List

| <b>AEDB-R #</b> | <b>Alias</b> |
|-----------------|--------------|
| LEAD-009        | SE OU 5      |
| LEAD-010        | PDO OU 4     |
| LEAD-029        | PDO OU2      |
| LEAD-036        | SE OU 9      |
| LEAD-039        | SE OU 12     |
| LEAD-040        | PDO OU 4     |
| LEAD-044        | PDO OU 4     |
| LEAD-048        | PDO OU 4     |
| LEAD-050        | AMMO         |
| LEAD-052        | SE OU 1      |
| LEAD-053        | AMMO         |
| LEAD-076        | SE OU 6      |
| LEAD-077        | PDO OU 2     |
| LEAD-079        | SE OU 5      |
| LEAD-081        | SE OU 3A     |
| LEAD-083        | SE OU 2      |
| LEAD-106        | PDO OU 5     |
| LEAD-107        | PDO OU 5     |
| LEAD-112        | PDO OU 8     |
| LEAD-131        | SE OU 11     |
| LEAD-132        | SE OU 14     |

## Installation Information

### Installation Locale

**Installation Size (Acreage):** 18281

**City:** Chambersburg

**County:** Franklin

**State:** Pennsylvania

### Other Locale Information

The LEAD is located in the central portion of Franklin County, Pennsylvania, five miles north of Chambersburg and 30 miles west of Gettysburg, Pennsylvania. It is in the Great Valley section of the Valley and Ridge physiographic province. This area, known locally as the Cumberland Valley, extends northeast to southwest across central Pennsylvania.

The LEAD straddles two major structural features, the South Mountain anticlinorium to the east and the Massanutten synclinorium to the west. The five formations occurring at LEAD are a shale formation known as the Martinsburg Formation (which is not karstic). The limestone formations are the Chambersburg Formation and the St. Paul Group, the limestones and dolomites of the Rockdale Run Formation, and the dolomites of the Pinesburg Station Formation. These geologic formations are karstic, fractured, and deformed to varying extents due to past geologic activity.

The geologic units and their associated deformational features control the direction and rate of groundwater movement at LEAD. The potentiometric surface reflects the topography in a subdued manner, creating groundwater divides and basins coincident with the topography and surface water divides and basins. The Property Disposal Office (PDO) area is cut by two major fault structures, the Letterkenny Fault and the Pinola Fault, and at least two unnamed faults.

The installation originally covered 19,243 acres and is situated on the western side of the Cumberland Valley that is characterized by gently rolling terrain underlain by folded and faulted geologic formations. A total of 1,235 acres are to be excessed through Base Realignment and Closure (BRAC). To date a total of 833 acres has already been transferred under BRAC Phases I, II, III, IV and the Air Hill Parcel. In addition, the Letterkenny Reservoir, which comprises 129 acres, has also been transferred as part of a utilities privatization initiative.

### Installation Mission

The mission of the LEAD is to deliver superior maintenance, manufacturing, logistics, life cycle support and service worldwide to the Joint Warfighter and our International Partners.

### Lead Organization

Army Materiel Command (AMC)

### Lead Executing Agencies for Installation

Mission & Installation Contracting Command, Ft. Sam Houston

Baltimore District Corps of Engineers

### Regulator Participation

#### Federal

US Environmental Protection Agency (USEPA) Region 3

#### State

Pennsylvania Department of Environmental Protection (PADEP), Environmental Cleanup Program

### National Priorities List (NPL) Status

A score of 37.5 was recorded on 01-JUL-87.

### Date for RA(C) Completion:

201509

### Date for NPL Deletion: TBD

## Installation Information

### Installation Restoration Advisory Board (RAB)/Technical Review Committee (TRC)/Technical Assistance for Public Participation (TAPP) Status

RAB established 199605

### Installation Program Summaries

#### IRP

**Primary Contaminants of Concern:** Dioxins/Dibenzofurans, Explosives, Metals, Petroleum, Oil and Lubricants (POL), Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

**Affected Media of Concern:** Groundwater, Sediment, Soil, Surface Water

## 5-Year / Periodic Review Summary

### 5-Year / Periodic Review Summary

| Status   | Start Date | End Date | End FY |
|----------|------------|----------|--------|
| Complete | 201103     | 201203   | 2012   |
| Complete | 200602     | 200609   | 2006   |
| Complete | 200110     | 200110   | 2002   |
| Planned  | 201603     | 201703   | 2017   |

### Last Completed 5-Year / Periodic Review Details

| Associated ROD/DD Name                   | Sites                        |
|--|------------------------------|
| AREA SE OU 1: K AREA CONTAMINATED SOILS  | LEAD-052                     |
| DD, PDO Playground Soils, LEAD-089       | LEAD-089                     |
| DD,PDO OU3 Mercury Detect Rocky Spring L | LEAD-064, LEAD-067, LEAD-070 |
| Firemen's Training Area Removal Action   | LEAD-063                     |
| Phase I Parcels                          | LEAD-027, LEAD-119           |
| Phase II Parcels                         | LEAD-119, LEAD-125, LEAD-126 |
| Phase III Parcel                         | LEAD-011, LEAD-110, LEAD-114 |
| Phase IV Parcels                         | LEAD-016, LEAD-115           |
| ROD, SE OU 10 Groundwater                | LEAD-101, LEAD-128           |
| ROD, SE OU 2 - IWWS & Contaminated Soils | LEAD-074, LEAD-083           |
| ROD, SE OU 4 Stormwater Sewers           | LEAD-032, LEAD-034, LEAD-073 |

**Results** The remedies for SE OUs 1, 2, 7, portions of 8 and 10 and portions of PDO OU6 are functioning as designed, are protective of human health and the environment, and are being operated and maintained in an appropriate manner.

**Actions** SE OU1 - Implement maintenance plan, conduct annual cap inspection. SEOU2 - Complete LUC rpts. Incl LUCs in the LUC RD for SEOU2, 7, 8 and PDO OU6. SEOU10 - con't monitoring. PDO OU6 - Ensure GW restrictions are in RODS and RDs for PDO OUs 2, 4.

**Plans** Another five-year review will be conducted in FY17

### Recommendations and Implementation Plans:

#### SE OU 1

- Perform activities specified in maintenance plan: inspect sign integrity and mow cap at least once per year.
- Animal burrows have been observed during the past two cap inspections. Traps have been effective at removing burrowing animals and will continue to be used. Existing holes will be filled in to determine if new holes are being created.
- Revise vegetative cover statement of purpose (SOP) to require annual cap inspection instead of quarterly inspection.

#### SE OU 2

- Ensure completion of annual LUC inspection reports.
- Include SE OU 2 LUCs in the LUC RD for Phases I, II, and V.

#### SE OU 7

- Include SE OU 7 LUCs in the LUC RD for Phases I, II, and V.

#### SE OUs 2, 7, 8, and PDO OU 6

- Complete LUC RD for Phases I, II, and V before the LUCAP MOA expires in August 2012.

#### SE OU 10

- Continued monitoring of site conditions.

## 5-Year / Periodic Review Summary

| Recommendations and Implementation Plans:   |
|---|
| <p>PDO OU 6</p> <p>-Ensure groundwater restrictions at PDO OU 6 sites are incorporated into the RODs and RDs for PDO OUs 2 and 4; ensure RDs are completed before the LUCAP memorandum of agreement (MOA) expires in August 2012.</p> |

## Land Use Control (LUC) Summary

**LUC Title:** LEAD-039 LUC Work Plan

**Site(s):** LEAD-039

**ROD/DD Title:** ROD, AMMO Landfill 5 (64-?) (Area G) Sec

**Location of LUC**

Landfill and surrounding area is restricted to commercial/industrial use per the Letterkenny Master Plan.

Immediate boundary of the landfill will have a 2-foot soil cover. Landfill area will be restricted from any activity that can disturb the cap.

**Land Use Restriction:** Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage system, Landfill restriction - Prohibit excavation on LF cap or cover system, Restrict land use - No residential use

**Types of Engineering Controls:** Signs

**Types of Institutional Controls:** Notations in Master Plan

**Date in Place:** 201209

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** METALS

**Additional Information**

N/A

**LUC Title:** LEAD-050 LUC Work Plan

**Site(s):** LEAD-050

**ROD/DD Title:** ROD, AMMO TNT Washout plant

**Location of LUC**

Entire site is restricted to commercial/industrial use per the Letterkenny Master Plan.

**Land Use Restriction:** Restrict land use - No residential use

**Types of Engineering Controls:** None

**Types of Institutional Controls:** Notations in Master Plan

**Date in Place:** 201209

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** METALS

**Additional Information**

N/A

## Land Use Control (LUC) Summary

**LUC Title:** LEAD-053 LUC Work Plan

**Site(s):** LEAD-053

**ROD/DD Title:** ROD, AMMO Burning Ground 2 (SWMU 58)

**Location of LUC**

Site and area surrounding the site are restricted to commercial/industrial use per the Letterkenny Master Plan.

**Land Use Restriction:** Restrict land use - No residential use

**Types of Engineering Controls:** None

**Types of Institutional Controls:** Notations in Master Plan

**Date in Place:** 201209

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** METALS

**Additional Information**

N/A

**LUC Title:** LEAD-079 LUC Work Plan

**Site(s):** LEAD-079

**ROD/DD Title:** ROD, SE OU 5, Areas A & B

**Location of LUC**

Area A is located within Letterkenny Industrial Area which is limited to commercial/industrial use per the Letterkenny Master Plan.

**Land Use Restriction:** Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage system, Landfill restriction - Prohibit excavation on LF cap or cover system, Restrict land use - No residential use

**Types of Engineering Controls:** Signs

**Types of Institutional Controls:** Notations in Master Plan, Restrictions on land use

**Date in Place:** 201501

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** METALS, PAH, VOC

**Additional Information**

N/A

**LUC Title:** PDO OU 4 LUC RD



## Land Use Control (LUC) Summary

**Site(s):** LEAD-040, LEAD-044, LEAD-048, LEAD-112

**ROD/DD Title:** PDO OU 4 - OIL BURN PIT, LEAD-010

**Location of LUC**

PDO OU 4 is located within Industrial Area which is restricted to commercial/industrial use per the Letterkenny Master Plan.

**Land Use Restriction:** Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage system, Landfill restriction - Restrict construction of buildings that may interfere with LF cap or cover system, Restrict land use - No residential use

**Types of Engineering Controls:** Markers

**Types of Institutional Controls:** Restrictions on land use

**Date in Place:** 201306

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** DIOXINS/DIBENZOFURANS, METALS, PCBs, VOC

**Additional Information**

N/A

**LUC Title:** ROD - IWWS & Cont. Soil

**Site(s):** LEAD-074, LEAD-083

**ROD/DD Title:** ROD, SE OU 2 - IWWS & Contaminated Soils

**Location of LUC**

Southeastern Area Operable Unit 2 (SE OU 2)

Industrial Wastewater Sewers and Associated Contaminated Soils

**Land Use Restriction:** Restrict land use - No residential use

**Types of Engineering Controls:** None

**Types of Institutional Controls:** Notations in Master Plan, Restrictions on land use

**Date in Place:** 200608

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews

**Contaminants:** VOC

**Additional Information**

N/A

**LUC Title:** ROD K Areas Cont. Soils

**Site(s):** LEAD-052

## Land Use Control (LUC) Summary

**ROD/DD Title:** AREA SE OU 1: K AREA CONTAMINATED SOILS

**Location of LUC**

The K Areas K-1, K-2 and K-3 are located in the Southeast area of the depot.

**Land Use Restriction:** Landfill restriction - Prohibit activities that would impact the LF cap (or cover system) and drainage system, Landfill restriction - Prohibit excavation on LF cap or cover system, Landfill restriction - Prohibit installation of utility system lines through the site

**Types of Engineering Controls:** Markers, Signs

**Types of Institutional Controls:** Notations in Master Plan, Restrictions on Groundwater Withdrawal, Restrictions on land use

**Date in Place:** 199108

**Modification Date:** N/A

**Date Terminated:** N/A

**Inspecting Organization:** Installation

**Record of LUC:** Master Plan or Equivalent

**Documentation Date:** N/A

**LUC Enforcement:** Annual Inspections, 5 Year Reviews, Markers

**Contaminants:** VOC

**Additional Information**

N/A

# Cleanup Program Summary

## Installation Historic Activity

LEAD was established in 1942 with the primary mission of ammunition storage. Other principal activities at LEAD have included overhauling, rebuilding, and testing of wheeled and tracked vehicles; issuing and shipping industrial chemicals and petroleum; and storing, maintaining, demilitarizing, and modifying ammunition.

Operations conducted at LEAD, in conjunction with prior and current missions, have included cleaning and stripping, plating, lubricating, demolishing, transferring and storing chemicals and petroleum and washout/deactivation of ammunition. Several of these activities involved the use of significant quantities of chlorinated hydrocarbons, solvents, and petroleum, oil and lubricants (POL). Machining, plating and painting operations produced metallic residues that were disposed of on-site.

The Ammunition Area (AA), which occupies the majority of the land at LEAD, is used to store ammunition. The industrial area is used for warehousing operations and repairing and rebuilding of Army wheeled vehicles.

As the center of industrial and technical excellence for air defense and tactical missile systems, LEAD continues a tradition of supporting our Soldiers and our Army for over 70 years. LEAD repairs a variety of Department of Defense (DoD) missile systems. The LEAD is the Premier DoD Center of Industrial and Technical Excellence for Air Defense and Tactical Missile Ground Support Equipment, Mobile Electric Power Generation Equipment, Route Clearance Vehicles and PATRIOT Missile Recertification.

Comprising over 17,000 acres, the Ammunition Area of the depot is used to conduct maintenance, modification, storage and demilitarization operations on tactical missiles and ammunition. On occasion, LEAD partners with industry to allow the advantage of its unique capabilities and skills.

LEAD is under the command structure of AMCOM. It is a government-owned, government-operated installation. Its location in south central Pennsylvania provides easy access to seaports, air travel and major highways.

Installation Restoration Program (IRP) efforts at LEAD were initiated in 1978 when an installation assessment was performed. Past operations and practices at LEAD have resulted in the generation of various types of contaminants and their disposal or release across the installation. Solvents, heavy metals, petroleum hydrocarbons, and polychlorinated biphenyls (PCBs) are the primary contaminants of concern (COCs). Letterkenny has signed agreements with the federal and state regulators and has established a procedural framework to implement and monitor appropriate response actions at the facility in accordance with the Comprehensive Environmental Response, Compensation, and Liability Act of 1980 (CERCLA), the National Oil and Hazardous Substances Pollution Contingency Plan, Superfund guidance and policy, the Resource Conservation and Recovery Act (RCRA) guidance and policy, and state statutes. Letterkenny has entered into a partnership with all stakeholders in the restoration and cleanup of environmental responsibilities from past operations.

LEAD's IRP objectives are to:

- take a management approach that is strongly geared toward incorporating the opinions of all parties in the decision-making process; therefore, LEAD achieves a consensus before initiating any actions.
- conduct community relations activities which include public meetings, review and coordination meetings with federal and state regulatory personnel, site visits, meetings with elected officials and community groups, news releases to the local media, and direct contact with nearby property owners.
- partner so as to maximize the use of limited resources (LEAD partnered with regulatory agencies and community representatives, guiding the team through complicated negotiations and groundbreaking regulatory and technical issues), and
- use innovative technologies in an attempt to streamline and determine the most cost-effective method for cleanup (Information from such pilots and projects is posted on LEAD's environmental website for dissemination to the regulators, restoration advisory board [RAB] members and local authorities in an effort to share lessons learned. The website is password protected).

LEAD supports local small businesses including local construction companies, local drillers, surveyors, nearby local stores, and local hotels. The majority of our contractors are headquartered in Pennsylvania.

As part of the installation's regulatory status there are two National Priorities List (NPL) sites on the installation: the Southeastern (SE) Area and the Property Disposal Office (PDO) Area. The SE Area was listed in 1987 with a hazard ranking system (HRS) score of 34.21. The PDO Area was listed in 1989 with HRS score of 37.51 (Federal Facilities List). On Feb. 3, 1989 a Federal Facilities Interagency Agreement (referred to as the IAG) was signed by the Army, EPA, and PADEP, which laid the groundwork for the CERCLA and RCRA action at LEAD. The IAG divided LEAD in to three areas for the purpose of environmental

# Cleanup Program Summary

## Installation Historic Activity

investigation:

- SE Area comprised of the Southeast Industrial Area (SIA) and the Disposal Area (DA)
- PDO Area
- Ammunition Area (AA)

Portions of both NPL sites are located on both the installation and BRAC property. CERCLA investigations have been completed in the AA (NPL).

There are a number of reasons for LEAD's inclusion on the NPL. The SE Area is included because groundwater beneath the Southeast Industrial Area (SIA) of the depot, as well as beneath an off-depot area of approximately 4,000 acres, extending at least two miles to the east, is contaminated with chlorinated organic chemicals. Off-post VOC contamination includes various springs with Rowe Spring being the primary spring of concern. Soil on the installation has been found to be contaminated with chlorinated organic chemicals, including volatile organic compounds (VOCs). Individuals may be at risk if they accidentally ingest, inhale vapors, or come in direct contact with contaminated groundwater or soil, or consume fish from contaminated areas.

According to tests conducted by the Army, groundwater beneath the PDO area and PDO surface water, including Rocky Spring Lake, are contaminated with low levels of chlorinated organic chemicals including trichloroethylene (TCE) and PCBs. The soils have been contaminated by xylene, heavy metals, chloroform, and other VOCs. Residential wells are not known to be impacted by this site, but could be threatened.

LEAD is currently monitoring groundwater height at the PDO boundary to verify that VOC contaminated groundwater is not currently migrating off- post.

Operations conducted at LEAD, in conjunction with prior and current missions, have included

- cleaning and stripping,
- plating,
- lubrication,
- demolition,
- chemical and petroleum transfer and storage, and
- washout/deactivation of ammunition.

Several of these activities involved the use of significant quantities of chlorinated hydrocarbons, solvents and POL. Machining/plating/painting operations produced metallic residues that were disposed of on-site.

On Aug. 30, 2007, the Army awarded a performance-based contract (PBC) to Weston Solutions of West Chester, Pennsylvania. The contract requires environmental remediation services for all sites at LEAD, located at Chambersburg, Pennsylvania. The contractor will be responsible for conducting required environmental restoration services for which the US Department of the Army is statutorily responsible. They will address any and all unforeseen environmental, scheduling, and regulatory issues and assume contractual liability and responsibility for achievement of the performance objectives for the cleanup sites at LEAD and any sites with off-installation contamination for which the Army is responsible. The specific objectives of this contract are set forth in a performance work statement and in accordance with the contractor's proposal and task orders.

The contract concludes at the end of December 2014.

## Installation Program Cleanup Progress

### IRP

**Prior Year Progress:** BRAC:  
- Complete lower PDO ROD: covers PDO OU 6.

Environmental Restoration Army (ER,A):  
- Complete lower PDO ROD: covers PDO OU 2 and 5.

**Future Plan of Action:** BRAC and ER,A:  
- Install two-foot landfill covers at landfill sites LEAD-036, 037, 039, 040, and 079

## Cleanup Program Summary

### BRAC:

- Complete PP, ROD, FOST for Phase VI & VII parcels and transfer parcels.

### ER,A:

- Complete the PP, ROD and RD for the on-and off-post VOC contaminated groundwater (SE Operable Unit (OUs) 3A, 6, and 11). Implement remedy of in situ chemical oxidation.
- Complete PP and ROD for PDO OU 4. Implement remedy of electrical resistivity heating at PDO OU 4.

**LETTERKENNY ARMY DEPOT**  
**Army Defense Environmental Restoration Program**  
**Installation Restoration Program**

## IRP Summary

**Installation Total Army Environmental Database-Restoration (AEDB-R) Sites/Closeout Sites Count:** 80/59

### Installation Site Types with Future and/or Underway Phases

|   |   |
|---|---|
| 2 | Burn Area<br>(LEAD-010, LEAD-053)                                     |
| 4 | Contaminated Ground Water<br>(LEAD-076, LEAD-077, LEAD-081, LEAD-131) |
| 1 | Contaminated Sediments<br>(LEAD-107)                                  |
| 1 | Contaminated Soil Piles<br>(LEAD-132)                                 |
| 1 | Disposal Pit/Dry Well<br>(LEAD-048)                                   |
| 1 | Fire/Crash Training Area<br>(LEAD-009)                                |
| 5 | Landfill<br>(LEAD-036, LEAD-039, LEAD-040, LEAD-052, LEAD-079)        |
| 3 | Storage Area<br>(LEAD-044, LEAD-106, LEAD-112)                        |
| 1 | Surface Impoundment/Lagoon<br>(LEAD-029)                              |
| 1 | Waste Lines<br>(LEAD-083)   |
| 1 | Waste Treatment Plant<br>(LEAD-050)                                   |

### Most Widespread Contaminants of Concern

Dioxins/Dibenzofurans, Explosives, Metals, Petroleum, Oil and Lubricants (POL), Polychlorinated Biphenyls (PCB), Semi-volatiles (SVOC), Volatiles (VOC)

### Media of Concern

Groundwater, Sediment, Soil, Surface Water

### Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

| Site ID  | Site Name                                | Action | Remedy  | FY   |
|----------|--|--------|---|------|
| LEAD-063 | FIREMEN'S TRAINING AREA (1983)           | FRA    | WASTE REMOVAL - SOILS                         | 1991 |
| LEAD-062 | GUILFORD ALTERNATE WATER SYSTEM, OFFPOST | IRA    | ALTERNATE WATER SUPPLY/WATER SUPPLY TREATMENT | 1992 |
| LEAD-013 | IWTP LAGOONS/AREA D/BLDG 360             | FRA    | THERMAL DESORPTION                            | 1993 |
| LEAD-079 | WASTE DISPOSAL TRENCHES AREA A           | IRA    | REMOVAL                                       | 1996 |
| LEAD-032 | INDUSTRIAL WASTE DITCH (ROWE RUN)        | IRA    | REMOVAL                                       | 1997 |
| LEAD-074 | INDUSTRIAL SEWERS - IR                   | IRA    | WASTE REMOVAL - SOILS                         | 1997 |
| LEAD-083 | INDUSTRIAL WASTE SEWERS-SOILS - IR       | IRA    | WASTE REMOVAL - SOILS                         | 1997 |
| LEAD-105 | SPILL SITE WITHIN AREA A                 | IRA    | WASTE REMOVAL - SOILS                         | 1997 |
| LEAD-052 | DISPOSAL AREA TRENCHES (AREA K)          | FRA    | CAPPING                                       | 1998 |
| LEAD-052 | DISPOSAL AREA TRENCHES (AREA K)          | FRA    | OTHER   | 1998 |
| LEAD-010 | OIL BURNING PIT                          | IRA    | CHEMICAL REDUCTION/OXIDATION                  | 1999 |

## IRP Summary

### Completed Remedial Actions (Interim Remedial Actions/ Final Remedial Actions (IRA/FRA))

| Site ID  | Site Name                                | Action | Remedy                             | FY   |
|----------|--|--------|------------------------------------|------|
| LEAD-106 | DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS | IRA    | REMOVAL                            | 2000 |
| LEAD-107 | ROCKY SPRING PCB SEDIMENTS               | IRA    | REMOVAL                            | 2000 |
| LEAD-036 | LANDFILL 2 (48-52) (AREA J)              | IRA    | REMOVAL                            | 2001 |
| LEAD-039 | LANDFILL 5 (64-?) (AREA G), SECURITY     | IRA    | WASTE REMOVAL - SOILS              | 2008 |
| LEAD-048 | TRANSFER/BURNING REVETMENTS              | IRA    | WASTE REMOVAL - SOLIDS (NON-SOILS) | 2008 |
| LEAD-050 | TNT WASHOUT PLANT                        | FRA    | INSTITUTIONAL CONTROLS             | 2013 |
| LEAD-053 | BURNING GROUND 2 (SWMU 58)               | FRA    | INSTITUTIONAL CONTROLS             | 2013 |

### Duration of IRP

**Date of IRP Inception:** 197901

**Estimated Date for Remedy-In-Place (RIP)/Response Complete (RC):** 201510/204509

**Date of IRP completion including Long Term Management (LTM):** 204601



# IRP Contamination Assessment

## Contamination Assessment Overview

The conclusion based on findings presented in the 1980 US Army Toxic and Hazardous Material Agency (USATHAMA) report was that the materials associated with LEAD activities, past disposal practices, and the complex nature of the hydrogeologic regime offered significant potential for environmental contamination and contaminant migration.

In 1983, volatile organic hydrocarbon contamination of groundwater was confirmed in the southeastern area of LEAD. In July 1987, the Southeast Area of LEAD was listed on the NPL (with an HRS score of 34.21). In March 1989, the PDO Area at LEAD was added to the NPL list of federal facilities (with an HRS score of 37.51). On Feb. 3, 1989, a federal facility IAG was signed, which laid the groundwork for the CERCLA and Resource Conservation and Recovery Act (RCRA) actions at LEAD. A comprehensive RI was produced for each site. The USEPA is the lead regulator at LEAD for CERCLA response actions. The Pennsylvania Department of Environmental Protection (PADEP) signed the IAG due to the RCRA-regulated closure of the industrial water treatment plant (IWTP) lagoons. For the purpose of environmental investigation the IAG divided LEAD into three areas:

- the SE area [composed of the SE Industrial Area (SIA) and the Disposal Area (DA)]
- the PDO area, and
- the AA

The SE Area and the PDO Area are NPL sites. The AA is used for the storage, repair, testing, and disposal of ammunition. LEAD is currently conducting RI/risk assessments under the authority of CERCLA.

The total of VOCs at concentrations greater than 100 micrograms per liter (ug/L) were found in groundwater at the LEAD boundary near the DA, with the predominant contaminant being 1,1 dichloroethane. Results indicated that contaminants had crossed the LEAD boundary east of the DA and north of Gate 6. In 1983-1984 the Army provided an alternative water supply where required.

In 1984, a determination was made that the DA area contained at least six major areas of VOC contamination and/or high levels of heavy metals. These areas exhibited volatile organic constituents in excess of 100 parts per million (ppm). Three of these areas were confirmed to have VOC contamination in the groundwater.

In 1983, volatile chlorinated hydrocarbons were found at significant concentrations in the groundwater, in stream sediments, and in the soil in the Property Disposal Office (PDO) groundwater contamination with VOCs was estimated to extend approximately two miles from the oil burn pit to Rocky Spring Lake. Rocky Spring was identified as the major discharge point of the VOC contaminated groundwater in the PDO drainage area. In 1986, another study confirmed that Rocky Spring is the single discharge point of all contaminated groundwater in the PDO drainage area. This study also found that low levels of VOCs were migrating off-post via surface water discharged from Rocky Spring Lake.

In 1995, during an attempt to fill the PDO oil burn pit (OBP) to grade, a black oily sludge was observed oozing from the bottom of the pit. The fill operation was halted and the side of the OBP was cut down to allow a boring rig access to the site. Two soil borings indicated high levels of trichloroethane underneath the OBP area. A high density liner was placed over this site as an emergency stabilization measure. During 1996, a decision was made to do an emergency delineation and subsequent removal at the OBP. Delineation borings and geotechnical borings were completed in August 1996 with a removal soon to follow after finalization of analytical results. Inclement winter weather prevented the removal in 1996. Remedial actions (RAs) proceeded during 1997 and 1998. In situ hydrogen peroxide was used to destroy the remaining free-product at the OBP.

An FS is currently underway to evaluate remedies for addressing remaining groundwater contamination. This site [PDO operational unit (OU) 4] is being addressed under the CERCLA program. The groundwater underneath the PDO is contaminated with VOCs above applicable or relevant and appropriate requirements (ARARs). The RI concluded that PDO VOC-contaminated groundwater does not bypass Rocky Spring Lake. Occasionally, the surface water leaving LEAD has exceeded ARARs for VOCs.

In 1991, two surface water mercury detections from Rocky Spring Lake were above surface water standards. A sampling program was initiated that involved the bi-monthly collection of surface water, algae, and fish from Rocky Spring Lake. The Army developed a method to detect mercury down to 0.05 parts per billion in water and tissue. Soil samples, surface water, and groundwater samples were collected from the site. In June 1995, the Army published the final version of the "Addendum to the Remedial Investigation of the PDO Area (OUs 1 and 2) At LEAD Mercury Detections in Rocky Spring Lake." This addendum concluded that the 1991 detections of mercury in Rocky Spring Lake were a result of the severe drought of 1991, during which the water level in the lake dropped below that of the spillway. The only exit point of water from the lake was from the control structure in the dam, and the fact that Rocky Spring Lake has always had an overabundance of nutrients in it. Every year there

# IRP Contamination Assessment

## Contamination Assessment Overview

are algae blooms in the summer.

During periods of normal lake levels, a large amount of algae is removed from the lake when water flows over the spillway.

During the 1991 drought, algae was not removed from the lake by surface flow over the spillway. When algae died in late summer, large amounts of mercury were released. The 1992 investigation documented that the algae contained approximately 106 times as much mercury as the surface water.

The following section describe the major IRP concerns.

### Site SE OU 3A:

Groundwater contamination is addressed on post VOC contamination (LEAD-081). This OU has been broken down into two sections based on SE groundwater divides: 3A (Active), the DA; and 3B (BRAC), the groundwater upgradient of the SE. There are other areas in the SE area that are being handled are under BRAC.

The VOC-contaminated groundwater from this area discharges into these six springs located approximately two miles off-post. These are the primary receptors.

- Rowe Spring,
- Helman Upstream,
- Helman Downstream,
- Nelson 1,
- Nelson 2 and
- Witmer Spring

In the DA, 15,000 cubic yards (cy) of VOC-contaminated soil were removed without visible effect on groundwater quality (K Area). The majority of the contamination still remains in the bedrock matrix. In July 1999, a peroxide injection pilot study was completed. Earlier pilot studies of recirculation and in situ stripping were not as effective as the peroxide injection. Groundwater at this site impacts property potentially identified for early transfer under BRAC.

### Site SE OU 6:

Various activities and past practices at LEAD have contaminated the SE on and off-post groundwater with VOCs. SE OU 6 was created in 1993 to address the off-post groundwater. On-post groundwater is addressed by sites SE OU 3A and 11.

### Rowe Run Drainage:

The former IWTP lagoons (LEAD-013) were closed under RCRA. As required by Pennsylvania State Law (RCRA), a groundwater assessment and abatement plan (GWAAP) were prepared. The draft GWAAP recommended the following response actions:

- groundwater monitoring
- source soils removal
- groundwater treatment
- treatment of Rowe Spring (off-post)

By 1993, the Army had completed groundwater monitoring, source soils removal, and, groundwater treatment. In 1993, a flow study of Rowe Spring (LEAD-068) commenced. A series of stream monitoring stations were installed above and below Rowe Spring to accurately measure spring flow. A final (99 percent confidence interval) flow of 1,680 gallons per minute (gpm) has been established for Rowe Spring. Helman (LEAD-086), Helman East (LEAD-087), and Witmer Spring (LEAD-088) contribute another 1,600 gpm. Nelson spring (LEAD-096) and Nelson spring East (LEAD-104) are ephemeral springs that contribute up to 200 gpm in periods of high groundwater. In June 1996 a conceptual design for the Rowe Spring groundwater treatment plant was produced. In 1998, property acquisition was completed. A final design was produced in 1999. In June 2000, a pilot study using micro bubble in situ stripping was completed.

### Site SE OU 11:

The original unlined lagoon was constructed in 1954 and operated until 1967. The lagoon was used as a settling/equalization basin for the IWTP. Over time, this process led to the generation of a sludge layer in the lagoon. Releases of sludge and untreated wastes from the unlined lagoon had been occurring for an unspecified time. In 1967, a concrete-lined, two-cell lagoon was built over the existing bare earth lagoon. In 1992, the soil in the lagoon area was excavated and treated. The groundwater

# IRP Contamination Assessment

## Contamination Assessment Overview

below the lagoon area is contaminated with VOCs. This on-post VOC-contaminated groundwater migrates off-post (see southeast OU 6) and eventually it discharges into Rowe Spring. In the Northern southeast Industrial Area (NSIA) (lagoon), 30,000 cy of VOC- contaminated soil were removed to bedrock, treated with low temperature thermal treatment (LT3) technology and returned; however, groundwater contamination still persists. A pilot study (aqueous ozone injection) was completed in November 1999 did not prove to be effective. The most common VOCs in the lagoon area are: chloroform, 1,2-dichloroethane, 1,1 dichloroethene, cis- and trans- 1,2 dichloroethene, methylene chloride, trichloroethene, and vinyl chloride.

In winter 2001, a pilot study was completed to determine the feasibility of remediating VOCs in the groundwater at the lagoons using in situ chemical oxidation (i.e., O<sub>3</sub> - peroxone). The remedial strategy that was pilot-tested is based on in situ treatment of the VOC contaminated source bedrock with pressurized O<sub>3</sub>. The pressurized O<sub>3</sub> increased the concentration of oxidant at the bedrock surface. Active remediation (i.e., oxidant introduction) would occur over a period of approximately three years. The oxidant distribution system is designed to place the oxidant solution specifically in the portions of the aquifer where groundwater passing through comes in contact with the aquifer matrix. This potential treatment alternative was evaluated along with other alternatives in the focused feasibility study (FFS) completed in 2010.

## Cleanup Exit Strategy

The end point criteria for SE OU 11 are as follows:

- The FFS was developed with a front-end Technical Impracticability (TI) waiver for groundwater at SE OUs 3A, 6, and 11 has been prepared.
- The pressurized O<sub>3</sub> injection program would be implemented until either three years of full-scale continuous treatment (including rebound monitoring) are completed or TCE concentrations at well 95-NSIA-4 stabilize at or below 867 ug/L. Based on concentration versus distance plots, achieving the 867 ug/L concentration at well 95-NSIA-4 is likely to achieve a TCE concentration at Rowe Spring meeting the surface water quality standard (SWQS) criteria of 2.7 ug/L.
- At the point in time when concentrations of TCE decline and remain below the human health SWQS of 2.7 ug/L at Rowe Spring for four successive semiannual sampling events, the surface water sampling program will be discontinued.
- At the point in time when VOC concentrations in wells 89-2, 89-4 and 93-5 decline and remain below their respective maximum contaminant levels (MCLs) for four successive semiannual sampling events, the semiannual groundwater sampling of on-post and off-post wells will be discontinued.

The Army proposes to implement in situ chemical oxidation (ISCO) with land use controls (LUCs) and long-term monitored natural attenuation (MNA) sampling as the alternate remedial strategy (ARS), with the goal of destroying contaminant mass at the TI zones in SE OUs 3A and 11 and meeting ARARs in the dissolved-phase plume. The proposed ARS would protect human health and the environment through the implementation of ISCO, which would destroy contaminant source zone mass with a potential resultant decline in the dissolved phase VOC concentrations in both groundwater and surface water springs (in SE OU 6).

## IRP Previous Studies

|      | Title   | Author  | Date     |
|------|---|---|----------|
| 1980 | Installation Assessment of LEAD   | LEAD, USATHAMA                                | JAN-1980 |
| 1983 | Engineering Report Study of Hazardous Discharges, LEAD, Waste Disposal/Sites                          | Mason and Hanger                              | AUG-1983 |
|      | Environmental Contamination Survey of LEAD SE Industrial Area, Waste                                  | Battelle, Pacific Northwest Laboratories      | SEP-1983 |
|      | Environmental Contamination Survey, Waste Disposal/Sites  | Battelle, Pacific Northwest Laboratories      | SEP-1983 |
|      | Environmental Contamination Survey, Exploratory, Confirmatory Phases, Waste Disposal/Sites            | Battelle, Pacific Northwest Laboratories      | OCT-1983 |
| 1984 | LEAD Remedial Investigation Feasibility Study, SE Area  | Roy F. Weston                                 | FEB-1984 |
|      | Environmental Contamination Survey of LEAD Multiphase Investigation Summary                           | LEAD, Battelle                                | MAY-1984 |
| 1986 | Environmental Contamination Monitoring at LEAD Final Report AOOA, PDO/SE Areas                        | Environmental Science and Engineering, Inc    | JAN-1986 |
|      | Pilot Investigation of Low Temp. Thermal Stripping of VOCs From Soil                                  | Roy F. Weston                                 | JUN-1986 |
|      | Remedial Investigation of the Disposal Area Final Report A00A, SE Area                                | Environmental Science and Engineering         | AUG-1986 |
|      | GW at Open Burning/Open Detonation Facilities (AEHA#38-26-045-86), Groundwater, PDO 4, AMMO, 10,46,53 | Army (AEHA)                                   | NOV-1986 |
| 1987 | Evaluation of Report Solid Waste Management Units   | LEAD, SI, AEHA                                | FEB-1987 |
|      | Geophysical Investigation of IWTP Area, Sites E and F, IWTP Lagoons, SE OU 11, 13,131                 | Environmental Science and Engineering, Inc    | MAY-1987 |
|      | Geophysical Investigation of the Eastern Boundary, Vol. 1, SE Area                                    | Environmental Science and Engineering, Inc.   | MAY-1987 |
|      | Field Investigation Report for Bldg. 1N Sump Pit, LEAD Buildings                                      | EA Engineering Science and Technology         | JUN-1987 |
|      | Remedial Investigation of the Property Disposal Office (PDO) Area, PDO Area, PDO                      | Environmental Science and Engineering, Inc.   | SEP-1987 |
|      | Remedial Investigation of the Southeastern (SE) Area, SE Area, SE, SE AREA Depot                      | Environmental Science and Engineering, Inc.   | DEC-1987 |
|      | LEAD RCRA Monitoring Well Data (1987-1989) Groundwater  | LEAD  | DEC-1987 |
| 1988 | RCRA Facility Assessment Phase I (SWMU Units), RCRA   | A.T. Kearney, Inc. The Earth Technology Corp. | FEB-1988 |
|      | Endangerment Assessment of the Property Disposal Office Area, PDO Area, PD                            | Environmental and Engineering, Inc.           | FEB-1988 |
|      | Building 1 Chromium Contamination Investigation Report, LEAD Buildings                                | Roy F. Weston, Inc.                           | MAR-1988 |
|      | RCRA Facility Assessment Phase II (SWMU Units), RCRA  | A.T. Kearney, Inc. The Earth Technology Corp. | APR-1988 |
|      | Industrial Waste Treatment Plant Lagoon Closure, IWTP Lagoons, SE 11, 13, 131                         | US Army Corps of Engineers                    | JUN-1988 |
|      | Feasibility Study of the Property Disposal Office Area, PDO Area, PDO, PDO AREA - Depot               | Environmental Science and Engineering, Inc.   | JUN-1988 |

## IRP Previous Studies

|      | Title  | Author                                      | Date     |
|------|--|---|----------|
| 1988 | Building 1 Chromium Contamination Investigation QA/QC Plan, LEAD Buildings                                 | Roy F. Weston, Inc.                         | JUL-1988 |
|      | Endangerment Assessment of the Southeastern (SE) Area, SE Area, SE, SE Area - DEPOT                        | Environmental Science and Engineering, Inc. | SEP-1988 |
|      | Draft Groundwater Quality Assessment and Abatement Program, Groundwater, SE 3, SE 6, PDO 2, PDO 4          | Environmental Science and Engineering, Inc. | SEP-1988 |
|      | Feasibility Study of the Southeastern Area 1st Operable Unit, SE OU 1, 3: K Area, SE Groundwater, SE 1, 52 | Environmental Science and Engineering, Inc. | SEP-1988 |
| 1989 | LEAD Federal Facilities Interagency Agreement, LEAD, IAG, DEPOT WIDE                                       | LEAD, PADER, EPA                            | FEB-1989 |
|      | Work Element Rationale & Assumptions, Groundwater  | Hunter/ESE                                  | MAR-1989 |
|      | Groundwater Treatment System, GWTS, SE 11, 13, 131   | Carbon Air Services                         | MAY-1989 |
|      | Feasibility Study of Southeastern Area 2nd Operable Unit Volume 1 and Volume 2, SE Area, SE 2, 74, 83      | Hunter/ESE                                  | MAY-1989 |
|      | IAG Progress Reports (1989)  | LEAD, IAG, DEPOT                            | JUL-1989 |
|      | NPDES Part 1 Permit Application Groundwater Treatment System, GWTS, SE 11, 13, 131                         | LEAD  | AUG-1989 |
|      | EPRDA Soil Gas Investigation Report (SE Area), Soil, SE,   | Weston Services, Inc.                       | OCT-1989 |
|      | Evaluation Report In-Situ Volatization System, LEAD, Soil  | Weston Services, Inc.                       | OCT-1989 |
|      | Emissions Treatment Technologies Evaluation In-Situ Vol. System, Soil                                      | Weston Services, Inc.                       | OCT-1989 |
|      | Operations and Maintenance Manual In-Situ Vol. System, Soil  | Weston Services, Inc.                       | OCT-1989 |
|      | Soil Sampling for Metals in DRMO Yard, LEAD, Soil, PDO 5, 106  | Princeton Testing                           | OCT-1989 |
| 1990 | Site Investigation (SI), (Ammunition Storage Area), SI, AA, 46, 50, 53                                     | EA Engineering Science and Technology, Inc. | JAN-1990 |
|      | Electronic Metal Detection & Soil Vapor Survey - DRMO, PDO OU 1, 2: Soil                                   | Princeton Testing                           | FEB-1990 |
|      | Groundwater Quality Assessment Report Vol. 1-5, (GWAAP), Groundwater, SE 3, 81, 131                        | Hunter/ESE                                  | FEB-1990 |
|      | Industrial Waste Treatment Plant Lagoon Closure Scope of Work, IWTP Lagoons, SE 3, 81, 131                 | US Army Corps of Engineers - Omaha District | FEB-1990 |
|      | Site-specific Safety & Health Plan for SI (Ammo Area), SI, AA, 46, 50, 53                                  | EA Engineering Science and Technology, Inc. | FEB-1990 |
|      | RI/FS Draft Management Plan, PDO/SE Areas  | Environmental Science and Engineering, Inc. | FEB-1990 |
|      | Technical & Sampling/Analysis Plan for SI (Ammo Area), SI, AA, 46, 50, 53                                  | EA Engineering Science and Technology, Inc. | APR-1990 |
|      | Technical & Sampling/Analysis Plan for SI (Ammo Area), SI, AA, 46, 50, 5                                   | US Army Corps of Engineers - Baltimore, MD  | JUN-1990 |
|      | Site Investigation (SI) Field Logs (Ammo Area), SI, AA, 46, 50, 53   | LEAD  | JUL-1990 |
|      | Soil Vapor Contaminant Assessment of the Autocraft Shop Site, LEAD Buildings                               | EA Engineering Science and Technology, Inc. | JUL-1990 |
|      | Feasibility Study of Accelerated Remedial Actions, PDO/SE Areas  | USATHAMA                                    | AUG-1990 |

## IRP Previous Studies

| Title   | Author  | Date     |
|---|---|----------|
| <b>1990</b>   |   |          |
| Public Involvement and Response Plan for LEAD, Community Relations                    | Hunter/ESE                                    | SEP-1990 |
| Proposed Plans for SE and PDO Area under FFS Action, PDO/SE Areas                     | LEAD, USATHAMA                                | SEP-1990 |
| RI/FS Final Sampling Design Plan, Vol. 1 - 3, PDO/SE Areas                            | Environmental Science and Engineering, Inc.   | OCT-1990 |
| Responses to EPA/PADER on the RI/FS Work Plan, PDO/SE Areas                           | Environmental Science and Engineering, Inc.   | DEC-1990 |
| <b>1991</b>   |   |          |
| Pollution Abatement & Installation Restoration Program                                | LEAD, Science and Technology Corp.            | JAN-1991 |
| RI/FS Briefing for LEAD, PDO/SE Areas   | Environmental Science and Engineering, Inc.   | FEB-1991 |
| Closure Plan & Site Safety Plan for IWTP Lagoons, IWTP Lagoons, SE 3                  | Roy F. Weston, Inc.                           | MAR-1991 |
| RI/FS Accident Prevention and Safety Plan, PDO/SE Areas                               | Engineering Science and Technology, Inc.      | APR-1991 |
| Final Proposed Plans PDO & SE Areas Operable Unit One, PDO/SE Areas, SE 1, PDO 1      | LEAD  | MAY-1991 |
| Groundwater Treatment Plant O and M Manual, GWTS, SE 11, 13, 131                      | Carbon Air Services                           | MAY-1991 |
| Final Geophysical Survey of Landfill J, SE Area, SE 9, 36                             | ESE   | AUG-1991 |
| IWTP Lagoons and LTT Test Burn for Soils from LEAD, IWTP Lagoons, SE 11, 13, 131      | ACES  | AUG-1991 |
| Fire Training Pit Closure, Fire Training Pit, 63                                      | International Technology Corp.                | OCT-1991 |
| Site Investigation and Assessment Report (Ammo Area) Vol. 1 - 3, SI, AA, 46, 50, 53   | EA Engineering Science and Technology, Inc.   | NOV-1991 |
| <b>1992</b>   |   |          |
| Draft Health Assessment for Letterkenny Army Depot(PDO & SE Area), PDO/SE             | ATSDR   | JAN-1992 |
| Final Decision Document for Fireman's Training Pit Removal Action, Fire Training Pit, | LEAD  | JAN-1992 |
| Environmental Restoration Program - Annual Report FY 91                               | DERA, Department of Defense                   | FEB-1992 |
| Draft Final RCRA Closure Plan-Storage Area Near Fire Training Pit, Fire Training Pit, | Weston Services, Inc.                         | APR-1992 |
| Risk Assess. # 39-26-L317-92, Offpost Resident Wells, PDO/SE Areas                    | Army Environmental Hygiene Agency, LEAD       | APR-1992 |
| Prelim. Risk Assess., Ingestion of Fish from Rocky Spring Lake                        | Army Environmental Hygiene Agency, LEAD       | JUL-1992 |
| Inventory of Significant Ecological Features of LEAD                                  | LEAD, The Nature Conservancy                  | DEC-1992 |
| <b>1993</b>   |   |          |
| Remedial Investigation, PDO Area, Op. Units 1 & 2, Final Report                       | ESE   | JAN-1993 |
| Low Temperature Thermal Desorption for Soil Remediation at LEAD                       | LEAD  | FEB-1993 |
| Public Health Assessment Addendum For LEAD, Final Rpt., PDO/SE Areas                  | Agency for Toxic Substance & Disease Registry | MAR-1993 |
| Storm water Pollution Plan For LEAD,  | Versar, Inc.                                  | MAR-1993 |
| Phase II Environmental Site Assess.- Bldg. 56/Vehicle                                 | Woodward-Clyde Co.                            | APR-1993 |



## IRP Previous Studies

1993

| Title  | Author                                      | Date     |
|--|---|----------|
| Storage Area, Waste Disposal/Sites   |   |          |
| Phase I Environmental Site Assessment -Bldg. 56/Vehicle Storage Area, Waste Disposal/Sites   | Woodward-Clyde Co.                          | APR-1993 |
| Investigation of the Effects of a Groundwater Pump-and-Treat System  | Marianne Merritt                            | MAY-1993 |
| Risk Assessment of the PDO Area, Operable Units 1 & 2, Final Rpt., PDO OU 1, 2: Soil, PDO Groundwater, PDO 1; PDO 2, 24, 29, 77 97 103 | Environmental Science and Engineering, Inc. | JUN-1993 |
| Remedial Investigation SE Area, Op Units 1&3, Final Rpt  | ESE   | AUG-1993 |
| LEAD SWMU Site Investigation Follow-On, Quality Assurance Plan, SI Addendum  | ERM, Inc.                                   | AUG-1993 |
| Technology Remedial Action Report IWTP Lagoon Closure, IWTP Lagoons, SE 11,  | ETG/ACES                                    | SEP-1993 |
| of Closure of IWTP Lagoons 361 & 362, IWTP Lagoons, SE 3, 81, 94   | Nassaux-Hemsley, Inc.                       | SEP-1993 |
| Acid Burning Pit Decision Document, SI   | LEAD  | OCT-1993 |
| RI/FS, PDO Area OU 3, 4: Quality Assurance Project Plan, PDO OU 3, 4, PDO 3;   | Versar, Inc.                                | OCT-1993 |

1994

|   |  |          |
|---|--|----------|
| Feasibility Study of PDO Area Op Units 1&2, Final Report, PDO OU 2; PDO           | ESE  | FEB-1994 |
| Feasibility Study of the Southeastern Area: OUs 1, 3, SE Area OUs 1 & 3, SE 1; SE | Environmental Science & Engineering, Inc.  | JUL-1994 |
| Risk Assessment of the SE Area: OUs 1, 3. Vols 1 & 2, SE Area OUs 1 & 3, SE 1;    | Environmental Science & Engineering, Inc., | JUL-1994 |
| Technical Plan for RI, SE Area OUs 2 & 4-7, SE OU 2 & 4-7, SE 2; SE 4; SE 7, 32,  | Fluor Daniel, Inc.                         | JUL-1994 |
| Work Plan: RI/FS PDO Area OUs 3 & 4, PDO OU 3, 4, PDO 3; PDO 4, 64, 67, 70        | Environmental Science & Engineering, Inc.  | AUG-1994 |
| Contamination Delineation, Water Tower Soils                                      | LEAD                                       | OCT-1994 |
| Emergency Removal of Water Tower Soils, Final Work Plan, Soil                     | Fluor Daniel Inc.                          | DEC-1994 |
| Work Plan For Silt & Sediment Removal at Rocky Springs, Silt & Sediment Removal   | ESE  | DEC-1994 |

1995

|   |                |          |
|---|----------------|----------|
| Proposed Plan, PDO Area, Operable Unit 2, PDO OU 2: Groundwater, PDO 2, 69, 77,       | LEAD           | FEB-1995 |
| Transcript of Public Meeting, PDO Area OU 2, March 29, 1995, PDO OU 2:                | LEAD           | MAR-1995 |
| Admin Record File for Water Tower (Lead in Soils), PDO Area                           | LEAD           | MAR-1995 |
| Pilot Study of Spring House Maxistrip Unit., PDO, PDO 5, 98,                          | ERM            | APR-1995 |
| Quality Assurance Plan, FFS for SE Area OU 3, On Post Groundwater, SE OU 3: SE        | Foothill Inc.  | APR-1995 |
| Technical Plan for FFS, SE Area OU 3 (Onpost Groundwater), SE OU 3: SE                | Foothill, Inc. | JUN-1995 |
| Mercury Detect. in Rocky Spring Lake and Bldg 1467 Contamination Assessment PDO OU 3: | ESE            | JUN-1995 |
| Off-post Residential Wells Metals Assessment, PDO OU 4: Off-PDO Groundwater,          | ESE            | JUN-1995 |

## IRP Previous Studies

| Title | Author | Date |
|-------|--------|------|
|-------|--------|------|

1995

|  |          |          |
|--|----------|----------|
| Carty Well Volatile Organic Compounds Contamination Assessment, PDO OU 4: Off-PDO  | ESE      | JUN-1995 |
| Work Plan for Fine Bubble Diffused Aeration Pilot Scale Testing, PDO OU 1,2: Soil, | ESE      | OCT-1995 |
| SWMU Site Investigation Follow-On Report, SI                                       | LEAD     | DEC-1995 |
| PCB Release Report Assessment/Sampling Plan, LEAD, PDO OU 5, PDO 5, 98, 106,       | CH2MHILL | DEC-1995 |

1996

|   |               |          |
|---|---------------|----------|
| Removal Action, Water Tower Soils, LEAD, PDO Area   | LEAD          | MAR-1996 |
| Fish Stocking Program & Fish Consumption No. 39-EJ-4371-96, PDO OU 5: PCBs,               | US Army CHPPM | APR-1996 |
| Rowe Run Farm Animal Products. Fin Rpt Addendum to RI of SE Area, SE Area, SE             | ESE, Inc.     | APR-1996 |
| Engineering Evaluation/Cost Analysis, SE Area, OU2, Indus. Waste Sewer Sys. Soil, SE OU2: | Fluor-Daniel  | APR-1996 |
| Analysis of Water Quality Data From Monitoring Wells at LEAD RCRA Site, IWTP              | USGS          | MAY-1996 |
| Mercury Detect. in Rocky Spring Lake-Site Invest. of PDO Area OU3, PDO OU 3:              | Versar        | AUG-1996 |
| Phase I Environmental Baseline Study for LEAD (BRAC 95) Vols. I-III, BRAC, SE 8, PDO 6    | Weston        | AUG-1996 |
| Emergency Delineation/Removal of Soils at the PDO Oil Burn Pit, PDO OU 4: Off-            | Weston        | OCT-1996 |
| Technical Plan for Emergency Removal of Soils & Sediments at LEAD, SE Area, SE            | Weston        | OCT-1996 |

1997

|  |  |          |
|--|--|----------|
| CERFA Letter Report  | LEAD (BRAC), Weston                    | MAR-1997 |
| EE/CA, SE Area OU 4, Stormwater Sewer & Drainage Way Sediments, SE OU 4, SE            | Fluor Daniel                           | MAR-1997 |
| LEAD 1997 Installation Action Plan, DERA, DEPOT WIDE                                   | LEAD                                   | MAR-1997 |
| EE/CA For Spill Area in Area A, SE Area, OU 5., SE OU 5, SE 5, 79, 105                 | Fluor "Daniel, Inc.                    | JUL-1997 |
| Final Technology Remedial Action Report, (K Area Soils Remediation), SE OU 1: (K       | Mclaren Hart, Environmental Eng. Corp. | AUG-1997 |
| Geophysical Investigation at Area J - Landfill, near Bldg. 320, Final Report, SE 9, 36 | Geophex, LTD                           | AUG-1997 |
| SE Area OU-7, Truck Open Storage Area & Abandoned Septic Tank, SE OU 7 , SE 7          | Fluor Daniel, Inc.                     | SEP-1997 |
| Letterkenny Army Depot Phase I Parcels Proposed Plan, BRAC Phase I Parcels, SE         | Weston, Inc.                           | OCT-1997 |

1998

|  |                             |          |
|--|-----------------------------|----------|
| Final Environmental Assessment for BRAC 95 Disposal & Reuse of Property at LEAD, BRAC 95 | US Army Material Command    | JAN-1998 |
| Area of Concern (AOC) Decision Documents Phase I Parcels, Final Report, SE 8             | Roy F. Weston               | APR-1998 |
| Final Termination Survey for Defense Logistics Agency Buildings, LEAD, DLA               | Roy F. Weston               | JUN-1998 |
| Follow-up Geophysical Investigations (Area J; Landfill - July 1998) , Follow-up Final    | Fluor Daniel GTI - IT Group | JUL-1998 |
| Final Community Relations Plan, LEAD Community Relations Plan, SE & PDO Areas,           | Roy F. Weston               | AUG-1998 |



## IRP Previous Studies

1998

| Title   | Author             | Date     |
|---|--------------------|----------|
| Historical Assessment of Radiological Activity at (LEAD), Historical Assessment of    | Roy F. Weston      | AUG-1998 |
| Historical Assessment of Radiological Activity at DLA Bldgs. at LEAD, RAD Assess.     | Roy F. Weston      | AUG-1998 |
| Final Termination Survey Report for Bldg. 6 and 9, Final Termination for Bldgs. 6/9,  | Roy F. Weston      | SEP-1998 |
| Remedial Investigation Report, Final RI, SE 2, 74, 83,                                | Fluor Daniel, Inc. | SEP-1998 |
| ROD for Phase I Parcels at LEAD, ROD Phase I Parcels, SE 8                            | Roy F. Weston      | SEP-1998 |
| Depot-Wide QAPP-Environmental Analysis to Support Invest. Remove/Disposal, Depot-Wide | Roy F. Weston      | SEP-1998 |
| Finding of Suitability to Transfer (FOST) for Phase I Parcels @ LEAD, Final (FOST)    | Roy F. Weston      | OCT-1998 |
| Final Termination Survey Report for Building 7 - LEAD, Final Termination Survey       | Roy F. Weston      | NOV-1998 |
| Final Termination Survey Report for Building 8 - LEAD, Final Termination Survey       | Roy F. Weston      | NOV-1998 |
| BRAC Phase I Parcel AOC Decision Documents, Decision Document - AOC Phase I,          |                    | DEC-1998 |
| Finding of Suitability to Lease (FOSL) for Bldgs. 7,8, and 42 @ LEAD, Final (FOSL)    | Roy F. Weston      | DEC-1998 |
| Final Termination Survey Report for Tank 913 - LEAD, Final Termination Survey         | Roy F. Weston      | DEC-1998 |

1999

|  |   |          |
|--|---|----------|
| Final Termination Survey Report for Building 4, Final Termination Report, SE 8         | Roy F. Weston                                 | JAN-1999 |
| Property and Health Plan for Remedial Action at DRMO Scrap Yard, Final Doc. Site       | ICF Kaiser Engineers                          | MAR-1999 |
| Time Critical Removal Action Work Plan for PCB Removal at DRMO, Final - Time           | ICF Kaiser Engineers                          | MAR-1999 |
| Soil Character/Removal Evaluation Rpt for the PDO at DRMO Scrap Yd., Final Doc.        | Roy F. Weston                                 | MAR-1999 |
| Soil Character/Removal Evaluation Rpt for the PDO at DRMO Scrap Yd., Final Doc.        | Roy F. Weston                                 | MAR-1999 |
| Final Termination Survey Report for Tank 815, Final Termination Report, SE 8           | Roy F. Weston                                 | MAR-1999 |
| Tech. Plan for Background Soil & Sediment Collection @ LEAD, Final Report              | Roy F. Weston                                 | MAR-1999 |
| Phase II Environmental Site Assessment Building 350 Park Area, Final Report for        | URS Greiner Woodward Clyde                    | MAY-1999 |
| Phase II Environmental Site Assessment Building 350 Park Area, Final Report for        | URS Greiner Woodward Clyde                    | MAY-1999 |
| Final Termination Survey Report for Building 5, Final Termination Report, SE 8         | Roy F. Weston                                 | MAY-1999 |
| Addendum to Environmental Baseline Survey (LEAD BRAC 95 Action), Addendum              | Roy F. Weston                                 | MAY-1999 |
| In Situ Chemical Oxidation Remediation Pilot Study of Bedrock Aquifer, Final Doc.      | Roy F. Weston                                 | JUN-1999 |
| Historical Assessment of Radiological Activity @ LEAD, Final                           | Roy F. Weston                                 | JUN-1999 |
| Endangered Species Act of 1973 - Bio. Assessment Report (Bog Turtle), Addendum         | US Army Corps. of Engineers (Baltimore Dist.) | AUG-1999 |
| Finding of Suitability to Lease (FOSL), Bldgs. 5, 52 and 56 @ LEAD, Final Report, SE 8 | Roy F. Weston                                 | SEP-1999 |

## IRP Previous Studies

1999

| Title  | Author          | Date     |
|--|-----------------|----------|
| Geophysical Investigation of DRMO Scrap Yard Area G, Final Report, PDO 9, 36   | Weston Solution | OCT-1999 |
| Tech. Plan: Test Trench Investigation. For Tear Gas Cylinder at DRMO Scrap Yard, Final Document For Tear Gas Investigation, PDO 5, 106 | Roy F. Weston   | NOV-1999 |
| Tech. Plan: Rowe and Rocky Springs Pilot Studies (LEAD), Final Doc. For Rowe   | Roy F. Weston   | NOV-1999 |
| Final - Rowe Spring Pilot Test Report, Final Report, SE 6, 68  | SAIC            | NOV-1999 |
| Rowe & Rocky Spring Pilot Study, Final Technical Plan, SE 6, PDO 5, 107, 071,  | Roy F. Weston   | NOV-1999 |
| Rowe & Rocky Spring Pilot Study, Final Technical Plan, SE 6, PDO 5, 107, 071,  | Roy F. Weston   | NOV-1999 |
| Investigation of PCBs in the PDO Area, OU 5 @ LEAD, Final Report, PDO 5, 106   | Roy F. Weston   | DEC-1999 |

2000

|  |                 |          |
|--|-----------------|----------|
| SE OU 3 UVB Recirculation Well Pilot Study Report, Final Report, SE 3, 81  | IT Corporation  | JAN-2000 |
| Summary Report for PDO DRMO, Scrap Yard Area G, Tear Gas Investigation, Final Summary Doc., PDO 5, 106   | Roy F. Weston   | FEB-2000 |
| Decision Document - Mercury Detection in Rocky Spring Lake, PDO OU3, Decision Document, PDO 3, 70, 67  | IT Corporation  | FEB-2000 |
| Phase II - Finding of Suitability to Lease (FOSL) @ LEAD, Final Report, SE 8   | Roy F. Weston   | FEB-2000 |
| Final Termination Survey Report for Bldg 441, Final Termination Report, SE 8, 116, 118   | Roy F. Weston   | FEB-2000 |
| Phase II FOSL Bldgs. 5, 5-2, 56 - Bldgs.7, 8, 42 - Bldgs. 6, 9, 19, 412, 416, 500, 522, 2291, Final Report, SE   | Weston Solution | MAR-2000 |
| Building 349 Sump Pump Operations and Monitoring Report 1996-1999, Final Report, PDO 3, 94   | Geophex, Ltd.,  | APR-2000 |
| Final Termination Survey Report for Bldg 32, Final Termination Report, SE 8 or 7, 80   | Roy F. Weston   | MAY-2000 |
| Final Termination Survey Report for Bldg 33, Final Termination Report, SE 8 or 7, 80   | Roy F. Weston   | MAY-2000 |
| Final Termination Survey Report for Bldg 811, Final Termination Report, SE 8   | Roy F. Weston   | MAY-2000 |
| SE OU 3 In Situ Ozonation Pilot Study Report, Final Report, SE 3, 81   | IT Corporation  | JUN-2000 |
| EE/CA Open Vehicle Storage Area Soils PDO 6 / SE 8 (Volume I and II), EE/CA Final Report, PDO 6; SE 8  | Roy F. Weston   | JUN-2000 |
| Data Validation Report SE OU 4, Data Validation (Final), SE 4, 32,34,72,73   | Roy F. Weston   | JUN-2000 |
| Data Validation Plan for Historical Environmental Analytical Data, Data Validation Plan (Final), SE 4, 32,34,72,73,                                    | Roy F. Weston   | JUN-2000 |
| Data Validation Report SE 4 - Metals and Total Organization Attachment, Data Validation Report (Final), SE 4, 32,34,72,73anic Carbon Data - Vol. (1-5) | Roy F. Weston   | JUN-2000 |
| Supplement Invest. Summary Rpt. for SE OU 7 Truck Open Storage Area, Final Report , SE 7, 80, 82   | Roy F. Weston   | JUL-2000 |
| Decision Documents Former PCB Transformer Sites (SE Area OU 8) DSERTS LEAD-125, Final Report, SE   | Roy F. Weston   | OCT-2000 |

## IRP Previous Studies

2000

| Title   | Author             | Date     |
|---|--------------------|----------|
| 8, 125  |                    |          |
| Supplement 1 to the Environmental Baseline Survey for LEAD BRAC 95 Action, Final Report, SE & PDO Areas | Roy F. Weston      | NOV-2000 |
| Tech. Work Plan - Removal Action Dioxin-Contaminated Soils at (TOSA), Final Report, SE 8                | AMDYNE Corporation | DEC-2000 |

2001

|   |   |          |
|---|---|----------|
| Groundwater Recovery Investigation Assessment Report, Final Report  | Foothill, Inc.                                | JAN-2001 |
| Seasonally High Groundwater Determination for Phase 2 BRAC Parcels, Final Report, SE 8                                      | EPSYS Corporation                             | FEB-2001 |
| Feasibility Study Report for Gate 1 Guardhouse, Bldg 511, SE area OU 8, Final Report  | Roy F. Weston                                 | FEB-2001 |
| Proposed Plan for Phase II Parcels (LEAD), Final Report, SE 8   | Roy F. Weston                                 | FEB-2001 |
| Groundwater Vapor Intrusion Risk Assessment Phase I and II Parcels, Final Report, SE 8                                      | Roy F. Weston                                 | FEB-2001 |
| Remedial Investigation & Risk Assessment Report for Gate 1 Guardhouse, Final Report, SE 8                                   | Roy F. Weston                                 | FEB-2001 |
| Proposed Plan for Phase II Parcels (LEAD), Final Report, SE 8   | Roy F. Weston                                 | FEB-2001 |
| Enhanced Bioremediation Pilot Study (EBPS) SE OU 10, Final Report, SE 10, 101, 128  | Roy F. Weston                                 | MAR-2001 |
| Data Validation Report SE OU 2-Inorganic Data (Lead/Selenium Soil) (1-13 Vol.), Final Report, SE 2                          | Roy F. Weston                                 | MAR-2001 |
| Eng. Evaluation/Cost Analysis for lot 48 former Ingot Storage Area SEOU8, Final Report, SE 8, 60                            | Roy F. Weston                                 | APR-2001 |
| Asbestos Air Sampling Results for BRAC Bldg. PDO OU6 & SE OU8, Final Report, PDO 6; SE 8                                    | Roy F. Weston                                 | APR-2001 |
| PDO OU5 Remedial Completion Report for PCB Removal at DRMO, Final Report PDO 5, 106   | IT Corporation                                | MAY-2001 |
| PDO OU 5 Removal Action Completion Report for PCB Removal at DRMO Scrap Yard, Removal Completion Report (Final), PDO 5, 106 | IT Corporation                                | MAY-2001 |
| Final Termination Survey Report for Building S-331, Final Termination Survey Report PDO 6                                   | Roy F. Weston                                 | MAY-2001 |
| Record of Decision for Phase II Parcels - LEAD, Record of Decision - Final, SE 8  | Roy F. Weston                                 | JUL-2001 |
| In Situ Chem. Oxidation Pilot Test; Technical Plan (SE OU - 11) IWTP Lagoons, Final Technical Plan, SE 11, 131              | SAIC  | JUL-2001 |
| Removal Action Completion Report - Dioxin - Contaminated Soils at TOSA, Removal Action - RA, SE 7, 80                       | Amdyne Corporation                            | AUG-2001 |
| PDO 6 & SE 8 - Removal Action Completion Rpt PAH-Contaminated Soils & OVSA Final Report, PDO; SE                            | IT Group                                      | SEP-2001 |
| Five Year Review Report SE Area National Priorities List, Five Year Review SE Area (Final), SE Area                         | US Army Corps. of Engineers (Baltimore Dist.) | OCT-2001 |
| Five Year Review Report (Addendum to Report) K Area Cap Inspection, Addendum K Area I Inspection (Final), SE Area           | US Army Corps. of Engineers (Baltimore Dist.) | NOV-2001 |
| Finding of Suitability to Transfer (FOST), for the Phase II BRAC Parcels, FOST for Phase II BRAC Parcels, SE 8              | Roy F. Weston                                 | NOV-2001 |

2002

## IRP Previous Studies

2002

| Title   | Author                  | Date     |
|---|-------------------------|----------|
| Report for the Tannin Pilot Surface Decontamination Study for Bldgs. 651 & 652, Final Report for the Tannin Pilot, PDO 6                            | Roy F. Weston           | JAN-2002 |
| Background Soil and Sediment Sampling Results, Final Soil & Sediment Report, PDO 6; SE 8  | Roy F. Weston           | JAN-2002 |
| Evaluation of Recreational / Daycare Use for the Chapel / Gym Parcel - (PDO Area), Final Evaluation Report, PDO 6                                   | Roy F. Weston           | JAN-2002 |
| 2002 ER,A Installation Action Plan (IAP), Final Report, PDO; SE   | FORSCOM/AMC IAP Support | JAN-2002 |
| Planning Doc.- Removal Action Lead Contaminated Soils @ Lot 48 Ingot Storage, Final Planning Document, SE 8, 60                                     | Amdyne Corporation      | APR-2002 |
| Engineering Evaluation/Cost Analysis for the Former PDO Scrapyard, Final EE/CA PDO 6, 66, 93  | Roy F. Weston           | MAY-2002 |
| Technical Plan for: BRAC Investigations in the SE OU 8, Final - Technical Plan, SE 8<br>2,8,11,16,33,49,60,72,73,74,92,114,115,118,124,125,126, 130 | Roy F. Weston           | MAY-2002 |
| Remedial Investigation & Risk Assessment Report for former Vehicle Storage Area North of Test Track, Final RA / RA, PDO 6; SE 8                     | Roy F. Weston           | MAY-2002 |
| Final Termination Survey Report for Bldg. 14, Final - Termination Survey, SE 8  | Weston Solution         | JUN-2002 |
| SE OU 2 Industrial Wastewater Sewers - Risk Assessment Report, Final Report, SE 2, 74   | IT Group                | JUN-2002 |
| 2003 ER,A Installation Action Plan (IAP), Final Report, PDO;SE  | AMC IAP Support         | JUL-2002 |
| Final Work Plan for Risk Assessment for PDO OU 5, Final Work Plan, PDO 5  | Roy F. Weston           | AUG-2002 |
| Land Use Control Assurance Plan - Memo. of Agreement for LEAD BRAC Phase 1 & 2, Final Report, SE 8, 21,27,110,114,116,119,123                       | Letterkenny Army Depot  | AUG-2002 |
| LEAD - Long-Term Monitoring Efforts at PDO OU 2 4A and 4B, Final Document, PDO 2, 4A, 4B, 69,77,78,97   | The IT Group            | AUG-2002 |
| Remedial Investigation & Risk Assessment Report for 400 Series Fire Training Area, Final Report, SE 8, 118  | Weston Solution         | SEP-2002 |
| RI & RA (Fast Site N. Bldg. 532, PDO 6, Final RI/RA, PDO 6, 126   | Weston Solution         | SEP-2002 |
| Removal Action Completion Report - Bldgs. 651/652 Tannin Resin Removal, Final Removal Action Report, PDO 6, 113                                     | Cape Environmental      | OCT-2002 |
| Addendum to the PCB Removal Work Plan at the DRMO Scrap Yard, Final Addendum to Removal Action, PDO 5, 106  | Weston Solution         | OCT-2002 |
| 2002 Finding of Suitability to Lease (FOSL), Final 2002 FOSL, SE 8, 1, 2  | Weston Solution         | OCT-2002 |
| RI & RA for Backwash Discharge Area, Final RI/RA, SE 8, 11  | Weston Solution         | OCT-2002 |

2003

|   |                    |          |
|---|--------------------|----------|
| Remedial Investigation & Risk Assessment Report for Bldg. 437(UST), Final Report, SE 8, 126                   | Weston Solution    | JAN-2003 |
| Removal Action Completion Report - Lead - Contaminated Soils at Lot 48, Final Removal Action Report, SE 8, 60 | Amdyne Corporation | FEB-2003 |

## IRP Previous Studies

2003

| Title  | Author             | Date     |
|--|--------------------|----------|
| Remedial Investigation (RI) and Risk Assessment - Open Vehicle Storage Area, Final Report, SE 8; PDO 6, 110,114            | Weston Solution    | APR-2003 |
| Summary Report on the Groundwater Quality in the Southern Martinsburg Shale Region, Final report, SE 7; SE 13, 126,011,118 | Weston Solution    | APR-2003 |
| Proposed Plan for Phase III Parcels, Final Report, SE 7;SE 8;SE 13;PDO 6, 126, 118, 011, 110, 114                          | Weston Solution    | APR-2003 |
| Installation Action Plan for 2004, Final Report, SE; PDO, IRP Program  | LEAD               | APR-2003 |
| In Situ Chemical Oxidation Pilot Test Report - SE OU 11 IWTP Lagoons, Final Report, SE                                     | SAIC               | JUL-2003 |
| Focused Feasibility Study for the SE OU 10 (Conococheaue Drainage) Volumes I & XII, Final Report, SE 6; SE 10              | Weston Solution    | AUG-2003 |
| Finding of Suitability to Transfer (FOST) for the Phase III BRAC Parcels, Final Report, SE                                 | Weston Solution    | AUG-2003 |
| Record of Decision for Phase III Parcels, Final Report, SE   | Weston Solution    | AUG-2003 |
| SE OU 4 Stormwater Sewers and Associated Sediments Removal Action Summary Report, Final Report, SE 4, 72                   | SHAW Environmental | SEP-2003 |
| Depot Wide Quality Assurance Project Plan for Invest. Removal, Disposal activities at LEAD, Final Report, SE; PDO          | Weston Solution    | OCT-2003 |
| K Area 1, 2 and 3 Cap Inspection Forms for Five Year Report, Final Report, SE 1, 52  | ARMY               | DEC-2003 |

2004

|  |                        |          |
|--|------------------------|----------|
| Comprehensive Environmental Response, Compensation, & Liability Act" (CERCLA) ESD TWO: Final Report, SE 1, 52  | Letterkenny Army Depot | MAY-2004 |
| Action Memorandum for LEAD Non-Contaminated Soil at the Former Scrapyard, Final Report, PDO, 66, 93  | Weston Solution        | JUN-2004 |
| RI & RA Report for the Former Transformer Area near Building 98 (SE OU 8), Final Report, SE 8, 125   | Weston Solution        | JUL-2004 |
| SE OU 4 Storm Water Sewer and Contaminated Sediments (Proposed Plan), FinalReport, SE 4, 32, 34, 72  | SHAW Environmental     | OCT-2004 |
| Final Termination Survey Report for Building 51, Final Report, SE 8, 23  | Weston Solution        | NOV-2004 |
| SE OU 2 Industrial Wastewater Sewers - Feasibility Study Report, Final Report, SE 2, 74, 83  | IT Group               | NOV-2004 |
| SE OU6 southeastern Area Off-Post Groundwater Remedial Investigation Report  | Shaw                   | NOV-2004 |
| Technical Plan for Horizontal and Vertical Characterization of the GW Aquifer in SEOU 3A, OU 11 and OU 6, Final Report, SE 3A, SE 11, SE 6, 13, 52, 68, 79, 81, 84, 86, 87, 88, 96, 104, 131 | Weston Solution        | DEC-2004 |
| Engineering Evaluation/Cost Analysis for LEAD Contaminated Soil at the PDO Scrapyard, Final Report, PDO, 66, 93  | Weston Solution        | DEC-2004 |

2005

|  |      |          |
|--|------|----------|
| SE Area - OU4 - Storm Water Sewer and Contaminated Sediments, 72, 73, 74 - Final Record of | Shaw | AUG-2005 |
|--|------|----------|

## IRP Previous Studies

|      | Title  | Author                | Date     |
|------|--|-----------------------|----------|
| 2005 | Decision   |                       |          |
|      | SE Area OU 2: Industrial Wastewater Sewers (IWWS) and Contaminated 83, Proposed Plan Final                               | Shaw                  | DEC-2005 |
| 2006 | Landfill G Remedial Investigation Workplan   | Shaw                  | JUN-2006 |
|      | SE OU6 Rowe Run Basin Off-Post Groundwater Risk Assessment Report  | Shaw                  | JUL-2006 |
|      | Final Risk Assessment Report for SE OU 6 - Rowe Run Area Off-Post Contaminated Groundwater                               | Shaw                  | JUL-2006 |
|      | SE OU 2 - 75, 83 Industrial Sewers (IWWS) and Contaminated Soils - 75, 83 Final Record of Decision                       | Shaw                  | SEP-2006 |
|      | Landfill G Soil Sample Results and Work Plan Addendum for SEOU12 at Letterkenny Army                                     | Shaw                  | OCT-2006 |
|      | Soil Removal Summary Report for the PDO Area - Oil Burn Pit (OBP) OU 1 and 4 (LEAD-010)                                  | Weston Solutions      | NOV-2006 |
| 2007 | First Five-year Review Report for Letterkenny Army Depot Property Disposal Operations Area                               | Weston Solutions      | JAN-2007 |
|      | Final Work Plan for Vapor Intrusion Pathway Evaluation SE OU 6 and 11  | Weston Solutions      | JUN-2007 |
|      | Ammunition Area - TNT Washout Plant and Burning Ground No. 2 Remedial Investigation Work Plan                            | Shaw                  | OCT-2007 |
|      | SE OU 5 - Area A and B Earthworm Sampling and Assessment Plan  | Shaw                  | DEC-2007 |
| 2008 | Workplan for Benthic Macroinvertebrate Sampling SE OU6 Off-Post Groundwater in the Rowe Run Basin Letterkenny Army Depot | Shaw                  | MAR-2008 |
|      | Ammunition Area SE OU 12 Landfill G, RI fieldwork Report   | Shaw                  | MAR-2008 |
|      | TNT Washout Plant and Open Burn Pit fieldwork Report   | Shaw                  | APR-2008 |
|      | Ammunition Area, PDO and SE areas, Well Abandonment report   | Shaw                  | MAY-2008 |
|      | Second Five Year Review SOUTHEASTERN AREA LETTERKENNY ARMY DEPOT   | Weston Solutions      | JUN-2008 |
|      | Community Relations Plan - LEAD  | Weston Solutions      | SEP-2008 |
|      | REMEDIAL INVESTIGATION (RI) AND RISK ASSESSMENT (RA) REPORT  | Weston Solutions Inc. | OCT-2008 |
|      | Base Realignment & Closure for 2009  | Army                  | NOV-2008 |
|      | Army Defense Environmental Restoration Program Installation Action Plan for 2009   | Army                  | NOV-2008 |
| 2009 | Transfer/Burning Revetment Removal Action Completion Report for PDO OU 4 AEDB-R 048                                      | Weston Solutions Inc. | APR-2009 |
|      | Remedial Investigation for PCBs and Pesticides in the Rocky Spring Drainage System PDO 5                                 | Weston Solutions Inc. | APR-2009 |
|      | Technical Plan for Soil Boring Investigation in the Sheet Flow Area Downstream from the Open Burning Ground No. 2        | Weston Solutions Inc. | SEP-2009 |
|      | Combined Technical Plan for GW and Drainageway   | Weston Solutions Inc. | NOV-2009 |



## IRP Previous Studies

|      | Title   | Author             | Date     |
|------|---|--------------------|----------|
| 2009 | Investigation at TNT Washout Plant 050, and Landfill J 036 and Bldg. 320  |                    |          |
| 2010 | Screening Level Ecological Risk Assessment (SLERA) Report for the Property Disposal Office (PDO) Area Drainageways, PDO Operable Units (OUs) 5 and 6  | Weston Solution    | JAN-2010 |
|      | Addendum to South East (SE) Area - Five Year Review (2008) (First Five Year Review)   | ARMY / EPA         | FEB-2010 |
|      | 2009 Annual Groundwater and Surface Water Monitoring Report for SE OU 10  | Weston Solution    | MAR-2010 |
|      | SE OU 2 Industrial Wastewater Sewers and Associated Contaminated Soils Land Use Controls Remedial Design  | SHAW Environmental | MAR-2010 |
|      | RI/RA Report for the TNT Washout Plant (AEDB-R LEAD - 050)  | Weston Solutions   | OCT-2010 |
|      | Focused Feasibility Study (FFS) for Southeastern (SE) Area Operable Unit (OU) 3A (AEDBR Site LEAD-081), OU 11 (AEDBR Site LEAD-131), and OU 6 (AEDBR Sites LEAD-68, -076, -084, -086, -087, -088, 096, and -104)  | Weston Solutions   | OCT-2010 |
|      | Final ER,A Installation Action Plan   | USAEC/ LEAD        | OCT-2010 |
|      | RI/RA Report for Building 349 Soil Staging Area SE OU 8 (AEDB-R LEAD - 114)   | Weston Solutions   | NOV-2010 |
|      | Remedial Investigation and Risk Assessment (RI/RA) Report for Drainageways Downstream From Open Burning Ground No. 2 Ammunition Area (AEDBR Site LEAD-053)  | Weston Solutions   | DEC-2010 |
|      | "Addendum to the Remedial Investigation and Risk Assessment (RI/RA), LKD.RT-350   | Weston Solutions   | DEC-2010 |
|      | Remedial Investigation and Risk Assessment (RI/RA) Report for the Upper/Northern PDO Sites Property Disposal Office (PDO) Area, OU 4 (AEDBR Sites LEAD-040, 044 and 048), LKD.RT-350  | Weston Solutions   | DEC-2010 |
| 2011 | "Remedial Investigation and Risk Assessment (RI/RA) and RCRA Closure Report for Bldg. 675 and Storage Pads 676 and 696 PDO OU 6 - (AEDBR Site LEAD-129), LKD.RT-352   | Weston Solutions   | JAN-2011 |
|      | K Areas 1, 2 and 3 Cap Inspections, LKD.RT-351  | Weston Solutions   | FEB-2011 |
|      | "Remedial Investigation (RI) and Risk Assessment (RA) Report and Resource Conservation and Recovery Act (RCRA) Closure Report for the Building 37 Site (AEDBR Site LEAD-002) and Vapor Intrusion Pathway Evaluation for Building 47 Southeastern (SE) Area Operable Unit (OU) 8, LKD.RT-353 | Weston Solutions   | FEB-2011 |
|      | "Remedial Investigation and Risk Assessment (RI/RA) Report for the Landfill 5 Area G Security Landfill (Landfill G) Site Southeastern (SE) Area, Operable Unit (OU) 12 (AEDBR Site LEAD-039), LKD.RT-354  | Weston Solutions   | FEB-2011 |
|      | "2010 Annual Groundwater and Surface Monitoring Report for SE Area Operable Unit 10 AEDB-R Lead 090, 091, 095, 100, 101, 128, LKD.RT-355  | Weston Solutions   | APR-2011 |

## IRP Previous Studies

2011

| Title  | Author           | Date     |
|--|------------------|----------|
| FS For The Lower PDO Area, OU 2 (AEDBR Sites LEAD-024, 029, 069, 077, 097), OU 5 (AEDBR Sites LEAD-098, 106, 107), and OU 6 (AEDBR Sites LEAD-026, 037, 066, 093, 111, 113, 117, 129), LKD.RT-356  | Weston Solutions | AUG-2011 |
| FS For The Lower PDO Area, OU 2 (AEDBR Sites LEAD-024, 029, 069, 077, 097), OU 5 (AEDBR Sites LEAD-098, 106, 107), and OU 6 (AEDBR Sites LEAD-026, 037, 066, 093, 111, 113, 117, 129), LKD.RT-357  | Weston Solutions | SEP-2011 |
| Remedial Investigation and Risk Assessment (RI/RA) and RCRA Closure Report for the Ammunition Area Drum Storage Pad Areas, Property Disposal Office (PDO) Area Operable Unit (OU) 8 (AEDBR Site LEAD-112), LKD.RT-358  | Weston Solutions | OCT-2011 |
| Feasibility Study (FS) Report for the TNT Washout Plant (AEDBR Site LEAD-050), Drainageways Downstream From Open Burning Ground No. 2 (AEDBR Site LEAD-053), and The Landfill 5 Area G Security Landfill (Landfill G), SE Area OU 12 (AEDBR Site LEAD-039) Ammunition Area, LKD.RT-359 | Weston Solutions | NOV-2011 |

2012

|  |                  |          |
|--|------------------|----------|
| 2011 Annual Groundwater and Surface Water Monitoring Report for Southeastern (SE) Area Operable Unit (OU) 10, AEDB-R Sites LEAD-090, 091, 095, 100, 101, & 128, LKD.RT-360   | Weston Solutions | FEB-2012 |
| Feasibility Study (FS) Report for the Upper Property Disposal Office Area Operable Unit (OU) 4 AEDB-R Sites LEAD-010 & 078, OU 6 (AEDBR Sites LEAD-110B), and OU 8 (AEDBR Sites LEAD-040, 044, 048, 112), LKD.RT-361   | Weston Solutions | FEB-2012 |
| Explanation of Significant Differences for a Subset of the Phase I & II BRAC Parcels, LKD.RT-363   | Weston Solutions | MAY-2012 |
| Addendum 1 to the Remedial Investigation and Risk Assessment (RI/RA) Report for the Landfill 5 Area G Security Landfill (Landfill G) Site Southeastern (SE ) Area, Operable Unit (OU) 12 (AEDBR Site LEAD-039), LKD.RT-362   | Weston Solutions | MAY-2012 |
| Record of Decision for the Phase V BRAC Sites Southeastern (SE) Area Soil Operable Unit (OU) 7, (AEDB-R Sites LEAD-080 & 082) and Part of SE OU 8 (AEDB-R Sites LEAD-001, 008, 055, 060, 073, 092, 118, 126, 127, 130), LKD.RT-364   | Weston Solutions | JUN-2012 |
| Proposed Remedial Action Plan for the TNT Washout Plant (AEDBR Site LEAD-050), Drainageways Downstream From Open Burning Ground No. 2 (AEDBR Site LEAD-053), and The Landfill 5 Area G Security Landfill (Landfill G), SE Area OU 12 (AEDBR Site LEAD-039) Ammunition Area, LKD.RT-365 | Weston Solutions | JUL-2012 |
| Focused Feasibility Study for the Former Test Track and the Building 349 Soil Staging Area, SE OU 14 (AEDBR Site LEAD-132), LKD.RT-366   | Weston Solutions | SEP-2012 |
| Five-Year Review Report Letterkenny Army Depot Southeastern Area (Third Review) and Property Disposal Office Area (Second Review) NPL Sites, LKD.RT-367  | Weston Solutions | SEP-2012 |



## IRP Previous Studies

### Title

### Author

### Date

#### 2012

|   |                  |          |
|---|------------------|----------|
| Record of Decision for the TNT Washout Plant (AEDBR Site LEAD-050), Drainageways Downstream from Open Burning Ground No. 2 (AEDBR Site LEAD-053), and the Landfill 5 Area G Security Landfill (AEDBR Site LEAD-039) Ammunition Area, LKD.RT-368 | Weston Solutions | SEP-2012 |
| 2012 Annual Groundwater and Surface Water Monitoring Report for Southeastern Area OU 10 AEDBR Sites LEAD-090, 091, 095, 100, 101, 128., LKD.RT-369  | Weston Solutions | NOV-2012 |
| FY 12 Final ER,A Installation Action Plan, LKD.RT-370   | Army             | DEC-2012 |

#### 2013

|  |                  |          |
|--|------------------|----------|
| Focused Feasibility Study for the Building 37 Site (AEDBR Site LEAD-002) and Building 47 SE OU 8, LKD.RT-371 | Weston Solutions | JAN-2013 |
|--|------------------|----------|

**LETTERKENNY ARMY DEPOT**  
**Installation Restoration Program**  
**Site Descriptions**

**Site ID: LEAD-009**  
**Site Name: CLAY LINED FTA (AREA B)**  
**Alias: SE OU 5**

## STATUS

**Regulatory Driver:** CERCLA  
**RRSE:** HIGH

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199310..... | 201409 |

**RIP Date:** N/A  
**RC Date:** 201410

## SITE DESCRIPTION

This former fire training area contained high levels of VOCs in soil. An IRA was completed for soil in fiscal year (FY)97. The site will be addressed under a ROD including sites LEAD-079 and LEAD-105 which make up SEOU 5. This site was prematurely closed in Army Environmental Database Restoration (AEDB-R) and was reopened.

Groundwater contamination is addressed in SEOU 3 (LEAD-081).

## CLEANUP/EXIT STRATEGY

No further RA is planned. Following the completion of the RI/FS, the site will be closed under a ROD including sites LEAD-079 and LEAD-105 which make up SEOU5.

**Site ID: LEAD-010**  
**Site Name: OIL BURNING PIT**  
**Alias: PDO OU 4**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater, Soil

| Phases           | Start       | End    |
|------------------|-------------|--------|
| PA.....          | 198001..... | 198602 |
| SI.....          | 198001..... | 198602 |
| RI/FS.....       | 199704..... | 201406 |
| RD.....          | 201406..... | 201503 |
| IRA.....         | 199705..... | 199906 |
| RA(C).....       | 201503..... | 201509 |
| RA(O).....       | 201510..... | 204509 |
| <b>RIP Date:</b> | 201510      |        |
| <b>RC Date:</b>  | 204509      |        |

## SITE DESCRIPTION

This former OBP was used for fire training. It is located at the intersection of Georgia Avenue and Scale House Road, just north of the Transfer Burning Pits. Used solvents and oils were dumped into the OBP and set afire for fire training. Soils and underlying groundwater were contaminated with solvents, primarily 1,1,1-trichloroethane. Other VOCs include trichloroethene and 1,4-dioxane. In 1998, an interim soil RA was completed using chemical oxidation. One small, shallow area of soil with elevated TCE contamination still remains. The findings of the RI/FS will determine if any additional work is required to address the TCE contamination.

Initially, the groundwater plume was thought to have migrated north back into Army retained property; however, groundwater sampling conducted in 2003 and 2004 revealed that groundwater contamination also migrates southwest into PDO OU 2 (property transfer area). Groundwater sampling is currently underway to delineate a dense non-aqueous phase liquid zone and depth, and to identify the extent of VOC contamination. The Open Trench Landfill (LEAD-040) and Transfer Burning Pits (LEAD-048) are located just south of the OBP. The groundwater sampling was designed to take into consideration the locations of LEAD-040 and 048 as part of conceptual site model development. Four additional monitoring wells were installed in FY05 south of the shale limestone interface and north of the Defense Reutilization and Marketing Office (DRMO) scrapyard to further delineate the plume.

As of a revised BRAC MOA dated January 2007, this site is being retained by the Army.

## CLEANUP/EXIT STRATEGY

The proposed remedy is electrical resistivity heating (ERH). ERH will address VOCs trapped in bedrock matrix. RA(O) VOC groundwater monitoring will continue after conclusion of ERH treatment.

**Site ID: LEAD-029**  
**Site Name: ROCKY SPRING LAKE (VOC'S)**  
**Alias: PDO OU2**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Groundwater, Surface Water

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199101..... | 201309 |
| RD.....    | 201302..... | 201403 |
| RA(C)..... | 201302..... | 201403 |
| RA(O)..... | 201202..... | 204312 |

**RIP Date:** 201403

**RC Date:** 204312

## SITE DESCRIPTION

This area consists of VOC-contaminated groundwater (on-post and off-post) in the PDO area, as well as VOC source areas exclusive of the Drum Storage Revetments (PDO OU 1) and the OBP area (PDO OU 4). Due to the infeasibility of treating upgradient groundwater, PDO OU 2 groundwater issues at the springhouse at Rocky Spring are addressed rather than an attempt to treat at multiple upgradient sources. Ten years of long-term management (LTM) at the springhouse indicates that VOC concentrations are dropping.

The RD for the VOC treatment system was in progress when several significant regulatory actions occurred. The PADEP bureau of air quality ruled that the VOCs emissions from the Rocky Spring Treatment Plant would be "de minimus," and would not require an air permit. The PADEP agreed that a naturally occurring spring would not require a National Pollution Discharge Elimination System (NPDES) permit. Pennsylvania enacted the Environmental Remediation Standards Act (Act 2), which established remediation standards consistent with federal requirements or risk-based standards for soil and groundwater cleanup. This resolved the administrative discrepancy between the PADEP and the Army.

In August 2007, a PBA was awarded to Weston Solutions to address all remaining BRAC and ER,A actions. This contract includes the remedial action (operation) [RA(O)] sampling for PDO OU 2. The MNA/RA(O) monitoring program for LEAD 029 and LEAD-077 is now being rolled into LEAD-093 until conclusion of the PBA contract in December 2014.

The new PP and ROD will address the following issues that affect the remedy for PDO OU 2:

PDO OU 4: Recent investigations have determined that VOC contaminated groundwater from the OBP (shale) is migrating towards the PDO valley (limestone). This site had not been adequately investigated due to the presence of a large amount of waste wood (up to 30 feet high) that blocked access to drilling sites. It is not currently known if the VOC contaminated groundwater from the OBP is steady state [VOC levels are constantly (increasing/decreasing)]. In addition the time of travel in the shale in this area is unknown.

An increase in the VOCs discharging from the OBP may adversely affect PDO OU 2.

Based on the findings of the OBP RI, the Army and regulators have agreed to a boundary between PDO OU 2 and 4 along Vehicle Road just north of the DRMO scrapyard.

PDO OU 5 addresses PCBs in the PDO system. The source of the PCBs was determined to be the DRMO scrapyard. Emergency removals have been conducted at the DRMO scrapyard and downgradient drainage ways. The Army is continuing to measure the concentration of PCBs in the sediment from Rocky Spring. It appears that the concentration of PCBs in the sediment is decreasing. Additional PCB sampling will be conducted to verify this decrease. This information will be used to determine the length of time PCB contaminated sediments will be discharged (at levels of concern).

The Army, the USEPA, and the PADEP have agreed to address OU 2 and OU 5 remedies together in one ROD.

**Site ID: LEAD-029**  
**Site Name: ROCKY SPRING LAKE (VOC'S)**  
**Alias: PDO OU2**

The performance objective for LEAD-029, as defined in the statement of objectives for the LEAD PBA, is remedy-in-place (RIP) or response complete (RC) by June 30, 2014.

## **CLEANUP/EXIT STRATEGY**

The proposed MNA remedy for PDO OU 2 includes:

- establishing long-term land LUCs on groundwater/ surface-water usage until VOC levels in the PDO OU 2 groundwater and surface water decline to acceptable risk-based concentrations (RBCs).
- implementing an MNA program to document the continued natural attenuation of the groundwater plume to demonstrate that the plume is continuing to decline in both concentration and lateral extent (retracting). (The continued improvement of the surface water quality discharging at Rocky Spring will also be monitored as part of the MNA program. Surface water treatment at Rocky Spring is not required because the PADEP agreed to move the point of compliance to the dam at Rocky Spring Lake where VOCs are non- detected.)
- establishing points of compliance. A set of six groundwater/surface water monitoring locations will be sampled as part of the MNA program along the plume axes moving from the Pad 5 area to the DRMO and down to the Rocky Spring area.

The number of sampling points and frequency are expected to decrease after contaminant trends become established and as concentrations fall below protection standards. This reduction in sampling points and frequency is expected to occur after the first five-year review is completed.

The proposed technical approach for PDO OU 2 would provide the following benefits:

- a timely transfer of the Phase VI BRAC parcel due to the PDO split. If the PDO split was not imposed, the Phase VI

BRAC parcel could not be transferred until groundwater contamination in PDO OU 4 (OBP) was addressed,

- a timely transfer of Phase VI BRAC parcel due to inclusion of all Phase VI sites into one FS, one PP, one ROD, and one FOST.

**Site ID: LEAD-036**  
**Site Name: LANDFILL 2 (48-52) (AREA J)**  
**Alias: SE OU 9**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199101..... | 201409 |
| RD.....    | 201409..... | 201503 |
| IRA.....   | 200107..... | 200108 |
| RA(C)..... | 201409..... | 201509 |
| RA(O)..... | 201509..... | 201902 |
| LTM.....   | 201903..... | 204503 |

**RIP Date:** 201509

**RC Date:** 201902

## SITE DESCRIPTION

Landfill J (OU 9) was initially identified in the 1980 interim action (IA). One area (south of Bldg 320) was determined to contain VOC soil contamination. The 1993 southeast OU 3 RI Report concluded that Landfill J did not exist; however, in the winter of 1995, a private contractor installing a water line extension behind Bldg 320 encountered garbage. In January 1996, exploratory excavations were conducted behind Bldg 320. These excavations determined that this area contained a landfill. Excavated materials included medical waste, drugs, laboratory chemicals, and old engine and vehicle parts. One shallow area was mainly composed of construction debris. This area was thought to have been created from leftover materials from the construction of Bldg 320. Shallow groundwater preferentially flows from the vehicle storage area (shale) into the waste layer before draining into the underlying limestone bedrock.

In July 2000, a soil gas survey was conducted. TCE was found in a specific area. In August 2000, cross-trenching and sampling of about 1,200 cubic yards (cy) was conducted to delineate the area. Data validation efforts for this OU are completed.

Through sampling and analysis at Area J, a "hot spot" of TCE was identified in the northern portion of Area J. In July 2001 a hot spot removal was conducted in two different areas. The materials in one area were identified and disposed of as hazardous waste (D040 and D008). The materials in the other area were identified and disposed of as nonhazardous waste. These areas were remediated to levels below the soil to groundwater pathway and Industrial RBCs. The area is currently used to store military vehicles.

After multiple conference calls and meetings, the Army agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs and the regulators agreed to accept two feet of shale cover at Landfill J. The Pennsylvania Landfill Closure regulations will be identified as ARARs in the FS for southeast OU 9. Weston will be evaluating the existing landfill cover during 2012-2013 as a mod to the PBA contract.

## CLEANUP/EXIT STRATEGY

The remedy for LEAD-036 will be selected in the SE OU 9 ROD. LUCs are expected to be implemented to allow only commercial/industrial-land use and prohibit unrestricted use (i.e., residential, day care). The Army has agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs.

Weston evaluated the existing landfill cover at Landfill J. The Army is proposing shale as the landfill cover to allow continuance of vehicle storage on the Landfill J site. Additional shale covering will be installed as necessary across the site to ensure there is a minimum 2 foot layer across the entire landfill. Annual inspections and reports will be required to ensure integrity of landfill cover.

**Site ID: LEAD-036**  
**Site Name: LANDFILL 2 (48-52) (AREA J)**  
**Alias: SE OU 9**

A groundwater FS may recommend either in situ bioremediation or small scale pump and treat to address the VOC groundwater contamination.



**Site ID: LEAD-039**

**Site Name: LANDFILL 5 (64-?) (AREA G), SECURITY**

**Alias: SE OU 12**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Metals, Volatiles (VOC)

Media of Concern: Groundwater, Soil, Surface Water

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 199501 |
| RI/FS..... | 199810..... | 201209 |
| RD.....    | 201212..... | 201309 |
| IRA.....   | 200710..... | 200801 |
| RA(C)..... | 201310..... | 201312 |
| LTM.....   | 201312..... | 204301 |

**RIP Date:** N/A

**RC Date:** 201312

## SITE DESCRIPTION

This site covers approximately 0.5 acres and is located in the AA. The LEAD interim action (IA) identified this area as active from 1964 through 1978, when it was graded to match the existing terrain. It was used to dispose of trash burning pit residue and IWTP sludge. Visibly contaminated leachate (metals) was reported to (and continues to) emanate from this site into a nearby stream. Aerial photographs from 1965 do not reveal landfilling activities at this site; however, aerial photographs from 1970 confirm disposal activities here. A retired LEAD worker identified this area as containing buried drums.

Three retired employees stated that five to 60 ft from the back of the pistol range is where trenches were bulldozed and drums of TCE were dumped from Bldg 350.

A 1991 site inspection (SI) identified several magnetic anomalies. In 1993, these anomalies were cross-trenched. All anomalies were related to buried metallic objects. One area contained buried safe and empty drums that formerly contained caustics. Sampling indicated that these buried, empty drums had not caused a release to the environment. This area is believed to be the area referred to by the former employees. Another anomaly contained an area of paint cans and solvent containers. A RA was performed in this area.

The 1995 SI follow-on report identified this site as requiring an RI. In summer 2002, a work plan was submitted and issues with the contractor performing this work caused the contract to be cancelled. A new contractor came on board in 2005 and, in summer 2006, the first phase of fieldwork was completed. The second phase was completed in the winter of 2007 including an IRA consisting of soil removal in January 2008.

After multiple conference calls and meetings, the Army agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs. The Pennsylvania landfill closure regulations will be identified as ARARs in all future CERCLA documents. Weston will be evaluating the existing landfill cover during 2012-2013 as a mod to the PBA contract

The performance objective for LEAD-039, as defined in the statement of objectives (SOO) for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The remedy for LEAD-039 is LUCs restricting site to commercial/ industrial reuse which is currently documented in the Letterkenny Master Plan.

In addition, a two-foot cover will be placed over Landfill G. Annual inspections and reports will be required to ensure the integrity of the landfill cover and the commercial/industrial restriction.

**Site ID: LEAD-040**

**Site Name: OPEN TRENCH LANDFILL ADJ TO TBR**

**Alias: PDO OU 4**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** MEDIUM

**Contaminants of Concern:** Metals

**Media of Concern:** Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199603..... | 201406 |
| RD.....    | 201310..... | 201503 |
| RA(C)..... | 201503..... | 201506 |
| LTM.....   | 201601..... | 204601 |

**RIP Date:** N/A

**RC Date:** 201506

## SITE DESCRIPTION

This landfill (PDO OU 4) is located south of the transfer/burning revetments (TBR). It operated until the late-1970s. Items buried here include periscopes, fluorescent light tubes, and empty cans including pesticides, solvents, and paints. VOC- contaminated groundwater has been discovered downgradient from the landfill. Soil sampling has been completed. The RI/FS report includes LEAD-040, LEAD-044, LEAD-048, and LEAD-112.

The Army successfully negotiated with the USEPA and the PADEP to split the PDO area groundwater into two OUs. The PDO OU 4 area extends north from the railroad spur east of the DRMO into the AA and Meghan Mackenzie Run (MMR) north of Georgia Avenue. The primary COC in PDO OU 4 groundwater is 1,1,1-TCA.

The following LEAD PDO area sites included in the Army Environmental Database-Restoration (AEDB-R) site summary are located within the footprint of PDO OU 4 groundwater:

- LEAD-010: OBP
- LEAD-040: open landfill adjacent to transfer/burning revetments
- LEAD-044: revetted area north of burning pits
- LEAD-048: transfer/burning revetments

After multiple conference calls and meetings, the Army agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs. The Pennsylvania landfill closure regulations will be identified as ARARs in all future CERCLA documents. Weston will be evaluating the existing landfill cover during 2012-2013 as a mod to the PBA contract.

The performance objective for LEAD-040, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The sampling data for LEAD-040, LEAD-044, and LEAD-048 indicate that the human health and ecological risks are within acceptable levels based on the intended future use of the property. The proposed remedy for LEAD-040 includes LUCs allowing only commercial and industrial land use and prohibiting unrestricted use (i.e., residential, day care) as documented in the Letterkenny Master Plan.

In addition a two-foot soil cover will be placed over Landfill G. Annual inspections and reports will be required to ensure integrity of the landfill cover and the commercial/industrial reuse.

The cost of LUCs over the 30-year project life cycle will be less than the costs associated with treatment or removal and disposal of soil and post-removal characterization sampling at LEAD-040.

**Site ID: LEAD-044**

**Site Name: REVETTED AREA NORTH OF BURNING PITS**

**Alias: PDO OU 4**

## STATUS

**Regulatory Driver:** CERCLA  
**RRSE:** LOW  
 Contaminants of Concern: Metals  
 Media of Concern: Soil

| Phases                 | Start       | End    |
|------------------------|-------------|--------|
| PA.....                | 198001..... | 198602 |
| SI.....                | 198001..... | 198602 |
| RI/FS.....             | 199710..... | 201406 |
| RD.....                | 201202..... | 201409 |
| RA(C).....             | 201202..... | 201412 |
| LTM.....               | 201501..... | 204501 |
| <b>RIP Date:</b> N/A   |             |        |
| <b>RC Date:</b> 201412 |             |        |

## SITE DESCRIPTION

This area (PDO OU 4) is located north of TBR. The site was used to store drums of solvents prior to off-site disposal by a private contractor. Soil results exceeded residential standards, but are acceptable for commercial/industrial reuse. The RI/FS report includes LEAD-040, 048, and 112.

The Army has successfully negotiated with the USEPA and the PADEP to split the PDO Area groundwater into two OUs. The PDO OU 4 area extends north from the railroad spur east of the DRMO into the AA and MMR north of Georgia Avenue. The primary COC in PDO OU 4 groundwater is 1,1,1 trichloroethane (1,1,1-TCA).

The following LEAD PDO Area sites included in the AEDB-R site summary are located within the footprint of PDO OU 4 groundwater:

- LEAD-010: OBP
- LEAD-040: open landfill adjacent to TBR
- LEAD-044: revetted area north of burning pits
- LEAD-048: TBR

The performance objective for LEAD-044, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The sampling data for LEAD-040, LEAD-044, and LEAD-048 indicates that the human health and ecological risks are within acceptable levels based on the intended future use of the property. The remedy for LEAD-044 includes LUCs allowing only commercial/industrial land use and prohibiting unrestricted use (i.e. residential, day care) as documented in Letterkenny Master Plan.

The cost of LUCs over the 30-year project life cycle will be less than the costs associated with treatment or removal and disposal of soil and post-removal characterization sampling at LEAD-044.

**Site ID: LEAD-048**

**Site Name: TRANSFER/BURNING REVETMENTS**

**Alias: PDO OU 4**

## STATUS

**Regulatory Driver:** CERCLA  
**RRSE:** MEDIUM  
 Contaminants of Concern: Metals  
 Media of Concern: Soil

| Phases           | Start       | End    |
|------------------|-------------|--------|
| PA.....          | 198001..... | 198602 |
| SI.....          | 198001..... | 198602 |
| RI/FS.....       | 199710..... | 201406 |
| RD.....          | 201202..... | 201409 |
| IRA.....         | 200712..... | 200803 |
| RA(C).....       | 201202..... | 201412 |
| LTM.....         | 201501..... | 204501 |
| <b>RIP Date:</b> | N/A         |        |
| <b>RC Date:</b>  | 201412      |        |

## SITE DESCRIPTION

TBR (PDO OU 4) were used for open burning of uncontaminated trash. Open burning was halted in the early-1980s. The pits were then used for storing scrap wooden crates and pallets and a section was used to store empty paint cans. In the early-1990s the paint cans were properly disposed of. In 2002, the wood was removed and composted. Currently the site surface is covered with decomposing wood and one revetment contains a burnt ash pile. In 2003, soil sampling was completed and groundwater sampling is ongoing. The RI/FS report includes LEAD-040, 044, and 112.

The Army has successfully negotiated with the USEPA and the PADEP to split the PDO area groundwater into two OUs. The PDO OU 4 area extends north from the railroad spur east of the DRMO into the AA and MMR north of Georgia Avenue. The primary COC in PDO OU 4 groundwater is 1,1,1-TCA.

The following LEAD PDO area sites included in the AEDB-R site summary are located within the footprint of PDO OU 4 groundwater:

- LEAD-010: OBP
- LEAD-040: open landfill adjacent to TBR
- LEAD-044: revetted area north of burning pits
- LEAD-048: TBR

The performance objective for LEAD-048, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

As of January 2008, the following work pertaining to the ash removal at the TBR was completed. On Dec.3 and Dec. 4, 2008 site preparation, including brush clearing, road upgrades and truck access area, E and S controls, and exposure of the ash pile was conducted. During the period from Dec. 10, 2008 through Dec. 18, 2008, 2,475 tons of ash material was excavated, transported and disposed of nonhazardous waste at Blue Ridge Landfill in Scotland, Pennsylvania.

## CLEANUP/EXIT STRATEGY

LUCs will be implemented to allow only commercial/industrial land use and prohibit unrestricted use (i.e., residential, day care) as documented in the Letterkenny Master Plan.

The cost of removal, transport, and disposal of the ash material, with LUCs, over the 30-year project life cycle will be less than the costs associated with treatment or removal and disposal of sediments throughout the PDO area. The proposed technical approach for LEAD-048 provides for the timely transfer of the Phase VI BRAC parcel due to interim removal action at LEAD-048 to address ongoing source of contaminants causing excess ecological risk in terrestrial habitats in drainageways downgradient of the site.

**Site ID: LEAD-050**  
**Site Name: TNT WASHOUT PLANT**  
**Alias: AMMO**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** MEDIUM

Contaminants of Concern: Explosives

Media of Concern: Groundwater, Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 199005..... | 199501 |
| RI/FS..... | 200604..... | 201209 |
| RD.....    | 201209..... | 201303 |
| RA(C)..... | 201302..... | 201303 |
| RA(O)..... | 201302..... | 201303 |
| LTM.....   | 201303..... | 204403 |

**RIP Date:** 201303

**RC Date:** 201303

## SITE DESCRIPTION

This site was used from 1948 to 1962 to wash TNT out of projectiles and reclaim TNT. The original plant consisted of a closed system that filtered the process water through sawdust and wood shavings. Although the plant was considered a closed system, some filtered wastewater was released to a nearby intermittent stream via overflow valves on the storage tank.

An upgraded facility operated from 1969 to 1975 and also used a closed system that filtered rinse water through sawdust, fiberglass, and activated charcoal. The water was then stored in a storage sump for reuse. Interviews of LEAD employees who worked at the TNT washout plant stated that once a month (during operational periods) the large storage water sump was pumped into a ditch beside the building using a pump and a fire hose. Later, a piping system was plumbed into the building to perform this task.

In 1975, operations ceased at the TNT Washout Plant. In 1981, the wastewater (7,500 gallons) and sediments in the sump were sampled and found to contain explosives. The sump was emptied, cleaned, and the materials disposed of.

The 1991, SI detected explosives in the soil and groundwater. The 1995 SI follow-on investigation detected cyclotrimethylenetrinitramine (RDX) four feet below ground surface at a concentration of 0.946 micrograms per gram in soil which is below the health-based screening levels. Concentrations of RDX (6.28 microgram per liter (ug/l)); 2,4- dinitrotoluene (0.466 ug/l) and 2,4,6-TNT (8.16 ug/l) were detected in groundwater.

In August 2007, a PBA was awarded to Weston to address this site. All ER,A costs are now under site LEAD-PBA. All Ammunition Area RA(O) Costs (LTM) are rolled into LEAD-050.

The performance objective for LEAD-050, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The remedy at the TNT Washout Plant is LUCs restricting the site to commercial/ industrial reuse as already documented in the Letterkenny Master Plan. Annual inspections and reports will be required to ensure that the LUC is effective.

**Site ID: LEAD-052**

**Site Name: DISPOSAL AREA TRENCHES (AREA K)**

**Alias: SE OU 1**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Metals, Petroleum, Oil and Lubricants (POL), Polychlorinated Biphenyls (PCB), Volatiles (VOC)

Media of Concern: Groundwater, Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 198510..... | 199207 |
| RD.....    | 199211..... | 199303 |
| RA(C)..... | 199307..... | 199711 |
| LTM.....   | 199807..... | 204407 |

**RIP Date:** N/A

**RC Date:** 199806

## SITE DESCRIPTION

The K-Areas (SE OU 1) were used to dispose of liquid waste generated from LEAD activities. The K-1 Area (or K-1 Lagoon) was used to dispose of waste solvents used in painting, paint stripping, and degreasing operations at LEAD. The K-1 Area was in use from 1957 to 1970. Its dimensions were approximately 200 by 50 feet. The area of VOC-impacted soil was approximately 78 by 189 ft.

The K-2 Area was in use from 1965 to 1970 and included five partially revetted areas used to accumulate solid waste prior to disposal into a nearby landfill. Its dimensions were approximately 270 by 75 feet. It appears that when the K-1 lagoon was closed, some soil from K1 ended up at K-2. The area impacted at K-2 was 60 by 20 by about 10 ft deep.

From 1965 to 1970, the K-3 Area was use as a drum storage area; it covered an overall area of approximately 100 ft by 40 ft. Based on available soil analytical data, the actual contaminated area was limited to a 50 by 50 foot area. The K-Areas were located in the disposal area (DA) of LEAD.

In 1983, an RI identified that the K-Areas contained high levels of VOCs. In 1989, a DA-wide soil gas investigation identified high levels of VOCs in the vadose zone soils of the K-Areas. In 1992, the boundaries of the K-Areas were delineated. K-1 contained up to 5.5 percent TCE and lead up to 1.5 percent. PCBs and semi-volatile organic compounds (SVOCs) were also discovered.

In August 1991, an accelerated RA ROD was signed. The RA started in July 1993 and was completed in October 1995. The VOC contaminated soils were excavated, treated with low temperature thermal desorption, returned to the site, and capped (geomembrane) as a Class II residual waste landfill. Lead-contaminated soils were stabilized and returned to the site (only those areas that exceeded the PADEP lead standards for a Class II Landfill). The RA addressed all environmental concerns of this OU. VOC-contaminated groundwater at this site will be addressed by OU 3, southeast on-post contaminated groundwater.

In 2000, the cap maintenance and inspection plan was finalized. In April 2004, an explanation of significant differences (ESD) was completed.

The performance objective for LEAD-052, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2011. RC has been achieved for LEAD-052.

## CLEANUP/EXIT STRATEGY

The remedy selected in the signed ROD is described below.

LTM will be performed annually (cap inspection; necessary maintenance). The Army will institute LUCs restricting site to commercial/industrial-use as documented in Letterkenny Master Plan.

**Site ID: LEAD-052**  
**Site Name: DISPOSAL AREA TRENCHES (AREA K)**  
**Alias: SE OU 1**

The remedy for LEAD-052 was selected in the SE OU 1 ROD and included thermal remediation of contaminated soils (completed in 1995) and a cap. A ROD required LTM (cap inspection and maintenance) is ongoing. There are no uncertainties associated with LEAD-052.

This site is included in the LEAD PBA that extends through 2014.

**Site ID: LEAD-053**  
**Site Name: BURNING GROUND 2 (SWMU 58)**  
**Alias: AMMO**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** MEDIUM

Contaminants of Concern: Explosives, Metals

Media of Concern: Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 199007 |
| SI.....    | 199005..... | 199501 |
| RI/FS..... | 200606..... | 201209 |
| RD.....    | 201209..... | 201303 |
| RA(C)..... | 201302..... | 201303 |
| RA(O)..... | 201302..... | 201303 |
| LTM.....   | 201303..... | 204303 |

**RIP Date:** 201303

**RC Date:** 201303

## SITE DESCRIPTION

Burning Ground 2 (AMMO) is located adjacent to Demolition Ground No. 2. The site reportedly became operational in 1945 and is currently in RCRA Interim Status. The area under investigation is the pathway from the SWMU 58 boundary to the pond. A RCRA Subpart X Application has been filed for this site. Since then, a change in the process had occurred dating back to 1985. The southern portion of the site, the pan area, has been used to burn propellant in pans. Residue in the pans is drummed, characterized, and disposed off-site.

The northern portion of the site, the rail area, has not been used to burn projectiles for 10 or more years. In the past, propellant had been burned directly on the ground and the residue buried at the Residue Burial site. Diesel fuel was reportedly used to promote burning. A northwest to southeast trending shallow drainage swale separates the rail area from the pan area. Drainage in the swale flows toward the northwest.

Metals and explosives above screening levels were discovered in runoff samples. Metals were detected above screening levels in soil (lead) and manganese was detected in groundwater. Explosives in soils and groundwater did not exceed screening values. Metals in soil are the primary concern. LUCs and LTM is expected to begin in FY13.

The performance objective for LEAD-053, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The remedy is LUCs which restrict site to commercial/industrial use only and prohibit unrestricted use (i.e. residential, day care) as already documented in Letterkenny Master Plan.

This site is included in the LEAD PBA that extends through 2014. LUCs and LTM phases are captured under the PBA site.



**Site ID: LEAD-076**  
**Site Name: SE OFFPOST GROUNDWATER - IR**  
**Alias: SE OU 6**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198603..... | 199306 |
| RI/FS..... | 199310..... | 201312 |
| RD.....    | 200709..... | 201409 |
| RA(C)..... | 200709..... | 201503 |
| RA(O)..... | 201501..... | 201803 |

**RIP Date:** 201503

**RC Date:** 201803

## SITE DESCRIPTION

Various activities and past practices at LEAD have contaminated the SE on- and off-post groundwater with VOCs. In 1993 southeast OU 6 was created to address the off-post groundwater. SE on-post groundwater is being addressed by SE OU 3A and OU 11. On-post and off-post groundwater are intimately linked.

The former IWTP Lagoons (LEAD-013) were closed under RCRA. As required by Pennsylvania's RCRA law, a GWAAP was prepared. Response actions recommended in the draft GWAAP were:

- groundwater monitoring,
- source soils removal,
- groundwater treatment , and
- treatment of Rowe Spring (off-post).

By 1993, the Army had completed items one through three and, in that year, a flow study of Rowe Spring (LEAD 068) commenced. A series of stream monitoring stations were installed above and below Rowe Spring to accurately measure spring flow and a final (99 percent confidence interval) flow of 1,680 gpm has been established for Rowe Spring. Helman (LEAD 086), Helman East (LEAD 087), and Witmer Spring (LEAD 088) contribute another 1,600 gpm. Nelson spring (LEAD-096) and Nelson spring East (LEAD-104) are ephemeral springs that contribute up to 200 gpm in periods of high groundwater. In June 1996 a conceptual design for the Rowe Spring groundwater treatment plant was produced and in 1998 property acquisition was completed. In 1999 a final design was produced. In June 2000, a pilot study using micro-bubble in situ stripping was completed. This pilot showed that the flow of Rowe Spring could be treated in situ (reducing operating costs 75 percent).

In summer 2004, a draft final RI/RA was completed. Further meetings will be scheduled to address any future biological technical assistance group (BTAG) issues or comments.

Starting in 1985, the Army provided public water to all residences whose drinking water supply exceeded a MCL.

LTM is expected beginning in FY14. All effort associated with this future phase is tracked under LEAD-PBA.

The performance objective for SE OUs 3A, 6, and 11, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

A single ROD will be developed to cover SE OU 3A, OU 6 and OU 11 and is currently funded under LEAD-076. LEAD will continue to monitor groundwater to protect off-post well users. On-post groundwater (SE OU 11) is currently being treated under LEAD-131.

**Site ID: LEAD-076**

**Site Name: SE OFFPOST GROUNDWATER - IR**

**Alias: SE OU 6**

The proposed remedy for SE OU 3A, OU 6, and OU 11 includes:

- obtaining a front-end TI Waiver for a portion of the groundwater plume based on the significant mass of non-aqueous phase liquid (NAPL) in fractured, karst bedrock, which would critically limit the restoration potential of the aquifer,
- implementing ISCO technology as an ARS to destroy contaminant mass in the NAPL source areas remaining in SE OU 3A and SE OU 11. (The ARS is to simultaneously implement the ISCO treatment at all three source areas identified in SE OU 3A and 11 so that economies of scale with amendments, mobilization, and sampling costs can be realized for the Army. In addition, the resulting benefit of the ISCO treatments will become more evident at the proposed monitoring locations where the contaminant mass flux will be monitored following application. The proposed full-scale ISCO program will target the shallow and intermediate bedrock aquifer zones in each OU. A series of approximately 27 injectors in SE OU 3A and 14 injectors in SE OU 11 are proposed for installation. Existing injector locations/ wells from the ISCO pilot studies previously conducted in these areas will also be used during the full-scale program. Two full-scale applications are expected to be sufficient to demonstrate significant contaminant destruction.),
- establishing long-term LUCs on groundwater use within the agency-accepted TI zone where groundwater ARARs will be waived,
- establishing a set of 12 groundwater/ surface-water monitoring locations as points of compliance in the combined areas of SE OU 3A, SE OU 11, and SE OU 6 along the plume axes moving from indicator wells in the source areas and out to the Rowe Run area springs. (The purpose of the LTM program will be to document the continued natural attenuation of the plumes out to Rowe Spring following implementation of the source area treatment programs, which are planned to be performed concurrently in the remedial strategy. The number of sampling points and frequency is expected to decrease substantially after the ARS is implemented and sampling has shown that the contaminant plume is not expanding. This reduction in sampling points and frequency is expected to occur after the first five-year review is completed.)

This site is included in the LEAD PBA that extends through 2014.

**Site ID: LEAD-077**  
**Site Name: PDO OFFPOST GROUNDWATER**  
**Alias: PDO OU 2**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** MEDIUM

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Groundwater

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198602..... | 198902 |
| RI/FS..... | 199403..... | 201309 |

**RIP Date:** N/A

**RC Date:** 201309

## SITE DESCRIPTION

In July and December 1994, and July 1995, the Army conducted follow-up sampling of 14 off-post residential wells. Groundwater levels were measured in the residential wells and PDO area wells during each of the three sampling periods and the local geology/hydrology was evaluated to help characterize groundwater flow patterns in the area. Results of this sampling were sent to each respective resident. The results did not indicate that the PDO area groundwater is affecting any off-post residential wells except for the Carty well occasionally (sub-MCL levels), during low groundwater conditions.

No VOCs exceeded MCLs, and none of the VOCs which are consistently detected in the contaminated groundwater of the PDO area, were detected in any of the residential wells (besides the Carty well).

As part of this effort in the PDO area, the Army performed geological mapping of the off-post residential well area using on-site data gathered in the field as well as hydrogeological data. A local geology description is included in the May 30, 1997, draft RI report for the PDO area.

The draft PDO RI report recommended that several of the residential water supply wells closest to the LEAD boundary be monitored for VOCs during low water table conditions. The off-post residential wells are located upgradient of the LEAD groundwater. The gradient normally is towards LEAD (groundwater flows from off-post towards LEAD). During periods of low groundwater levels there was a possibility that the gradient would reverse (LEAD groundwater would flow off-post). This phenomenon has only been demonstrated at the Carty well.

In August 2007, a PBA was awarded to Weston to address all remaining BRAC and ER,A actions. This contract includes the RA(O) sampling for PDO OU 2. The MNA/RA(O) monitoring program for LEAD-029 and LEAD-077 is now being rolled into LEAD-093.

In late August 1997, LEAD contacted the owners of the residential wells to arrange for the sampling recommended by the RI report. On Aug. 27, 1997 the USEPA requested, and LEAD agreed, to include PCB analysis of the water samples as a screen and to provide information for the ongoing PDO Area OU 5 fieldwork. Analysis of the samples was performed using the USEPA Contract Laboratory Program procedures. On Sept. 3, 1997 the well sampling began.

In May 1999, LEAD completed installation of two piezometers (PDO99PZ1 and PDO99PZ2) and in May and June, sampling of five wells (Carty, Fitz, Letterkenny Park, 1383, and Rocky Spring house) at LEAD was completed.

There had been detections of benzene in 10 off-PDO residential drinking water wells and detections of lead above action levels in three off-PDO residential drinking water wells (ESE 1993 RI report for PDO). Three rounds of additional off-post sampling did not detect benzene in any well. This investigation showed that all of the homes affected were hydraulically upgradient of LEAD. The detection in the off-PDO wells was determined to be the result of a laboratory accident.

The detections of lead in three off-PDO area wells were determined to be plumbing related (lead or brass plumbing components). These homes were hydraulically upgradient of LEAD as well.

In January 2004, the LTM letter report was submitted for OU 2, OU4A and OU4B. This summarizes to date the LTM of the off-

**Site ID: LEAD-077**  
**Site Name: PDO OFFPOST GROUNDWATER**  
**Alias: PDO OU 2**

post residential wells on the PDO side of LEAD. From January 2002 through April 2003 groundwater samples were collected monthly. Samples were analyzed for target compound list VOCs.

The performance objective for LEAD-077, as defined in the SOO for the LEAD PBA, is RIP or RC by September 2013.

### **CLEANUP/EXIT STRATEGY**

LEAD-077 will be addressed by the remedy for PDO OU 2 groundwater under LEAD-029. Over ten years of data at the Rocky Spring House indicate that VOC concentrations are steadily declining, thus confirming natural attenuation of the VOC contaminated groundwater. The remedy will consist of MNA, LTM, and IC (which includes five-year reviews).

Off-post migration will continue to be monitored through sampling and groundwater height monitoring. Any instances of a shift in the groundwater gradient will be identified. Key off-post monitoring locations will be the Carty well and wells located adjacent to the Rocky Spring trailer park.

**Site ID: LEAD-079**

**Site Name: WASTE DISPOSAL TRENCHES AREA A**

**Alias: SE OU 5**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Groundwater

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199310..... | 201409 |
| RD.....    | 201409..... | 201412 |
| IRA.....   | 199607..... | 199608 |
| RA(C)..... | 201412..... | 201503 |
| LTM.....   | 201503..... | 204503 |

**RIP Date:** N/A

**RC Date:** 201503

## SITE DESCRIPTION

This site consists of a series of trenches for solid waste disposal. Contaminated soils were removed in 1996. Following the completion of the RI/FS, the site will be addressed under a ROD including sites LEAD-009 and 105 which make up SE OU 5. After multiple conference calls and meetings, the Army agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs. The Pennsylvania landfill closure regulations will be identified as ARARs in all future CERCLA documents. Weston will be evaluating the existing landfill cover during 2012 and 2013 as a mod to the PBA contract.

## CLEANUP/EXIT STRATEGY

Following the completion of the RI/FS, The site will be closed under a ROD including sites LEAD-009 and LEAD-105 which make up SE OU 5. The FS, PP and ROD are being picked up by the PBA contractor to complete the review reporting process.

The Army agreed to acknowledge the Pennsylvania landfill closure regulations as ARARs. Weston will be completing a landfill cover evaluation during 2012 and 2013 under a mod to the PBA contract. Based on this evaluation a soil cover is planned for Area A.

Engineering controls and LUCs will be placed into effect to ensure the cap integrity and commercial/industrial-use of the site.

**Site ID: LEAD-081**  
**Site Name: SE ONPOST GROUNDWATER - IR**  
**Alias: SE OU 3A**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Groundwater

| Phases           | Start       | End    |
|------------------|-------------|--------|
| PA.....          | 198001..... | 198602 |
| SI.....          | 198603..... | 198902 |
| RI/FS.....       | 198903..... | 201312 |
| RD.....          | 201401..... | 201409 |
| RA(C).....       | 201409..... | 201503 |
| RA(O).....       | 201504..... | 204504 |
| <b>RIP Date:</b> | 201504      |        |
| <b>RC Date:</b>  | 204504      |        |

## SITE DESCRIPTION

Southeast OU 3A addresses on-post VOC-contaminated groundwater (LEAD 081). This OU has been broken down into two sections based on southeast groundwater divides: 3A (Active), the DA and 3B (BRAC), the groundwater upgradient of the southeast Disposal Area. VOC-contaminated groundwater from this area discharges into six springs located up to 1.8 miles off-post. Rowe Spring is the primary receptor. SE OU 11 was developed to address the lagoon area, which is a different source from the DA area.

In the DA, 15,000 cy of VOC-contaminated soil were removed without visible effect on groundwater quality (LEAD-052: K Areas). The majority of the contamination still remains in the bedrock matrix. In July 1999, a Fenton's reagent injection pilot study was completed. Earlier pilot studies of recirculating and in situ stripping were not as effective as the Fenton's reagent injection.

Monitoring associated with the RA(O) phase is expected to begin in FY15.

The performance objective for southeast OUs 3A, 6, and 11, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014. All five-year review costs for LEAD will be rolled into LEAD-081.

## CLEANUP/EXIT STRATEGY

The proposed remedy for SE OU 3A, OU6, and OU11 includes the following:

- obtaining a front-end TI waiver for a portion of the groundwater plume based on the significant mass of NAPL in fractured, karst bedrock, which would critically limit the restoration potential of the aquifer,
- implementing ISCO technology an ARS to destroy contaminant mass in the NAPL source areas remaining in SE OU 3A and SE OU 11. (The ARS is to simultaneously implement the ISCO treatment at all three source areas identified in SE OU 3A and 11 so that economies of scale with amendments, mobilization, and sampling costs can be realized for the Army. In addition, the resulting benefit of the ISCO treatments will become more evident at the proposed monitoring locations where the contaminant mass flux will be monitored following application. The proposed full-scale ISCO program will target the shallow and intermediate bedrock aquifer zones in each OU. A series of approximately 27 injectors in SE OU 3A and 14 injectors in SE OU 11 are proposed for installation. Existing injector locations/ wells from the ISCO pilot studies previously conducted in these areas will also be used during the full-scale program. Two full-scale applications are expected to be sufficient to demonstrate significant contaminant destruction),
- establishing long-term LUCs on groundwater usage within the agency-accepted TI zone where groundwater ARARs will be waived,
- implementing an LTM program to document the natural attenuation of the dissolved-phase portion of the groundwater plume after implementation of the ARS to demonstrate that the plume is continuing to decline in both concentration and lateral extent (retracting), as well as at the surface-water discharge locations in the Rowe Spring area, and
- establishing a set of 12 groundwater/ surface-water monitoring locations for points of compliance in the combined areas of

**Site ID: LEAD-081**  
**Site Name: SE ONPOST GROUNDWATER - IR**  
**Alias: SE OU 3A**

SEOU 3A, SE OU 11, and SE OU 6 along the plume axes moving from indicator wells in the source areas and out to the Rowe Run area springs. The purpose of the LTM program will be to document the continued natural attenuation of the plumes following implementation of the source area treatment programs, which are planned to be performed concurrently in the remedial strategy. The number of sampling points and frequency is expected to decrease substantially after the ARS is implemented and sampling has shown that the contaminant plume is not expanding. This reduction in sampling points and frequency is expected to occur after the first five-year review is completed.

This site is included in the LEAD PBA that extends through 2014.

**Site ID: LEAD-083**

**Site Name: INDUSTRIAL WASTE SEWERS-SOILS - IR**

**Alias: SE OU 2**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Volatiles (VOC)

**Media of Concern:** Groundwater, Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199310..... | 200509 |
| IRA.....   | 199608..... | 199708 |
| LTM.....   | 200810..... | 204409 |

**RIP Date:** N/A

**RC Date:** 200509

## SITE DESCRIPTION

Industrial sewer waste lines have leaked in the past causing soil contamination (VOCs). An IRA consisting of VOC-contaminated soil removal was conducted from FY96 - FY97 in the Bldg 370 area. Groundwater contamination resulting from this site will be addressed under LEAD-131 (SE OU 11). The remedy of LUC restricting land use to commercial/industrial is underway.

## CLEANUP/EXIT STRATEGY

A RA of a LUC restricting land use to commercial/industrial is underway for LEAD-083. As stated above the groundwater contamination resulting from this site will be addressed under LEAD-131 (SE OU 11).



**Site ID: LEAD-106**

**Site Name: DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS**

**Alias: PDO OU 5**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Asbestos, Metals, Polychlorinated Biphenyls (PCB)

Media of Concern: Sediment

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 198001..... | 198602 |
| SI.....    | 198001..... | 198602 |
| RI/FS..... | 199610..... | 200503 |
| IRA.....   | 199904..... | 200005 |
| LTM.....   | 200504..... | 201711 |

**RIP Date:** N/A

**RC Date:** 200503

## SITE DESCRIPTION

The DRMO scrapyard was a concern with regard to PCBs, metals, and asbestos. The runoff from the scrapyard flows to Rocky Spring Lake. An emergency removal of PCB-contaminated sediment was conducted in FY99.

This site is part of the PDO-OU 5 (LEAD-107 ROD) anticipated in September 2013.

## CLEANUP/EXIT STRATEGY

LTM consists of ICs restricting site to commercial/industrial-use as documented in the LEAD Master Plan.

**Site ID: LEAD-107**  
**Site Name: ROCKY SPRING PCB SEDIMENTS**  
**Alias: PDO OU 5**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

**Contaminants of Concern:** Polychlorinated Biphenyls (PCB)

**Media of Concern:** Sediment

| Phases           | Start       | End    |
|------------------|-------------|--------|
| PA.....          | 198001..... | 198602 |
| SI.....          | 198001..... | 198602 |
| RI/FS.....       | 199610..... | 201309 |
| RD.....          | 201202..... | 201403 |
| IRA.....         | 199904..... | 200005 |
| RA(C).....       | 201302..... | 201403 |
| RA(O).....       | 201501..... | 204505 |
| <b>RIP Date:</b> | 201501      |        |
| <b>RC Date:</b>  | 204505      |        |

## SITE DESCRIPTION

The discovery of PCB-contaminated sediments discharging from Rocky Spring (LEAD-098) led to the creation of PDO OU 5, PCBs in the Rocky Spring system. The entire PDO area was sampled for PCBs starting in October 1997. PCBs were detected at levels of concern in the DRMO scrapyard and its downgradient drainageways.

PCBs (Aroclor 1260) in the Rocky Spring system at levels of concern were found in the drainageway downgradient of the DRMO scrapyard (13 ppm), and in a wetland area that has formed around a sinkhole (2 ppm).

In summer 2000, a dye study showed that the travel time across the Rocky Spring Valley is two days. In January 2002, field and biota sampling was completed. During 1999 and 2000 a interim soil removal was completed at the DRMO scrapyard. In 2001 and 2002 downstream sediments were removed as necessary.

Sediment in the sinkhole area is being addressed under the BRAC program.

The Army is continuing to measure the concentration of PCBs in the sediment from Rocky Spring. The concentration of PCBs in the sediment appears to be decreasing. Additional PCB sampling will be conducted to verify this decrease. This information will be used to determine the length of time PCB contaminated sediments will be discharged (at levels of concern).

In August 2007 a PBA was awarded to Weston to address all remaining BRAC and ER,A actions. This contract includes the RA(O) sampling for PDO OU 5. MNA/RA(O) monitoring is the proposed remedy for LEAD-107 and will be documented in the PDO OU2 ROD.

The performance objective for LEAD-107, as defined in the SOO for the LEAD PBA, is RIP or RC by June 30, 2014.

## CLEANUP/EXIT STRATEGY

The Army, the USEPA, and the PADEP have agreed to address OU 2 and OU 5 remedies together in one ROD. When the ROD is finalized, the remedy for PCBs is expected to consist of Monitored Natural Recovery (MNR), LTM, and IC (which includes five-year reviews).

MNR will consist of annual sediment sampling at Rocky Spring springhouse, periodic fish sampling, drainage ditch improvements and LUCs to continue the catch and release fishing policy in Rocky Spring Lake. MNR will continue until PCBs are below detection limits in sediment samples collected from the Rocky Spring springhouse for three consecutive years.

The proposed technical approach for LEAD-107 would provide three benefits. There would be a timely transfer of Phase VI BRAC

**Site ID: LEAD-107**

**Site Name: ROCKY SPRING PCB SEDIMENTS**

**Alias: PDO OU 5**

parcel due to inclusion of all Phase VI sites into one FS, one PP, one ROD, and one FOST. Life cycle costs would be reduced through Weston negotiations with regulators to ensure that MNR and LUCs are acceptable and that no RA is necessary. And there would be a consistency with the approach presented by the Army to the public through LEAD's public involvement activities (i.e., RAB meetings).

A PBA (W91ZLK-05-D-0018) was awarded to Weston Solutions in August 2007 to address all remaining BRAC and Environmental Restoration, Army (ER,A) actions. This contract includes the remedial action (operation) [RA (O)] sampling for PDO OU 5. The MNA/RA (O) monitoring program for LEAD-107 along with MNA/RA (O) monitoring for LEAD-029 and LEAD-077 is now being rolled into LEAD-093, PDO OU 2 in the Weston contract.

This site will be transferred as part of the Phase VI property transfer. This site will be closed under the Phase VI parcel ROD (September 2013) that includes site LEAD-093.

**Site ID: LEAD-112**  
**Site Name: AMMUNITION DRUM PADS**  
**Alias: PDO OU 8**

## STATUS

**Regulatory Driver:** RCRA  
**RRSE:** HIGH  
Contaminants of Concern: Metals  
Media of Concern: Soil

| Phases           | Start       | End    |
|------------------|-------------|--------|
| RFA.....         | 199509..... | 199609 |
| CS.....          | 199710..... | 199903 |
| RFI/CMS.....     | 199903..... | 201406 |
| DES.....         | 201202..... | 201409 |
| CMI(C).....      | 201202..... | 201412 |
| LTM.....         | 201501..... | 204501 |
| <b>RIP Date:</b> | N/A         |        |
| <b>RC Date:</b>  | 201412      |        |

## SITE DESCRIPTION

The Ammo Drum Pad (PDO OU 8) was used to store nonhazardous waste drums; however, the pad was not permitted as a RCRA storage pad and the drums were stored for a period greater than 90 days. The RCRA closure report was finalized in 2011.

The ROD was signed in September 2012.

## CLEANUP/EXIT STRATEGY

The remedy is ICs restricting site to industrial/commercial-use as documented in the LEAD Master Plan.

This site is included in the LEAD PBA that extends through 2014.

The five-year review will be funded under LEAD-081.

**Site ID: LEAD-131**  
**Site Name: IWTP LAGOON GROUNDWATER**  
**Alias: SE OU 11**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** HIGH

Contaminants of Concern: Volatiles (VOC)

Media of Concern: Groundwater

| Phases           | Start       | End    |
|------------------|-------------|--------|
| PA.....          | 198001..... | 198602 |
| SI.....          | 198603..... | 198902 |
| RI/FS.....       | 198903..... | 201312 |
| RD.....          | 201202..... | 201409 |
| IRA.....         | 198902..... | 201409 |
| RA(C).....       | 201409..... | 201503 |
| RA(O).....       | 201504..... | 201803 |
| <b>RIP Date:</b> | 201504      |        |
| <b>RC Date:</b>  | 201803      |        |

## SITE DESCRIPTION

The original unlined lagoon (SE OU 11) was constructed in 1954 and operated until 1967. The lagoon was used as a settling/equalization basin for the IWTP. The groundwater below the lagoon area is contaminated with VOCs. This on-post VOC-contaminated groundwater migrates off-post (see SE OU 6) and eventually discharges into the Rowe Run Valley.

In December 2000, a pressurized ozone injection pilot study which proved to be effective was completed.

In winter 2001, a pilot study was completed to determine the feasibility of remediating VOCs in the groundwater at the lagoons using in situ chemical oxidation (i.e., Peroxone® - O<sub>3</sub>). The pressurized O<sub>3</sub> increased the concentration of oxidant at the bedrock surface. Active remediation (i.e., oxidant introduction) would occur over a period of approximately three years. This potential treatment alternative will be evaluated along with other alternatives in the preliminary draft FFS scheduled for October 2007.

Additionally, the direct bedrock Peroxone pilot study at the IWTP lagoons included the installation of three injectors and six pilot wells. A dye study and pre-pilot study VOC sampling was conducted. The pilot study ran from late November to late December 2001. Preliminary results indicated that this technology may work at the lagoons.

Among the items addressed were:

- the interconnectivity of aquifer flow paths and rates of travel of non-reactive fluid,
- a determination of the initial injection flows for pilot oxidant fluids,
- the identification of the natural flow rates under the lagoons, and
- the evaluation and optimization of the chemical oxidation system design and operation.

Among the parameters to be assessed are the ability of oxidant to destroy COCs given matrix uptake, the number and configuration of injection and monitoring points, and the concentration and rate of injection fluid.

In August 2007, a PBA was awarded to Weston to address all remaining BRAC and ER,A actions. All ER,A costs are now under site LEAD-PBA.

The data from the pilot study was used to further evaluate alternatives in the final FFS approved in October 2010. The current groundwater treatment plant (GWTP) is being used to treat VOC-contaminated groundwater in the lagoons area. Its operation was a condition associated with the GWAAP and RCRA closure of the lagoon, but it does not appear to be having a significant positive impact on groundwater quality. Therefore, verification and comparison of the concept and comparison to other technologies are essential to formulating a practical, cost-effective remedial strategy for reaching site closure within a reasonable time frame.

During October 2002, the Army initiated an ozone persistence test. The draft report on this test was completed in that month and the final report was produced in 2004.

**Site ID: LEAD-131**

**Site Name: IWTP LAGOON GROUNDWATER**

**Alias: SE OU 11**

Fieldwork for the FFS (SE OU 11) is completed. Installation of an additional on-post monitoring well was completed in fall 2005. Groundwater sampling has been conducted for high and low flow conditions. The final base flow condition sampling was completed in the winter of 2005. Final analysis from the groundwater sampling effort was completed in 2007.

An FFS addendum, technical feasibility report, and an FFS were produced for SE OU 11. It is the Army's position that no RA is feasible, practical, or possible unless the USEPA issues a front-end TI waiver for groundwater at SE OUs 3A, 6, and 11. An FFS with a TI waiver for groundwater at SE OUs 3, 6 and 11 has been prepared.

LEAD-131 is included in the LEAD\_PBA that extends through 2014. All RA(O) monitoring will be tracked under LEAD-081. All five-year review costs will be tracked under LEAD-081.

## **CLEANUP/EXIT STRATEGY**

The proposed remedy for SE OU 3A, OU6, and OU11 includes:

- obtaining a front-end TI waiver for a portion of the groundwater plume based on the significant mass of NAPL in fractured, karst bedrock, which would critically limit the restoration potential of the aquifer.
- implementing ISCO technology as an ARS to destroy contaminant mass in the NAPL source areas remaining in southeast OU 3A and SE OU 11. (The ARS is to simultaneously implement the ISCO treatment at all three source areas identified in SE OU 3A and 11 so that economies of scale with amendments, mobilization, and sampling costs can be realized for the Army. In addition, the resulting benefit of the ISCO treatments will become more evident at the proposed monitoring locations where the contaminant mass flux will be monitored following application. The proposed full-scale ISCO program will target the shallow and intermediate bedrock aquifer zones in each OU. A series of approximately 27 injectors in southeast OU 3A and 14 injectors in southeast OU 11 are proposed for installation. Existing injector locations/ wells from the ISCO pilot studies previously conducted in these areas will also be used during the full-scale program. Two full-scale applications are expected to be sufficient to demonstrate significant contaminant destruction.)
- establishing long-term LUCs on groundwater usage within the agency-accepted TI zone where groundwater ARARs will be waived,
- implementing an LTM program to document the natural attenuation of the dissolved-phase portion of the groundwater plume after implementation of the ARS to demonstrate that the plume is continuing to decline in both concentration and lateral extent (retracting), as well as at the surface water discharge locations in the Rowe Spring area, and
- establishing a set of 12 groundwater/surface water monitoring locations as points of compliance in the combined areas of SE OU 3A, SE OU 11, and SE OU 6 along the plume axes moving from indicator wells in the source areas and out to the Rowe Run area springs.

The purpose of the LTM program will be to document the continued natural attenuation of the plumes following implementation of the source area treatment programs, which are planned to be performed concurrently in the remedial strategy. The number of sampling points and frequency is expected to decrease substantially after the ARS is implemented and sampling has shown that the contaminant plume is not expanding. This reduction in sampling points and frequency is expected to occur after the first five-year review is completed.

**Site ID: LEAD-132**  
**Site Name: Former Test Track/Soil Storage Area**  
**Alias: SE OU 14**

## STATUS

**Regulatory Driver:** CERCLA

**RRSE:** NOT EVALUATED

Contaminants of Concern: Metals, Petroleum, Oil and Lubricants (POL)

Media of Concern: Soil

| Phases     | Start       | End    |
|------------|-------------|--------|
| PA.....    | 197901..... | 198001 |
| SI.....    | 198001..... | 198902 |
| RI/FS..... | 199509..... | 201409 |
| RD.....    | 201202..... | 201503 |
| RA(C)..... | 201202..... | 201506 |
| LTM.....   | 201506..... | 204406 |

**RIP Date:** N/A

**RC Date:** 201506

## SITE DESCRIPTION

This site was formerly used as vehicle testing area and contaminated soil staging area (soil from Building 349 AST containment area). Site was originally part of BRAC site LEAD-114, but area is now being retained by Letterkenny. COCs are metals and POL. LEAD-132 will be rolled into a PP, a ROD, and an RD with SE OU 5 (LEAD-009 and 079).

## CLEANUP/EXIT STRATEGY

LEAD-132 will be addressed in PP, ROD, and RD with LEAD-079. Remedy will be LUC consisting of commercial/industrial-use restriction as documented in the LEAD Master Plan. Annual LUC inspection and reporting will be required by ROD and detailed in the RD.

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                     | NFA Date | Documentation   |
|----------|-------------------------------|----------|---|
| LEAD-003 | BUILDING 1                    | 199407   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).</a>  |
| LEAD-004 | BUILDING 350                  | 199407   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).</a>  |
| LEAD-005 | BUILDING 351                  | 199407   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).</a>  |
| LEAD-006 | BUILDING 370                  | 199407   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).</a>  |
| LEAD-007 | BUILDING 349                  | 199407   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 086).</a>  |
| LEAD-013 | IWTP LAGOONS/AREA D/BLDG 360  | 199211   | These Lagoons, constructed as part of industrial waste treatment plant, underwent a RCRA closure and removal of VOC contaminated soils using a low temperature thermal treatment. Results of the investigation did not warrant any additional action. The thermo treatment showed to be a success. The low thermo temperature report (February 1993) closes out the soil issue at the lagoons. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 081).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 081).</a> |
| LEAD-014 | BUILDING 3700 CHEMICAL LAB SS | 199105   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 060);">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 060);</a>  |



## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                               | NFA Date | Documentation  |
|----------|---|----------|--|
|          |   |          | page 8-64).  |
| LEAD-015 | ACID BURNING PITS                       | 199105   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 060; page 8-1).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 060; page 8-1).</a> |
| LEAD-016 | COMBAT VEHICLE TEST TRACK               | 200503   |  |
| LEAD-017 | PROJECTILE RANGE                        | 198602   | Study complete, No cleanup required. This site was closed out based on a verbal agreement with regulators. Written documentation will be obtained.   |
| LEAD-018 | CS TEST SITE                            | 198602   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).   |
| LEAD-019 | WEAPONS STORAGE AREA, IGLOOS            | 198602   | Study complete, No cleanup required. This site was closed out based on a verbal agreement with regulators. Written documentation will be obtained.   |
| LEAD-020 | BUILDING 11 STORAGE OF RAD ITEMS        | 198609   | NRC License Closure  |
| LEAD-022 | BUILDING 3223 RAD DISPOSAL STORAGE      | 198609   | NRC License Closure  |
| LEAD-024 | TWO REVETMENTS IN PDO AREA              | 199108   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).   |
| LEAD-025 | PREVIOUS PESTICIDE AREA, BUILDING G     | 199212   | The ESE RI report January 1993 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/075.pdf">http://209.235.100.233/letterkennylibrary/Lib/075.pdf</a> (LKD.RT - 075).  |
| LEAD-028 | SMALL SEWAGE TREATMENT PLANT            | 198602   | Study complete, No cleanup required. This site was closed out based on a verbal agreement with regulators. Written documentation will be obtained.   |
| LEAD-030 | DIGESTED SLUDGE SPREAD ON GROUND        | 199111   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).   |
| LEAD-031 | BLDG 2357 LNDRY FOR ORDINANCE COMPOUNDS | 198609   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).   |
| LEAD-032 | INDUSTRIAL WASTE DITCH (ROWE RUN)       | 199611   | Signed ROD May 2005 (Shaw Environmental) Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a>  |

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                             | NFA Date | Documentation   |
|----------|---------------------------------------|----------|---|
|          |                                       |          | b/docindex.htm Document No. (LKD.RT - 270)  |
| LEAD-033 | SEDIMENT BURIAL SITE (AREA F)         | 200408   | Site was thought to be in the BRAC Excess Parcel; however, BRAC RI/FS found no evidence of soil contamination. Therefore it is felt that the Weston Soil removal in 1997 adjacent to the IWTP Outfall Ditch was the actual location of Area F. SE OU 2 ROD will document this decision. |
| LEAD-035 | LANDFILL 1 (41-48) (AREAS H & I)      | 199308   | The ESE SE OU 3 RI report ENAEC-IR-CR-93101 - June 1993 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf</a> (LKD.RT - 086).                    |
| LEAD-038 | LANDFILL 4 (56-64) (AREA C)           | 199407   | The ESE SE OU 3 RI report ENAEC-IR-CR-93101 - June 1993 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf</a> (LKD.RT - 086).                    |
| LEAD-041 | BURIAL AREA FOR BERYLLIUM PHOS TUBES  | 199407   | The ESE SE OU 3 RI report ENAEC-IR-CR-93101 - June 1993 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/086-1.pdf</a> (LKD.RT - 086).                    |
| LEAD-042 | NEUTRALIZATION PIT                    | 199504   | The EA SI report No. 10559-23 January 1995 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/102.pdf">http://209.235.100.233/letterkennylibrary/Lib/102.pdf</a> (LKD.RT - 102).                                     |
| LEAD-043 | RESIDUE BURIAL SITE (SWMU 57)         | 199105   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).                                |
| LEAD-045 | DEMO GROUND 1                         | 199105   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).                                |
| LEAD-046 | DEMO GROUND 2                         | 199501   | This site is an active site and is not eligible for ER,A funding at this time.  |
| LEAD-047 | BURNING GROUND 1 (SWMU 56)            | 199105   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lib/060-1.pdf</a> (LKD.RT - 060).                                |
| LEAD-049 | OIL BURNING PIT USED IN 70'S (AREA E) | 200409   | Site was thought to be in the BRAC Excess Parcel. However, BRAC RI/FS found no evidence of soil contamination. Therefore it is felt that the Weston Soil  |

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                                | NFA Date | Documentation   |
|----------|--|----------|---|
|          |  |          | removal in 1997 adjacent to the IWTP Outfall Ditch was the actual location of Area F. SE OU 2 ROD will document this decision.  |
| LEAD-051 | DEACTIVATION FURNACE                     | 199108   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf</a> (LKD.RT - 060).  |
| LEAD-054 | AMMUNITION BOX PILES                     | 199105   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf</a> (LKD.RT - 060).  |
| LEAD-056 | RESIDUE DRUM STORAGE, AMMUNITION AREA    | 199007   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf</a> (LKD.RT - 060).  |
| LEAD-057 | WASTE OIL UST - AUTO SHOP, BUILDING 3238 | 199007   | The EA SI report No. 10559-23 November 1991 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/060-1.pdf</a> (LKD.RT - 060).  |
| LEAD-058 | CLASSIFIED PAPER INCINERATOR, BLDG. 1    | 199007   | The EA SI report No. 10559-23 January 1995 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/102-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/102-1.pdf</a> (LKD.RT - 102).   |
| LEAD-061 | ORE PILE LOCATIONS (DA AREA)             | 199407   | The ESE SE OU 3 RI report ENAEC-IR-CR-93101 - June 1993 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/086-1.pdf">http://209.235.100.233/letterkennylibrary/Lb/086-1.pdf</a> (LKD.RT - 086).  |
| LEAD-062 | GUILFORD ALTERNATE WATER SYSTEM, OFFPOST | 199407   | The SHAW SE AREA RI report Off Post Groundwater - November 2004 closes this site out. Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lb/296.pdf">http://209.235.100.233/letterkennylibrary/Lb/296.pdf</a> (LKD.RT - 296).  |
| LEAD-063 | FIREMEN'S TRAINING AREA (1983)           | 199209   |   |
| LEAD-064 | STORAGE AREA-BLDG 1467                   | 200002   | The DD which closed out PDO OU 3 was signed stating that -No Further Action is Planned- on February 16, 2000.   |
| LEAD-065 | BURIED DRUM SITE # 1                     | 199501   | Results of the investigation did not warrant any additional action. The RI report of the southeast area (June 1993) closes this site out. ESE produced this report. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document%20No.%20(LKD.RT%20-%20060;page%208-64).">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 060; page 8-64).</a> |
| LEAD-067 | ROCKY SPRING LAKE MERCURY                | 200002   | DD - Mercury detection in Rocky Spring Lake; PDO - OU 3 area. February 2000   |

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                                | NFA Date | Documentation  |
|----------|--|----------|--|
|          |  |          | document closes out this site. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 167)">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 167)</a>  |
| LEAD-068 | ROWE SPRING                              | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131).  |
| LEAD-069 | CARTY WELL                               | 200503   | This site was closed in AEDB-R since all future work is being funded under LEAD-077 (PDO OU 2).  |
| LEAD-070 | ROCKY SPRING (MERCURY)                   | 200002   | DD - Mercury detection in Rocky Spring Lake; PDO - OU 3 area. February 2000 document closes out this site. Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 167)">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 167)</a>  |
| LEAD-071 | ROWE RUN DRAINAGE FARM SAMPLING          | 199605   | There was no definable pattern of elevated VOCs in tissues from the study area where groundwater is VOC contaminated compared with animals from the background area. April 1996 document closes out this site. The following final report documents the study results. Addendum to the RI of the southeast Area at LEAD - Rowe Run Farm Animal Products (Final Report). Report can be found on LEAD library site <a href="http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 123)">http://216.134.203.11/LETTERKENNYLIBRARY/Document No. (LKD.RT - 123)</a> |
| LEAD-072 | STORM WATER SEWERS                       | 200507   | The final ROD was signed June 2005. No further remedial action is planned.   |
| LEAD-074 | INDUSTRIAL SEWERS - IR                   | 200509   | Signed ROD August 2006 (Shaw Environmental) Report can be found on LEAD library site <a href="http://209.235.100.233/letterkennylibrary/Lib/docindex.htm">http://209.235.100.233/letterkennylibrary/Lib/docindex.htm</a> Document No. (LKD.RT - 284)   |
| LEAD-078 | GROUNDWATER DIVIDE(MONITORING WELL 81-5) | 200409   |  |
| LEAD-084 | OFF SE RESIDENTIAL WELL STUDY (METALS)   | 200409   | On-post contaminated groundwater has migrated off-post. Issue that some wells had elevated metal levels. It was proven that plumbing caused LEAD problem not Letterkenny. All future issues relating to  |

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name          | NFA Date | Documentation   |
|----------|--------------------|----------|---|
|          |                    |          | off-post SEOU6 Groundwater will be carried under site LEAD-076. As a result this site has been closed and will be addressed and funded under site LEAD-076.   |
| LEAD-086 | HELMAN SPRING      | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131). |
| LEAD-087 | HELMAN SPRING EAST | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131). |
| LEAD-088 | WITMER SPRING      | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131). |
| LEAD-094 | BUILDING 349, SUMP | 200503   | This site was closed in AEDB-R since all future work will be covered under LEAD-131 (SE OU 11).   |
| LEAD-096 | NELSON SPRING      | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-   |

## Site Closeout (No Further Action) Summary

| Site ID  | Site Name                | NFA Date | Documentation   |
|----------|--------------------------|----------|---|
|          |                          |          | 076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131).  |
| LEAD-097 | ALLEN WELL               | 200503   | This site was closed in AEDB-R since all future work will be covered under LEAD-077.  |
| LEAD-098 | ROCKY SPRING SPRINGHOUSE | 200503   | This site was closed in AEDB-R since all further work will be addressed under LEAD-107.   |
| LEAD-104 | NELSON SPRING EAST       | 200409   | On-post VOC contaminated groundwater has migrated off-post to residential wells and springs. All off post springs in the SE area related to Groundwater contamination (LEAD-068, 084, 086, 087, 088, 096 and 104) are currently funded under LEAD-076 (SEOU6). As a result the spring sites have been closed and will be addressed and funded under LEAD-076. RA for groundwater contamination is anticipated and will be addressed as part of source areas SEOU3 (LEAD081) and SEOU11 (LEAD131). |
| LEAD-105 | SPILL SITE WITHIN AREA A | 200503   | This site has been closed in AEDB-R since all funding and future actions related to this site are being covered under site LEAD-79.   |
| LEAD-PBA | PBA                      | 201303   |   |

## IRP Schedule

Date of IRP Inception: 197901

### Past Phase Completion Milestones

#### 1980

PA (LEAD-068 - ROWE SPRING, LEAD-132 - Former Test Track/Soil Storage Area)  
RFA (LEAD-013 - IWTP LAGOONS/AREA D/BLDG 360)

#### 1981

SI (LEAD-061 - ORE PILE LOCATIONS (DA AREA), LEAD-084 - OFF SE RESIDENTIAL WELL STUDY (METALS), LEAD-086 - HELMAN SPRING, LEAD-087 - HELMAN SPRING EAST, LEAD-088 - WITMER SPRING, LEAD-096 - NELSON SPRING, LEAD-104 - NELSON SPRING EAST)  
PA (LEAD-061 - ORE PILE LOCATIONS (DA AREA), LEAD-063 - FIREMEN'S TRAINING AREA (1983), LEAD-084 - OFF SE RESIDENTIAL WELL STUDY (METALS), LEAD-086 - HELMAN SPRING, LEAD-087 - HELMAN SPRING EAST, LEAD-088 - WITMER SPRING, LEAD-096 - NELSON SPRING, LEAD-104 - NELSON SPRING EAST)

#### 1986

PA (LEAD-003 - BUILDING 1, LEAD-004 - BUILDING 350, LEAD-005 - BUILDING 351, LEAD-006 - BUILDING 370, LEAD-007 - BUILDING 349, LEAD-009 - CLAY LINED FTA (AREA B), LEAD-010 - OIL BURNING PIT, LEAD-015 - ACID BURNING PITS, LEAD-016 - COMBAT VEHICLE TEST TRACK, LEAD-017 - PROJECTILE RANGE, LEAD-018 - CS TEST SITE, LEAD-019 - WEAPONS STORAGE AREA, IGLOOS, LEAD-020 - BUILDING 11 STORAGE OF RAD ITEMS, LEAD-022 - BUILDING 3223 RAD DISPOSAL STORAGE, LEAD-024 - TWO REVETMENTS IN PDO AREA, LEAD-025 - PREVIOUS PESTICIDE AREA, BUILDING G, LEAD-028 - SMALL SEWAGE TREATMENT PLANT, LEAD-029 - ROCKY SPRING LAKE (VOC'S), LEAD-030 - DIGESTED SLUDGE SPREAD ON GROUND, LEAD-031 - BLDG 2357 LNDY FOR ORDINANCE COMPOUNDS, LEAD-032 - INDUSTRIAL WASTE DITCH (ROWE RUN), LEAD-033 - SEDIMENT BURIAL SITE (AREA F), LEAD-035 - LANDFILL 1 (41-48) (AREAS H & I), LEAD-036 - LANDFILL 2 (48-52) (AREA J), LEAD-038 - LANDFILL 4 (56-64) (AREA C), LEAD-039 - LANDFILL 5 (64-?) (AREA G), SECURITY, LEAD-040 - OPEN TRENCH LANDFILL ADJ TO TBR, LEAD-041 - BURIAL AREA FOR BERYLLIUM PHOS TUBES, LEAD-044 - REVETTED AREA NORTH OF BURNING PITS, LEAD-048 - TRANSFER/BURNING REVETMENTS, LEAD-049 - OIL BURNING PIT USED IN 70'S (AREA E), LEAD-050 - TNT WASHOUT PLANT, LEAD-051 - DEACTIVATION FURNACE, LEAD-052 - DISPOSAL AREA TRENCHES (AREA K), LEAD-065 - BURIED DRUM SITE # 1, LEAD-067 - ROCKY SPRING LAKE MERCURY, LEAD-069 - CARTY WELL, LEAD-070 - ROCKY SPRING (MERCURY), LEAD-071 - ROWE RUN DRAINAGE FARM SAMPLING, LEAD-072 - STORM WATER SEWERS, LEAD-074 - INDUSTRIAL SEWERS - IR, LEAD-076 - SE OFFPOST GROUNDWATER - IR, LEAD-077 - PDO OFFPOST GROUNDWATER, LEAD-078 - GROUNDWATER DIVIDE(MONITORING WELL 81-5), LEAD-079 - WASTE DISPOSAL TRENCHES AREA A, LEAD-081 - SE ONPOST GROUNDWATER - IR, LEAD-083 - INDUSTRIAL WASTE SEWERS-SOILS - IR, LEAD-094 - BUILDING 349, SUMP, LEAD-097 - ALLEN WELL, LEAD-098 - ROCKY SPRING SPRINGHOUSE , LEAD-105 - SPILL SITE WITHIN AREA A, LEAD-106 - DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS, LEAD-107 - ROCKY SPRING PCB SEDIMENTS, LEAD-131 - IWTP LAGOON GROUNDWATER, LEAD-PBA - PBA)

CS (LEAD-013 - IWTP LAGOONS/AREA D/BLDG 360)

SI (LEAD-003 - BUILDING 1, LEAD-004 - BUILDING 350, LEAD-005 - BUILDING 351, LEAD-006 - BUILDING 370, LEAD-007 - BUILDING 349, LEAD-009 - CLAY LINED FTA (AREA B), LEAD-010 - OIL BURNING PIT, LEAD-016 - COMBAT VEHICLE TEST TRACK, LEAD-017 - PROJECTILE RANGE, LEAD-018 - CS TEST SITE, LEAD-019 - WEAPONS STORAGE AREA, IGLOOS, LEAD-020 - BUILDING 11 STORAGE OF RAD ITEMS, LEAD-022 - BUILDING 3223 RAD DISPOSAL STORAGE, LEAD-024 - TWO REVETMENTS IN PDO AREA, LEAD-025 - PREVIOUS PESTICIDE AREA, BUILDING G, LEAD-028 - SMALL SEWAGE TREATMENT PLANT, LEAD-029 - ROCKY SPRING LAKE (VOC'S), LEAD-031 - BLDG 2357 LNDY FOR ORDINANCE COMPOUNDS, LEAD-032 - INDUSTRIAL WASTE DITCH (ROWE RUN), LEAD-033 - SEDIMENT BURIAL SITE (AREA F), LEAD-035 - LANDFILL 1 (41-48) (AREAS H & I), LEAD-036 - LANDFILL 2 (48-52) (AREA J), LEAD-038 - LANDFILL 4 (56-64) (AREA C), LEAD-040 - OPEN TRENCH LANDFILL ADJ TO TBR, LEAD-041 - BURIAL AREA FOR BERYLLIUM PHOS TUBES, LEAD-044 - REVETTED AREA NORTH OF BURNING PITS, LEAD-048 - TRANSFER/BURNING REVETMENTS, LEAD-049 - OIL BURNING PIT USED IN 70'S (AREA E), LEAD-052 - DISPOSAL AREA TRENCHES (AREA K), LEAD-068 - ROWE SPRING, LEAD-070 - ROCKY SPRING (MERCURY), LEAD-071 - ROWE RUN DRAINAGE FARM SAMPLING, LEAD-078 - GROUNDWATER DIVIDE(MONITORING WELL 81-5), LEAD-079 - WASTE DISPOSAL TRENCHES AREA A,



|             |   |
|-------------|---|
| RI/FS       | LEAD-083 - INDUSTRIAL WASTE SEWERS-SOILS - IR, LEAD-097 - ALLEN WELL, LEAD-098 - ROCKY SPRING SPRINGHOUSE, LEAD-105 - SPILL SITE WITHIN AREA A, LEAD-106 - DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS, LEAD-107 - ROCKY SPRING PCB SEDIMENTS)<br>(LEAD-020 - BUILDING 11 STORAGE OF RAD ITEMS, LEAD-022 - BUILDING 3223 RAD DISPOSAL STORAGE, LEAD-031 - BLDG 2357 LNDRY FOR ORDINANCE COMPOUNDS)   |
| <b>1987</b> |   |
| RI/FS       | (LEAD-063 - FIREMEN'S TRAINING AREA (1983))   |
| RFI/CMS     | (LEAD-013 - IWTP LAGOONS/AREA D/BLDG 360)   |
| SI          | (LEAD-069 - CARTY WELL)   |
| <b>1988</b> |   |
| PA          | (LEAD-062 - GUILFORD ALTERNATE WATER SYSTEM, OFFPOST)   |
| <b>1989</b> |   |
| DES         | (LEAD-013 - IWTP LAGOONS/AREA D/BLDG 360)   |
| SI          | (LEAD-077 - PDO OFFPOST GROUNDWATER, LEAD-081 - SE ONPOST GROUNDWATER - IR, LEAD-094 - BUILDING 349, SUMP, LEAD-131 - IWTP LAGOON GROUNDWATER, LEAD-132 - Former Test Track/Soil Storage Area)  |
| <b>1990</b> |   |
| PA          | (LEAD-014 - BUILDING 3700 CHEMICAL LAB SS, LEAD-042 - NEUTRALIZATION PIT, LEAD-043 - RESIDUE BURIAL SITE (SWMU 57), LEAD-045 - DEMO GROUND 1, LEAD-046 - DEMO GROUND 2, LEAD-047 - BURNING GROUND 1 (SWMU 56), LEAD-053 - BURNING GROUND 2 (SWMU 58), LEAD-054 - AMMUNITION BOX PILES, LEAD-056 - RESIDUE DRUM STORAGE, AMMUNITION AREA, LEAD-057 - WASTE OIL UST - AUTO SHOP, BUILDING 3238, LEAD-058 - CLASSIFIED PAPER INCINERATOR, BLDG. 1) |
| RI/FS       | (LEAD-024 - TWO REVETMENTS IN PDO AREA)   |
| SI          | (LEAD-056 - RESIDUE DRUM STORAGE, AMMUNITION AREA, LEAD-057 - WASTE OIL UST - AUTO SHOP, BUILDING 3238, LEAD-058 - CLASSIFIED PAPER INCINERATOR, BLDG. 1, LEAD-072 - STORM WATER SEWERS)  |
| <b>1991</b> |   |
| SI          | (LEAD-014 - BUILDING 3700 CHEMICAL LAB SS, LEAD-015 - ACID BURNING PITS, LEAD-043 - RESIDUE BURIAL SITE (SWMU 57), LEAD-045 - DEMO GROUND 1, LEAD-047 - BURNING GROUND 1 (SWMU 56), LEAD-051 - DEACTIVATION FURNACE, LEAD-054 - AMMUNITION BOX PILES)   |
| RD          | (LEAD-063 - FIREMEN'S TRAINING AREA (1983))   |
| PA          | (LEAD-064 - STORAGE AREA-BLDG 1467)   |
| RA(C)       | (LEAD-063 - FIREMEN'S TRAINING AREA (1983))   |
| <b>1992</b> |   |
| IRA         | (LEAD-062 - GUILFORD ALTERNATE WATER SYSTEM, OFFPOST)   |
| RI/FS       | (LEAD-052 - DISPOSAL AREA TRENCHES (AREA K))  |
| SI          | (LEAD-030 - DIGESTED SLUDGE SPREAD ON GROUND, LEAD-064 - STORAGE AREA-BLDG 1467, LEAD-067 - ROCKY SPRING LAKE MERCURY)  |
| <b>1993</b> |   |
| SI          | (LEAD-074 - INDUSTRIAL SEWERS - IR, LEAD-076 - SE OFFPOST GROUNDWATER - IR)   |
| RD          | (LEAD-052 - DISPOSAL AREA TRENCHES (AREA K))  |
| RI/FS       | (LEAD-025 - PREVIOUS PESTICIDE AREA, BUILDING G, LEAD-035 - LANDFILL 1 (41-48) (AREAS H & I))   |
| CMI(C)      | (LEAD-013 - IWTP LAGOONS/AREA D/BLDG 360)   |
| <b>1994</b> |   |
| RI/FS       | (LEAD-003 - BUILDING 1, LEAD-004 - BUILDING 350, LEAD-005 - BUILDING 351, LEAD-006 - BUILDING 370, LEAD-007 - BUILDING 349, LEAD-032 - INDUSTRIAL WASTE DITCH (ROWE RUN), LEAD-038 - LANDFILL 4 (56-64) (AREA C), LEAD-041 - BURIAL AREA FOR BERYLLIUM PHOS TUBES, LEAD-061 -   |



## IRP Schedule

|             |  |
|-------------|--|
|             | ORE PILE LOCATIONS (DA AREA), LEAD-062 - GUILFORD ALTERNATE WATER SYSTEM, OFFPOST)   |
| <b>1995</b> |  |
| SI          | (LEAD-039 - LANDFILL 5 (64-?) (AREA G), SECURITY, LEAD-042 - NEUTRALIZATION PIT, LEAD-046 - DEMO GROUND 2, LEAD-050 - TNT WASHOUT PLANT, LEAD-053 - BURNING GROUND 2 (SWMU 58), LEAD-065 - BURIED DRUM SITE # 1)   |
| <b>1996</b> |  |
| RFA         | (LEAD-112 - AMMUNITION DRUM PADS)  |
| IRA         | (LEAD-079 - WASTE DISPOSAL TRENCHES AREA A)  |
| RI/FS       | (LEAD-071 - ROWE RUN DRAINAGE FARM SAMPLING)   |
| <b>1997</b> |  |
| IRA         | (LEAD-032 - INDUSTRIAL WASTE DITCH (ROWE RUN), LEAD-074 - INDUSTRIAL SEWERS - IR, LEAD-083 - INDUSTRIAL WASTE SEWERS-SOILS - IR, LEAD-105 - SPILL SITE WITHIN AREA A)  |
| <b>1998</b> |  |
| RA(C)       | (LEAD-052 - DISPOSAL AREA TRENCHES (AREA K))   |
| <b>1999</b> |  |
| CS          | (LEAD-112 - AMMUNITION DRUM PADS)  |
| IRA         | (LEAD-010 - OIL BURNING PIT)   |
| <b>2000</b> |  |
| IRA         | (LEAD-106 - DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS, LEAD-107 - ROCKY SPRING PCB SEDIMENTS)   |
| RI/FS       | (LEAD-064 - STORAGE AREA-BLDG 1467, LEAD-067 - ROCKY SPRING LAKE MERCURY, LEAD-070 - ROCKY SPRING (MERCURY))   |
| <b>2001</b> |  |
| IRA         | (LEAD-036 - LANDFILL 2 (48-52) (AREA J))   |
| <b>2004</b> |  |
| RI/FS       | (LEAD-033 - SEDIMENT BURIAL SITE (AREA F), LEAD-049 - OIL BURNING PIT USED IN 70'S (AREA E), LEAD-068 - ROWE SPRING, LEAD-078 - GROUNDWATER DIVIDE(MONITORING WELL 81-5), LEAD-084 - OFF SE RESIDENTIAL WELL STUDY (METALS), LEAD-086 - HELMAN SPRING, LEAD-087 - HELMAN SPRING EAST, LEAD-088 - WITMER SPRING, LEAD-096 - NELSON SPRING, LEAD-104 - NELSON SPRING EAST) |
| <b>2005</b> |  |
| RI/FS       | (LEAD-016 - COMBAT VEHICLE TEST TRACK, LEAD-069 - CARTY WELL, LEAD-072 - STORM WATER SEWERS, LEAD-074 - INDUSTRIAL SEWERS - IR, LEAD-083 - INDUSTRIAL WASTE SEWERS-SOILS - IR, LEAD-094 - BUILDING 349, SUMP, LEAD-097 - ALLEN WELL, LEAD-098 - ROCKY SPRING SPRINGHOUSE , LEAD-105 - SPILL SITE WITHIN AREA A, LEAD-106 - DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS)     |
| <b>2008</b> |  |
| IRA         | (LEAD-039 - LANDFILL 5 (64-?) (AREA G), SECURITY, LEAD-048 - TRANSFER/BURNING REVETMENTS)  |
| <b>2012</b> |  |
| RI/FS       | (LEAD-039 - LANDFILL 5 (64-?) (AREA G), SECURITY, LEAD-050 - TNT WASHOUT PLANT, LEAD-053 - BURNING GROUND 2 (SWMU 58))   |

### Projected Phase Completion Milestones

See attached schedule

## IRP Schedule

### Projected Record of Decision (ROD)/Decision Document (DD) Approval Dates

| Site ID  | Site Name                                | ROD/DD Title                             | ROD/DD Date |
|----------|--|--|-------------|
| LEAD-081 | SE ONPOST GROUNDWATER - IR               | ROD, SE OU 3A SE Onpost Groundwater - IR | 20130630    |
| LEAD-087 | HELMAN SPRING EAST                       | ROD, SE OU 6 Offpost Groundwater         | 20130630    |
| LEAD-096 | NELSON SPRING                            | ROD, SE OU 6 Offpost Groundwater         | 20130630    |
| LEAD-104 | NELSON SPRING EAST                       | ROD, SE OU 6 Offpost Groundwater         | 20130630    |
| LEAD-088 | WITMER SPRING                            | ROD, SE OU 6 Offpost Groundwater         | 20130630    |
| LEAD-029 | ROCKY SPRING LAKE (VOC'S)                | ROD, PDO OU 2 Rocky Spring (VOC)         | 20130930    |
| LEAD-077 | PDO OFFPOST GROUNDWATER                  | ROD, PDO OU 2 Rocky Spring (VOC)         | 20130930    |
| LEAD-044 | REVETTED AREA NORTH OF BURNING PITS      | PDO OU 4 - OIL BURN PIT, LEAD-010        | 20130601    |
| LEAD-040 | OPEN TRENCH LANDFILL ADJ TO TBR          | PDO OU 4 - OIL BURN PIT, LEAD-010        | 20130601    |
| LEAD-048 | TRANSFER/BURNING REVETMENTS              | PDO OU 4 - OIL BURN PIT, LEAD-010        | 20130601    |
| LEAD-010 | OIL BURNING PIT                          | PDO OU 4 - OIL BURN PIT, LEAD-010        | 20130601    |
| LEAD-112 | AMMUNITION DRUM PADS                     | PDO OU 4 - OIL BURN PIT, LEAD-010        | 20130601    |
| LEAD-131 | IWTP LAGOON GROUNDWATER                  | ROD, SE OU 11 IWTP Lagoon Groundwater    | 20130630    |
| LEAD-106 | DRMO SCRAPYARD - PCB'S, METALS, ASBESTOS | DD, DRMO Scrapyard, PCB's                | 20130930    |
| LEAD-107 | ROCKY SPRING PCB SEDIMENTS               | ROD, PDO OU 5 Rocky Spring PCB Sediments | 20130930    |
| LEAD-098 | ROCKY SPRING SPRINGHOUSE                 | ROD, PDO OU 5 Rocky Spring PCB Sediments | 20130930    |
| LEAD-098 | ROCKY SPRING SPRINGHOUSE                 | ROD, SE OU 9 Landfill 2 (48-52) - Area J | 20140330    |
| LEAD-036 | LANDFILL 2 (48-52) (AREA J)              | ROD, SE OU 9 Landfill 2 (48-52) - Area J | 20140330    |
| LEAD-009 | CLAY LINED FTA (AREA B)                  | ROD, SE OU 5, Areas A & B                | 20130930    |
| LEAD-105 | SPILL SITE WITHIN AREA A                 | ROD, SE OU 5, Areas A & B                | 20130930    |
| LEAD-079 | WASTE DISPOSAL TRENCHES AREA A           | ROD, SE OU 5, Areas A & B                | 20130930    |

**Final RA(C) Completion Date:** 201509

**Schedule for Next Five-Year Review:** 2017

**Estimated Completion Date of IRP at Installation (including LTM phase):** 204601

## LETTERKENNY ARMY DEPOT IRP Schedule

  = phase underway

| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
|----------|---|-------|------|------|------|------|------|-------|
| LEAD-009 | CLAY LINED FTA (AREA B)                 | RI/FS |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-010 | OIL BURNING PIT                         | RI/FS |      |      |      |      |      |       |
|          |   | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | RA(O) |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-029 | ROCKY SPRING LAKE (VOC'S)               | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | RA(O) |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-036 | LANDFILL 2 (48-52) (AREA J)             | RI/FS |      |      |      |      |      |       |
|          |   | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | RA(O) |      |      |      |      |      |       |
|          |   | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-039 | LANDFILL 5 (64-?) (AREA G),<br>SECURITY | RA(C) |      |      |      |      |      |       |
|          |   | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-040 | OPEN TRENCH LANDFILL ADJ TO<br>TBR      | RI/FS |      |      |      |      |      |       |
|          |   | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-044 | REVETTED AREA NORTH OF<br>BURNING PITS  | RI/FS |      |      |      |      |      |       |
|          |   | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-048 | TRANSFER/BURNING REVETMENTS             | RI/FS |      |      |      |      |      |       |
|          |   | RD    |      |      |      |      |      |       |
|          |   | RA(C) |      |      |      |      |      |       |
|          |   | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-050 | TNT WASHOUT PLANT                       | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-052 | DISPOSAL AREA TRENCHES (AREA<br>K)      | LTM   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                               | PHASE | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-053 | BURNING GROUND 2 (SWMU 58)              | LTM   |      |      |      |      |      |       |

## LETTERKENNY ARMY DEPOT IRP Schedule

| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
|----------|---|---------|------|------|------|------|------|-------|
| LEAD-076 | SE OFFPOST GROUNDWATER - IR                 | RI/FS   |      |      |      |      |      |       |
|          |   | RD      |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | RA(O)   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-079 | WASTE DISPOSAL TRENCHES AREA<br>A           | RI/FS   |      |      |      |      |      |       |
|          |   | RD      |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | LTM     |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-081 | SE ONPOST GROUNDWATER - IR                  | RI/FS   |      |      |      |      |      |       |
|          |   | RD      |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | RA(O)   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-083 | INDUSTRIAL WASTE SEWERS-<br>SOILS - IR      | LTM     |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-106 | DRMO SCRAPYARD - PCB'S,<br>METALS, ASBESTOS | LTM     |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-107 | ROCKY SPRING PCB SEDIMENTS                  | RD      |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | RA(O)   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-112 | AMMUNITION DRUM PADS                        | RFI/CMS |      |      |      |      |      |       |
|          |   | DES     |      |      |      |      |      |       |
|          |   | CM(C)   |      |      |      |      |      |       |
|          |   | LTM     |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-131 | IWTP LAGOON GROUNDWATER                     | RI/FS   |      |      |      |      |      |       |
|          |   | RD      |      |      |      |      |      |       |
|          |   | IRA     |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | RA(O)   |      |      |      |      |      |       |
| SITE ID  | SITE NAME                                   | PHASE   | FY14 | FY15 | FY16 | FY17 | FY18 | FY19+ |
| LEAD-132 | Former Test Track/Soil Storage Area         | RI/FS   |      |      |      |      |      |       |
|          |   | RD      |      |      |      |      |      |       |
|          |   | RA(C)   |      |      |      |      |      |       |
|          |   | LTM     |      |      |      |      |      |       |

## Community Involvement

**Technical Review Committee (TRC):** 198801

**Community Involvement Plan (Date Published):** 200809

**Restoration Advisory Board (RAB):** RAB established 199605

**RAB Adjournment Date:** N/A

**RAB Adjournment Reason:** None

### Additional Community Involvement Information

In 1988, the LEAD TRC was formed to help keep the local community informed of the environmental cleanup efforts at LEAD and to provide a forum for cooperation between the depot and concerned local officials and citizens. The TRC membership represented a cross section of the community as well as Army and regulatory agencies who met several times a year to discuss ongoing and planned cleanup activities.

In May 1996, the LEAD TRC was expanded into a new citizen-government advisory panel called a RAB. DoD guidance states that a RAB must be established at all installations slated for downsizing or closure where property will be turned over to the local community under the BRAC process. A RAB is a citizen/government panel intended to bring together people who reflect the diverse interests within the community. The RAB members participate in the process by reviewing cleanup plans, exchanging information and ideas, and providing advice to government decision-makers on environmental issues facing Letterkenny.

The RAB meetings are held once every six months at 6:00 p.m. in the LEAD Bldg 14 conference room. All RAB meetings are open to the public. The RAB has 13 members who are kept posted by articles in local newspapers and given access to all remediation reports. The current RAB members have not shown an interest in participating in the TAPP program.

The community relations plan was last revised and published in September 2008 (Letterkenny Administrative Record Report No. LKD.RT-315).

### Administrative Record is located at

The Administrative Record is located at Building 14 in the Environmental Office (Library)  
1 Overcash Avenue  
Chambersburg, PA 17201  
717-267-8368

### Information Repository is located at

The Information Repository is located at the following website:  
<http://www.leadenv.com/leadenv/>

**Current Technical Assistance for Public Participation (TAPP):**N/A

**TAPP Title:** N/A

**Potential TAPP:** N/A

