

DEC/FY06

77th Regional Readiness Command

**Army Defense Environmental
Restoration Program
Installation Action Plan**

Final 24 February 2006

Table of Contents

Table of Contents	2
Statement of Purpose	3
Acronyms	4
Installation Information	6
Contamination Assessment	7
Installation Restoration Program (IRP)	9
Summary	10
Contamination Assessment	11
IRP Active Site	14
SITE-02, USARC FLOYD - NY018 Disposal Sites	15
IRP No Further Action Sites Summary	17
IRP Schedule	37
IRP Costs	49
Community Involvement	52

Statement of Purpose

The purpose of the Installation Action Plan (IAP) is to outline the total multi-year Cleanup Program for an installation. The plan will identify environmental cleanup requirements at each site or area of concern, and propose a comprehensive, installation-wide approach, with associated costs and schedules, to conduct investigations, necessary remedial actions, and long term maintenance.

In an effort to coordinate planning information between the restoration manager, US Army Environmental Center (USAEC), the 77th Regional Readiness Command (RRC), and the Installation Management Agency – Army Reserve (IMA-ARO), an IAP was completed. The IAP is used to track requirements, schedules and tentative budgets for all Army installation cleanup programs.

All site specific funding and schedule information has been prepared according to projected overall Army funding levels and is therefore subject to change.

The following agencies contributed to the formulation and completion of this Installation Action Plan during a planning workshop held on 13 December 2005:

Company/Installation/Branch

77th RRC

Engineering & Environment, Inc., USAEC Support

IMA-ARO

USAEC

AEDB-R	Army Environmental Database – Restoration
AMSA	Area Maintenance Support Activity
ARCOM	Army Reserve Command
ARIM	Army Reserve Installation Management
ARO	Army Reserve Office
AST	Aboveground Storage Tank
BCOE	Baltimore Corps of Engineers
BRAC	Base Realignment and Closure
CERCLA	Comprehensive Environmental Response Compensation and Liability Act (1980)
DA	Department of Army
DD	Decision Document
DSERTS	Defense Site Environmental Restoration Tracking System (now AEDB-R)
FEMA	Federal Emergency Management Agency
FS	Feasibility Study
IAP	Installation Action Plan
IMA-AR	Installation Management Agency – Army Reserve
IRP	Installation Restoration Program
LTA	Local Training Area
LTM	Long-term Management
MDW	Military District of Washington
MMRP	Military Munitions Response Program
NJDEP	New Jersey Department of Environmental Protection
NPL	National Priorities List
NYSDEC	New York State Department of Environmental Conservation
OWS	Oil/Water Separator
PA	Preliminary Assessment
PCB	Polychlorinated Biphenyl
POL	Petroleum, Oil & Lubricants
RA	Remedial Action
RA(C)	Remedial Action - Construction
RAB	Restoration Advisory Board
RC	Response Complete
RD	Remedial Design
REM	Removal
RI	Remedial Investigation
ROD	Record of Decision
RRC	Regional Readiness Command
RRSE	Relative Risk Site Evaluation
SI	Site Inspection
SWMU	Solid Waste Management Unit
TAPP	Technical Assistance for Public Participation
TCE	Trichloroethylene
TRC	Technical Review Committee
USACHPPM	US Army Center for Health Promotion and Preventative Medicine
USAEC	United States Army Environmental Center
USAEHA	United States Army Environmental Hygiene Agency (now called USACHPPM)

Acronyms

USAR	US Army Reserve
USARC	US Army Reserve Command
USATHAMA	United States Army Toxic and Hazardous Material Agency (now called USAEC)
USEPA	US Environmental Protection Agency
UST	Underground Storage Tank

Installation Information

Installation Locale: The 77th RRC consists of 59 reserve centers/properties located on approximately 1200 acres of land within New York and New Jersey.

Installation Mission: The mission of the 77th RRC is to provide the nation with trained and ready units, and furnish superior services to our customers.

Environmental Organization:

Major Command: Assistant Chief of Staff for Installation Management (ACSIM)

IMA Region: Installation Management Agency - Army Reserve Office (IMA-ARO)

Installation: 77th Regional Readiness Command, Deputy Chief of Staff, Engineer, Environmental Division

Lead Executing Agency: 77th Regional Readiness Command

Regulatory Participation

Federal: US Environmental Protection Agency, Region II

State: New York State Department of Environmental Conservation (NYSDEC), Site Remediation Division, New Jersey Department of Environmental Protection, (NJDEP)

National Priorities List (NPL) Status: No NPL sites have been identified within the 77th RRC.

Installation Restoration Advisory Board (RAB)/Technical Review Committee

(TRC)/Technical Assistance for Public Participation (TAPP) Status: No Restoration Advisory Board (RAB) is active at this time

Installation Program Summaries

IRP

Primary Contaminants of Concern: Petroleum, Oil, and Lubricants (POL), Metals, and Solvents

Affected Media of Concern: Soil, Groundwater

Date for Response Complete (RC): 2003

Funding to date (up to FY05): \$ \$4,310,970

Current year funding (FY06): \$0

Cost-to-Complete (FY07+): \$0

MMRP (All MMRP sites are response complete)

Primary Contaminants of Concern: None

Affected Media of Concern: None

Date for RC: 2004

Funding to date (up to FY05): \$212,000

Current year funding (FY06): \$0

Cost-to-Complete (FY07+): \$0

Cleanup Program Summary

Installation Historic Activity

The 77th Regional Readiness Command (RRC) commands the Army Reserve units and individuals assigned to all Reserve facilities in New York and New Jersey, plans for and supports mobilization, deployment and annual training of almost 10,000 Reserve component soldiers, and provides administrative, logistical and facilities management support to Reserve activities. The Command headquarters is located at Fort Totten in New York City. The RRC consists of 53 facilities including US Army Reserve centers (USARCs), equipment maintenance shops, and various administrative and training activities. Facilities are generally located in urban and suburban locations throughout New York and New Jersey. Reserve Centers are occupied by a limited full-time staff during weekdays and provide training space for about one quarter of the Command's Reserve forces each weekend.

The 77th RRC was activated in 1995 having been created from a reorganization of the 77th Army Reserve Command (ARCOM) and continues the long honored lineage that began with the 77th Infantry Division, which never fought in a losing campaign. The command is still known for the "Statue of Liberty" emblem on its colors which is the original fighting insignia of the 77th Infantry Division. During World War I, the division and its supporting elements fought in four major campaigns: Baccaret, Oise-aise, Aisne-Marne and Meuse-Argonne, with members of the division being awarded eight Medals of Honor.

In World War II, the division fought in three major campaigns: the Marianas, the Philippines and Okinawa. During the Okinawa campaign, the 77th faced one of its toughest tests on the island of Ie Shima where two division soldiers were awarded the Medal of Honor and the division suffered 239 casualties to soldiers and one to a civilian. Famed war correspondent Ernie Pyle was killed by enemy fire with the soldiers in battle. In his honor, the headquarters of the 77th RRC at Fort Totten has the proud name of the Ernie Pyle Reserve Center.

After the conclusion of World War II, the division returned to its reserve status, but in 1968 six of its individual units were called to active duty during the Pueblo Crisis. Five of these units also remained on active duty and served in the Vietnam War. Units also were at work on the homefront during 1972 when 15 ARCOM units were honored for their rescue and relief work during Hurricane Agnes and its aftermath. The call for help came again in August 1990 and the major units of the ARCOM were mobilized for duty in Operation Desert Storm. Over 3800 soldiers in all military occupational specialties were involved in the deserts of Kuwait and Iraq.

The 77th RRC was again called on in 1996 in support of Operation Joint Endeavor, a United Nations peace keeping effort in the former Yugoslavia, now known as Bosnia-Herzegovina. Fourteen separate units from the 77th RRC were activated, so far for six month tours of duty in the war ravaged area. Today the 77th RRC stands ready to perform its mission of "To provide the nation with trained and ready units, and furnish superior services to our customers." There is also a new peacetime mission, which is to support the Federal Emergency Management (FEMA) as needed in time of natural or manmade disasters or catastrophes.

Cleanup Program Summary

IRP

- Prior Year Progress: Remedial Action reports were submitted to the state.
- Future Plan of Action: Property transfer is anticipated.

MMRP

- The MMRP Sites are Response Complete (RC)

77th RRC

Installation Restoration Program

Total Army Environmental Database-Restoration (AEDB-R) IRP Sites / AEDB-R sites with Response Complete: 384 / 383

Different Site Types:

11 Contaminated Buildings	1 Contaminated Groundwater
1 Contaminated Sediments	23 Surface Disposal Areas
2 Disposal Pit/Dry Well	1 Incinerator
25 Oil Water Separators (OWS)	1 Pistol Range
1 Washrack	131 Storage Areas
92 Underground Storage Tanks (UST)	9 Spill Site Areas
34 Above Ground Storage Tanks (AST)	5 Waste Treatment Plants
1 Landfill	43 Others
3 Soil Contamination after Tank Removal	

Most Widespread Contaminants of Concern: Petroleum, Oil and Lubricants (POLs), Metals and Solvents

Media of Concern: Groundwater, Soil

Completed Removal (REM)/Interim Remedial Action (IRA)/Remedial Action (RA):

AMITYVILLE USARC, SITE 01, FUEL OIL UST, RAC, 31-Jan-94
 ORANGEBURG USARC, SITE 01, FUEL OIL USTS #207N, RAC, 31-Oct-95
 USARC TAPPAN, SITE 04, GASOLINE UST, RAC, 31-Dec-95
 USARC POUGHKEEPSIE, SITE 04, #2 FUEL OIL UST, RAC, 30-Jun-96
 ROTTERDAM USARC AMSA 8, SITE-02, GROUNDWATER CONTAMINATION - ROTTERDAM, RAC, 31-Jul-96
 CANTON USARC, SITE 01, #2 HEATING OIL UST - CANTON, RAC, 31-Jan-97
 ELIHU ROOT USARC, SITE 01, #2 FUEL OIL UST, RAC, 31-May-97
 ELIHU ROOT USARC, URS-001, UST CONTAMINATION, RAC, 30-Jun-97
 AMITYVILLE USARC, SITE 05, FUEL OIL UST, RAC, 31-Jul-97
 USARC POUGHKEEPSIE, SITE 03, FUEL OIL UST #2N, RAC, 30-Sep-97
 USARC AMSA 9, SITE 002, CLEANUP JUNKYARD - DEWITT, RAC, 28-Feb-98
 USARC BULLVILLE, SITE 07, ABANDONED USTS #105E, RAC, 30-Apr-98
 SEWARD AFRC, MRS-001, UST CONTAMINATION - MATTYDALE, RAC, 30-Jun-98
 FLOYD WETS SITE, SITE 02, DISPOSAL SITES - FLOYD, RAC, 30-Sep-03

Total IRP Funding

Prior years (up to FY05):	\$4,310,970.00
Current year funding (FY06):	\$0
Future Requirements (FY07+):	\$0
Total:	\$4,310,970.00

Duration of IRP

Year of IRP Inception: 1991
 Year of IRP RC: 2003
 Year of IRP Completion including Long Term Management (LTM): 2006

IRP Contamination Assessment

IRP Contamination Assessment Overview

Studies of some potentially-contaminated Army Reserve sites in New York State apparently began in 1980, when the Environment and Safety Division of the US Army Toxic and Hazardous Materials Agency (USATHAMA) conducted an Installation Assessment for Fort Drum. This study identified 35 areas of concern. In 1986, USATHAMA contracted to have a Remedial Investigation (RI) performed, which studied six sites in some depth, and the US Army Environmental Hygiene Agency (USAEHA) conducted an Evaluation of Solid Waste Management Units (SWMUs), which considered 72 areas of concern at Fort Drum. In 1990, a Waste Site Characterization Study was prepared by Roy F. Weston, Inc. for USATHAMA which identified and mapped potential waste sites at Army Reserve properties in New York and New Jersey. Waste sites were broadly defined in this study to include any location from which hazardous constituents might be released into the environment. These sites were entered into what was then called the Defense Site Environmental Restoration Tracking System (DSERTS). Thereafter, IRP projects were initiated according to priorities established by the Environmental Division staff at the Support Installations (Fort Drum and Fort Hamilton).

Past POL storage and solid waste disposal operations at Reserve facilities have resulted in the contamination of soils, surface water and ground water at several locations. The following site types characterize the 77th RRC IRP sites:

- Mixed-contamination landfill sites: AMSA #9 (Closed)
- Leaking Underground Storage Tank (UST) sites: Canton (NFA), Massena (NFA), Mattydale, Skaneateles, Utica (NFA), Floyd, and Rotterdam (NFA)
- Abandoned NIKE missile silo sites (Amityville, Orangeburg, and Rocky Point)
- Spill sites (Floyd and Caven Point)
- Mixed waste disposal and spill site (Caven Point)
- Former Landfill (Fort Totten)

IRP Cleanup Exit Strategy

Property transfer (FOST) is anticipated.

Previous Studies

1989

- Waste Site Characterization Study, prepared for Commander, USATHAMA, Roy F. Weston, Inc., 1989

1992

- SI, US Army Reserve Center Canton, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Massena, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Skaneateles, 77TH RSC, BCOE, Woodward Clyde Federal Services

IRP Contamination Assessment

1993

- SI, US Army Reserve Center Canton, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Massena, 77TH RSC, BCOE, Woodward Clyde Federal Services
- PA/SI, US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Skaneateles, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Mattydale, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Rotterdam, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Utica, 77TH RSC, BCOE, Woodward Clyde Federal Services
- PA/SI, US Army Reserve Center Floyd Annex, 77TH RSC

1994

- RD, US Army Reserve Center Canton, 77TH RSC, BCOE, Woodward Clyde Federal Services
- MON, US Army Reserve Center Massena, 77TH RSC, BCOE, Woodward Clyde Federal Services
- RI, US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI/RD, US Army Reserve Center Mattydale, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI, US Army Reserve Center Rotterdam, 77TH RSC, BCOE, Woodward Clyde Federal Services
- SI/RD, US Army Reserve Center Utica, 77TH RSC, BCOE, Woodward Clyde Federal Services

1995

- RD, US Army Reserve Center Canton, 77TH RSC, BCOE, Woodward Clyde Federal Services
- MON, US Army Reserve Center Massena, 77TH RSC, BCOE, Woodward Clyde Federal Services
- PA/SI, US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Malcolm Pirnie
- RD, US Army Reserve Center Mattydale, 77TH RSC, BCOE, Woodward Clyde Federal Services
- RI, US Army Reserve Center Rotterdam, 77TH RSC, BCOE, Woodward Clyde Federal Services
- RD/MON, US Army Reserve Center Utica, 77TH RSC, BCOE, Woodward Clyde Federal Services

IRP Contamination Assessment

1996

- MON, US Army Reserve Center Canton, 77TH RSC, BCOE, Woodward Clyde Federal Services
- MON, US Army Reserve Center Massena, 77TH RSC, BCOE, Woodward Clyde Federal Services
- RD, US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Malcolm Pirnie
- MON, US Army Reserve Center Rotterdam, 77TH RSC, BCOE, Woodward Clyde Federal Services
- MON, US Army Reserve Center Utica, 77TH RSC, BCOE, Woodward Clyde Federal Services
- UST Closure Report, US Army Reserve Center Floyd Annex, 77TH RSC, NYCOE, Radian

1997

- RD, US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Malcolm Pirnie
- RD, US Army Reserve Center Skaneateles, 77TH RSC, NECOE
- RD, US Army Reserve Center Rocky Point, 77TH RSC, BCOE, Malcolm Pirnie

1998

- RA (Soil Evacuation), US Army Reserve Center Dewitt, AMSA 9, 77TH RSC, BCOE, Malcolm Pirnie
- RA, US Army Reserve Center Mattydale, 77TH RSC, BCOE, Woodward Clyde Federal Services
- Well Closure Reports, US Army Reserve Centers Canton, Massena, Rotterdam, and Utica, 77TH RSC, BCOE/EA, Engineering and Science
- SI Report, US Army Reserve Center Caven Point, 77TH RSC, BCOE

1999

- RI/Well Installation (Well 1, Closure), US Army Reserve Center Floyd Site-01, 77TH RSC, BCOE/EA Engineering and Science

2000

- Focused RI/FS, Data Study, US Army Reserve Center Floyd Site-02, 77TH RSC, BCOE/EA

2001

- PCB Contamination Remediation and Drywell Closure Report, US Army Reserve Center Floyd WET Site-02

2003

- Remedial Action Phase II Report (2002-2003), USARC Floyd WETS, Site 02

2004

- Ft. Totten LTM 5-year Review & GW Monitoring Well Closure Report, Ft. Totten Landfill-Site 001
- Final Remedial Action Report, USARC Floyd WETS, Site 02

77th RRC

Installation Restoration Program Site Description

SITE 02

DISPOSAL SITES – FLOYD

FLOYD WETS SITE

SITE DESCRIPTION

Site 02 is presently a Local Training Area (LTA). Historically, it has been the site of military (Air Force) operations ranging from satellite and radar research and development in the 1950s, to the use as an Army demolition and heavy equipment training area during the early to mid 1980s. This site is located in the town of Floyd, Oneida County, NY, and is also referred to as Griffiss AFB, Rome NY/Floyd Annex. Formerly farmland, the property was purchased by the US Government in October 1952. The Department of Army (DA) accepted ownership in 1982. The area contains seven buildings on 46 acres. Other structures known to have existed include underground electric conduits, above- and underground PCB-containing electric transformers (now removed), two water supply wells, two septic tanks, two dry wells, three fuel oil USTs, and two Polychlorinated Biphenyl (PCB)-containing oil ASTs (now removed) and associated piping.

A Preliminary Assessment (PA) dated January 1991 recommended proceeding to a Site Investigation (SI) to include soil sampling for PCBs at a known spill site, sampling of standing liquids in buildings, water and sediment sampling of off-site wetlands and watercourses, groundwater sampling from an existing onsite well, and liquids sampling from USTs and drums.

A SI (entitled Preliminary Assessment, Floyd Annex Site) dated February 1993 concludes that the site does not present immediate human or environmental threats by chemical or radiological contaminants. The following cleanup requirements for this site were identified: there is PCB soil contamination; Trichloroethylene (TCE) in groundwater, POL, and metals in two dry wells.

A RI data gap study was initiated in November 1999 to evaluate subsurface conditions at various locations on the site. Isolated areas of PCB contamination were identified and low level concentrations of solvents were detected in the ground water. Locations of two dry wells were confirmed during this study. The RA phase was implemented between 2002 and 2004 and included a soil removal of approx. 100 tons, and the closure of dry wells and monitoring wells. No offsite migration was found.

A Final Remedial Action Report was submitted to the state in Jan 2005 and is currently under review.

STATUS

REGULATORY DRIVER: CERCLA

RRSE: Low

CONTAMINANTS OF CONCERN:
POL, Metals, Solvents, PCB

MEDIA OF CONCERN: Soil,
Groundwater

Phases	Start	End
PA	199009.....	199101
SI.....	199109.....	199302
RI/FS.....	200001.....	200006
RD	200001.....	200105
RA(C)	200106.....	200309
LTM.....	200309.....	200609

RC DATE: 200309

SITE 02

DISPOSAL SITES – FLOYD

FLOYD WETS SITE, continued

CLEANUP STRATEGY

The 77th RRC anticipates a concurrence document from NYSDEC in Jan 2006. LTM consists of monitoring three groundwater wells as per NY UST regs. LTM is expected to end in FY06. It is anticipated that this site will be ultimately transferred through the FOST process.

IRP No Further Action Sites Summary

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 1	USARC AMHERST	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 2	USARC AMHERST	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 3	USARC AMHERST	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 4	USARC AMHERST	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 5	USARC AMHERST	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 6	USARC AMHERST	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 7	USARC AMHERST	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 8	USARC AMHERST	#2 FUEL OIL FORMER UST	Study Completed, No Cleanup Required	31-Oct-96
SITE 9	USARC AMHERST	DRUM STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	BRITTIN USARC	WASTE OIL AST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 02	BRITTIN USARC	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 03	BRITTIN USARC	GASOLINE UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 04	BRITTIN USARC	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-97
SITE 01	STRYKER USARC, TRENTON	WASTE OIL ACCUMULATION AREA	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 02	STRYKER USARC, TRENTON	WASH RACK	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 03	STRYKER USARC, TRENTON	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 04	STRYKER USARC, TRENTON	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-94
SITE 01	USARC LODI	VEHICLE WASH RACK O/W SEPARATOR	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 02	USARC LODI	HEATING OIL UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 03	USARC LODI	HEATING OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 04	USARC LODI	GREASE RACK	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 05	USARC LODI	HEATING OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 06	USARC LODI	INDOOR FIRING RANGE	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 07	USARC LODI	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-94
SITE 01	STORCK USARC, NORTHFIELD	WASTE OIL ACCUMULATION TANK	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 02	STORCK USARC, NORTHFIELD	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 03	STORCK USARC, NORTHFIELD	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 04	STORCK USARC, NORTHFIELD	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	30-Nov-88
SITE 05	STORCK USARC, NORTHFIELD	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Sep-97
SITE 01	USARC EDISON (WEIGEL)	#2 FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 02	USARC EDISON (WEIGEL)	#2 FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 03	USARC EDISON (WEIGEL)	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-95
SITE 01	USARC MOUNT FREEDOM	SEPTIC TANK	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 02	USARC MOUNT FREEDOM	GREASE RACK	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 03	USARC MOUNT FREEDOM	HEATING OIL UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 04	USARC MOUNT FREEDOM	FLAMMABLE MATERIALS CABINET	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 05	USARC MOUNT FREEDOM	HEATING OIL UST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 06	USARC MOUNT FREEDOM	TRANSFORMERS	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 07	USARC MOUNT FREEDOM	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-94
SITE 01	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 02	USARC CAVEN POINT	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	31-Mar-89

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 03	USARC CAVEN POINT	VEHICLE WASH RACK	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 04	USARC CAVEN POINT	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 05	USARC CAVEN POINT	FLAMMABLES STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 06	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 07	USARC CAVEN POINT	WASTE OIL AST	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 08	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 09	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 10	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 11	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Jan-89
SITE 12	USARC CAVEN POINT	FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	31-Oct-89
SITE 13	USARC CAVEN POINT	INCINERATOR	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 14	USARC CAVEN POINT	FENCELINE ASSESSMENT - JERSEY CITY	Assessed using VENC funding. Currently this site is not eligible for ER,A funding.	30-Sep-02
SITE 01	USARC EDISON (KILMER)	BATTERY ROOM	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 02	USARC EDISON (KILMER)	OIL STORAGE ROOM	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 03	USARC EDISON (KILMER)	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 04	USARC EDISON (KILMER)	FLAMMABLE STORAGE LOCKERS	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 05	USARC EDISON (KILMER)	IN-GROUND STORAGE TANK	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 06	USARC EDISON (KILMER)	DIESEL FUEL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 07	USARC EDISON (KILMER)	VEHICLE WASH RACK	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 08	USARC EDISON (KILMER)	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 09	USARC EDISON (KILMER)	#2 FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	28-Feb-89

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 10	USARC EDISON (KILMER)	#2 FUEL OIL AST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 11	USARC EDISON (KILMER)	#2 FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 12	USARC EDISON (KILMER)	FUEL OIL UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 13	USARC EDISON (KILMER)	GASOLINE UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 14	USARC EDISON (KILMER)	UNLEADED GASOLINE UST	Not Eligible For ER,A/BRAC Funding	28-Feb-89
SITE 15	USARC EDISON (KILMER)	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-94
SITE 01	USARC NEWBURGH (DUPONT)	PAINT STORAGE	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC SYRACUSE (ASF 6)	POL SHED (1 OF 2)	Other	30-Apr-98
SITE 02	USARC SYRACUSE (ASF 6)	POL SHED (2 OF 2)	Other	30-Apr-98
SITE 03	USARC SYRACUSE (ASF 6)	DRUM STORAGE AREA (WASTE OIL)	Other	30-Apr-98
SITE 04	USARC SYRACUSE (ASF 6)	AIRCRAFT WASH AREA	Other	30-Apr-98
SITE 05	USARC SYRACUSE (ASF 6)	PARTS CLEANER	Other	30-Apr-98
SITE 06	USARC SYRACUSE (ASF 6)	FLAMMABLE MATERIALS LOCKER	Other	30-Apr-98
SITE 07	USARC SYRACUSE (ASF 6)	ONE POLE MOUNTED TRANSFORMER	Other	30-Apr-98
SITE 08	USARC SYRACUSE (ASF 6)	UNDERGROUND STORAGE TANK (FUEL OIL)	Other	30-Apr-98
SITE 09	USARC SYRACUSE (ASF 6)	SEPTIC TANK/LEACHFIELD	Other	30-Apr-98
SITE 01	USARC NEWBURGH (STEWART FIELD)	MOBILE FUEL TANKS	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 02	USARC NEWBURGH (STEWART FIELD)	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC NEWBURGH (STEWART FIELD)	PARTS CLEANER	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	USARC NEWBURGH (STEWART FIELD)	FLAMMABLES STORAGE	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC NEWBURGH (STEWART FIELD)	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC ELIZABETHTOWN	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC ELIZABETHTOWN	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC ELIZABETHTOWN	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC ELIZABETHTOWN	VEHICLE WASH RACK	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC ELIZABETHTOWN	SEPTIC TANK/LEACH FIELD	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC ELIZABETHTOWN	PARTS WASHER	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC ELIZABETHTOWN	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC ELIZABETHTOWN	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	USARC ELIZABETHTOWN	PIT	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	USARC ELIZABETHTOWN	PIT	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC GLENS FALLS	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC OLEAN	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC OLEAN	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC NIAGARA FALLS (AMSA 5)	FUEL TRUCKS (5)	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 02	USARC NIAGARA FALLS (AMSA 5)	WASTE OIL DRUM	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC NIAGARA FALLS (AMSA 5)	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC NIAGARA FALLS (AMSA 5)	WASTE SOLVENT DRUM AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC NIAGARA FALLS (AMSA 5)	WASTE OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC NIAGARA FALLS (AMSA 5)	POL STORAGE SHED	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC NIAGARA FALLS (AMSA 5)	PCB TRANSFORMERS (2)	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC NIAGARA FALLS (AMSA 5)	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	USARC NIAGARA FALLS (AMSA 5)	OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	USARC NIAGARA FALLS (AMSA 5)	POL STORAGE SHED	Study Completed, No Cleanup Required	30-Apr-98
SITE 11	USARC NIAGARA FALLS (AMSA 5)	#2 HEATING OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 12	USARC NIAGARA FALLS (AMSA 5)	#2 HEATING OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 13	USARC NIAGARA FALLS (AMSA 5)	#2 HEATING OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 14	USARC NIAGARA FALLS (AMSA 5)	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 15	USARC NIAGARA FALLS (AMSA 5)	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 16	USARC NIAGARA FALLS (AMSA 5)	BATTERY ROOM	Study Completed, No Cleanup Required	30-Apr-98
SITE 17	USARC NIAGARA FALLS (AMSA 5)	POL STORAGE CABINETS	Study Completed, No Cleanup Required	30-Apr-98
SITE 18	USARC NIAGARA FALLS (AMSA 5)	STORAGE SHED	Study Completed, No Cleanup Required	30-Apr-98
SITE 19	USARC NIAGARA FALLS (AMSA 5)	WASTE OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 20	USARC NIAGARA FALLS (AMSA 5)	POL STORAGE SHED	Study Completed, No Cleanup Required	30-Apr-98
SITE 21	USARC NIAGARA FALLS (AMSA 5)	DIESEL FUEL INDOOR STORAGE TANK	Study Completed, No Cleanup Required	30-Apr-98
SITE 22	USARC NIAGARA FALLS (AMSA 5)	DIESEL FUEL INDOOR STORAGE TANKS	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 23	USARC NIAGARA FALLS (AMSA 5)	#2 HEATING OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 24	USARC NIAGARA FALLS (AMSA 5)	#2 HEATING OIL AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 25	USARC NIAGARA FALLS (AMSA 5)	PAINT LOCKER	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC BRONX (PATTERSON)	FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC BRONX (PATTERSON)	FLAMMABLES STORAGE SHED	Study Completed, No Cleanup Required	31-Jan-94
SITE 1	AFRC ALBANY	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 2	AFRC ALBANY	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Jun-90
SITE 3	AFRC ALBANY	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Jun-90
SITE 4	AFRC ALBANY	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	30-Apr-98
SITE 5	AFRC ALBANY	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jul-91
SITE 6	AFRC ALBANY	WASTE OIL AND GREASE UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 7	AFRC ALBANY	GREASE PIT	Study Completed, No Cleanup Required	30-Apr-98
SITE 8	AFRC ALBANY	POL ROOM	Study Completed, No Cleanup Required	30-Apr-98
SITE 9	AFRC ALBANY	DRUM STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	AFRC HORSEHEADS	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 02	AFRC HORSEHEADS	GREASE PIT	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	AFRC HORSEHEADS	DURM STORAGE AREA (AFRC SHOP)	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	AFRC HORSEHEADS	FLAMMABLE MATERIALS LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 05	AFRC HORSEHEADS	UNDERGROUND STORAGE TANK (FUEL OIL)	All Required Cleanup(s) Completed	30-Jun-92
SITE 06	AFRC HORSEHEADS	VEHICLE WASH RACK & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 01	USARC POUGHKEEPSIE	VEHICLE WASHG RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 02	USARC POUGHKEEPSIE	POL BUILDING	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC POUGHKEEPSIE	FUEL OIL UST #2N	Not Eligible For ER,A/BRAC Funding	30-Sep-97
SITE 04	USARC POUGHKEEPSIE	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Jun-96
SITE 01	ELIHU ROOT USARC	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-May-97
SITE 02	ELIHU ROOT USARC	WASTE OIL UST	Study Completed, No Cleanup Required	31-Mar-89
SITE 03	ELIHU ROOT USARC	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-Mar-89
SITE 04	ELIHU ROOT USARC	POL STORAGE AREA	Study Completed, No Cleanup Required	31-Mar-89
SITE 05	ELIHU ROOT USARC	PARTS WASHER	Study Completed, No Cleanup Required	31-Mar-89
SITE 06	ELIHU ROOT USARC	INDOOR RIFLE RANGE	Study Completed, No Cleanup Required	31-Mar-89
URS-001	ELIHU ROOT USARC	UST CONTAMINATION	All Required Cleanup(s) Completed	30-Jun-97
SITE 01	ORANGEBURG USARC	FUEL OIL USTS #207N	All Required Cleanup(s) Completed	31-Oct-95
SITE 02	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	ORANGEBURG USARC	GASOLINE UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	ORANGEBURG USARC	POL SHED	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	ORANGEBURG USARC	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-Jan-94
SITE 07	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 08	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 09	ORANGEBURG USARC	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 10	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 11	ORANGEBURG USARC	OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 12	ORANGEBURG USARC	PAINT STORAGE BUILDING	Study Completed, No Cleanup Required	31-Jan-94
SITE 13	ORANGEBURG USARC	WASTE OIL UST	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 14	ORANGEBURG USARC	VEHICLE WASH RACKS O/W SEPARATOR	Study Completed, No Cleanup Required	31-Jan-94
SITE 15	ORANGEBURG USARC	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 16	ORANGEBURG USARC	FORMER NIKE MISSILE SILOS	Not Eligible For ER,A/BRAC Funding	30-Sep-00
SITE 17	ORANGEBURG USARC	FLAMMABLES STORAGE ROOM	Study Completed, No Cleanup Required	31-Jan-94
SITE 18	ORANGEBURG USARC	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC LIVERPOOL	UNDERGROUND STORAGE TANK (FUEL OIL)	Study Completed, No Cleanup Required	31-Jul-90
SITE 02	USARC LIVERPOOL	DRUM STORAGE AREA (WASTE OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC LIVERPOOL	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 04	USARC LIVERPOOL	FLAMMABLES STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 05	USARC LIVERPOOL	FLAMMABLES STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 06	USARC LIVERPOOL	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 07	USARC LIVERPOOL	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 08	USARC LIVERPOOL	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 09	USARC LIVERPOOL	POL STORAGE LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 10	USARC LIVERPOOL	VEHICLE WASH AREA	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 01	AMITYVILLE USARC	FUEL OIL UST	All Required Cleanup(s) Completed	31-Jan-94
SITE 02	AMITYVILLE USARC	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	AMITYVILLE USARC	WASTE OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	AMITYVILLE USARC	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	AMITYVILLE USARC	FUEL OIL UST	Study Completed, No Cleanup Required	31-Aug-97
SITE 06	AMITYVILLE USARC	FLAMMABLES STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 07	AMITYVILLE USARC	FORMER NIKE MISSILE SILOS	Study Completed, No Cleanup Required	30-Nov-99
SITE 01	ROOSEVELT USARC, HEMPSTEAD	WASTE OIL DRUM STORAGE	Study Completed, No Cleanup Required	30-Nov-88
SITE 02	ROOSEVELT USARC, HEMPSTEAD	FUEL OIL UST	Study Completed, No Cleanup Required	30-Nov-88
SITE 01	USARC WATERTOWN	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jul-90
SITE 02	USARC WATERTOWN	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jul-90
SITE 03	USARC WATERTOWN	WASTE OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC WATERTOWN	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC WATERTOWN	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC WATERTOWN	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC WATERTOWN	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC WATERTOWN	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	USARC WATERTOWN	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	USARC WATERTOWN	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 11	USARC WATERTOWN	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC OGDENSBURG	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC OGDENSBURG	SOLVENT STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC OGDENSBURG	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC OGDENSBURG	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC MALONE	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC MALONE	FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC MALONE	WASTE OIL UST	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 04	USARC MALONE	FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC MALONE	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC MALONE	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC MALONE	FLAMMABLES STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC KINGSTON	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC KINGSTON	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC KINGSTON	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	USARC KINGSTON	BATTERY STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC KINGSTON	FLAMMABLE STORAGE CABINET	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	USARC KINGSTON	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 07	USARC KINGSTON	POL BUILDING	Study Completed, No Cleanup Required	31-Jan-94
SITE 08	USARC KINGSTON	MOBILE FUEL SUPPLY	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC CORNING	#2 HEATING OIL UST	Study Completed, No Cleanup Required	31-Aug-93
SITE 02	USARC CORNING	POL STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC CORNING	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC CORNING	VEHICLE WASH RACK	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC CORNING	INDOOR RIFLE RANGE	Study Completed, No Cleanup Required	30-Apr-98
MRS-001	SEWARD AFRC	UST CONTAMINATION - MATTYDALE	Not Eligible For ER,A/BRAC Funding	31-Aug-98
SITE 01	USARC PLATTSBURG	#2 HETAING OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC PLATTSBURG	#2 HEATING OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC PLATTSBURG	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 04	USARC PLATTSBURG	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC PLATTSBURG	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC PLATTSBURG	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC PLATTSBURG	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC PLATTSBURG	VEHICLE WASH AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC ITHACA	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC SCHENECTADY (BRADT)	VEHICLE WASH RACK 1 & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 02	USARC SCHENECTADY (BRADT)	VEHICLE WASH RACK 2 & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 03	USARC SCHENECTADY (BRADT)	GREASE RACK 1 & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 04	USARC SCHENECTADY (BRADT)	GREASE RACK 2 & O/W SEP	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 05	USARC SCHENECTADY (BRADT)	POL STORAGE SHED	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 06	USARC SCHENECTADY (BRADT)	PARTS CLEANER (USARC SHOP)	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 07	USARC SCHENECTADY (BRADT)	GREASE PIT (INACTIVE)	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC SCHENECTADY (BRADT)	ABOVE GROUND STORAGE TANK 1 (FUEL OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	USARC SCHENECTADY (BRADT)	ABOVE GROUND STORAGE TANK 2 (FUEL OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	USARC SCHENECTADY (BRADT)	ONE POLE MOUNTED TRANSFORMER	Other	30-Apr-98
SITE 11	USARC SCHENECTADY (BRADT)	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC TONAWANDA	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Aug-90

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 02	USARC TONAWANDA	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC TONAWANDA	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC TONAWANDA	PAINT STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC TONAWANDA	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Aug-90
SITE 01	CANTON USARC	#2 HEATING OIL UST - CANTON	All Required Cleanup(s) Completed	31-Jan-97
SITE 03	CANTON USARC	WASTE OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 04	CANTON USARC	PARTS CLEANER	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 05	CANTON USARC	PAINT STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 06	CANTON USARC	OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 07	CANTON USARC	VEHICLE WASH RACK O/W SEPARATOR	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 08	CANTON USARC	INDOOR FIRING RANGE	Not Eligible For ER,A/BRAC Funding	31-Mar-89
SITE 01	MCGRATH USARC	#2 FUEL OIL UST CONTAMINATION - MASSENA	Study Completed, No Cleanup Required	30-Sep-98
SITE 02	MCGRATH USARC	WASTE OIL STORAGE AREA	Not Eligible For ER,A/BRAC Funding	30-Sep-89
SITE 03	MCGRATH USARC	PAINT STORAGE CABINET	Not Eligible For ER,A/BRAC Funding	30-Sep-89
SITE 04	MCGRATH USARC	VEHICLE WASH RACK O/W SEPARATOR	Not Eligible For ER,A/BRAC Funding	30-Sep-89
SITE 01	USARC BRONX (YONKERS)	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC BRONX (YONKERS)	FLAMMABLES STORAGE SHED	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC BRONX (YONKERS)	FUEL OIL AST	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC CANANDAIGUA	WASTE OIL STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC CANANDAIGUA	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC CANANDAIGUA	FUEL OIL UST	Study Completed, No Cleanup Required	30-Jun-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 04	USARC CANANDAIGUA	POL STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC CANANDAIGUA	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC CANANDAIGUA	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC BATAVIA	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC BATAVIA	PAINT STORAGE ROOM	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC OSWEGO	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC OSWEGO	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC OSWEGO	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC OSWEGO	PAINT STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC PENN YAN	WASTE OIL STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC PENN YAN	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC PENN YAN	POL STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC BULLVILLE	POL BLDG 109	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC BULLVILLE	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC BULLVILLE	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	USARC BULLVILLE	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC BULLVILLE	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	USARC BULLVILLE	UST - WASTE OIL	Study Completed, No Cleanup Required	31-Mar-89
SITE 07	USARC BULLVILLE	ABANDONED USTS #105E	All Required Cleanup(s) Completed	31-Aug-98
SITE 08	USARC BULLVILLE	ABANDONED UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 09	USARC BULLVILLE	SEWAGE HOLDING TANK	Study Completed, No Cleanup Required	31-Jan-94
SITE 10	USARC BULLVILLE	BATTERY STORAGE	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 11	USARC BULLVILLE	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	ROTTERDAM USARC AMSA 8	UNDERGROUND STORAGE TANK (550 GAL)	Study Completed, No Cleanup Required	30-Apr-90
SITE 03	ROTTERDAM USARC AMSA 8	UNDERGROUND STORAGE TANK (WASTE OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	ROTTERDAM USARC AMSA 8	UNDERGROUND STORAGE TANK (OIL & GREASE)	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	ROTTERDAM USARC AMSA 8	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	ROTTERDAM USARC AMSA 8	DURM STORAGE AREA (MOTOR OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	ROTTERDAM USARC AMSA 8	BATTERY ROOM (BATTERY ACID)	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	ROTTERDAM USARC AMSA 8	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	ROTTERDAM USARC AMSA 8	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	ROTTERDAM USARC AMSA 8	UNDERGROUND STORAGE TANK (FUEL OIL)	Study Completed, No Cleanup Required	30-Apr-98
SITE 11	ROTTERDAM USARC AMSA 8	POL SHED (GREASE & ANTIFREEZE)	Study Completed, No Cleanup Required	30-Apr-98
SITE-01	ROTTERDAM USARC AMSA 8	UST CONTAMINATION	Study Completed, No Cleanup Required	30-Sep-94
SITE-02	ROTTERDAM USARC AMSA 8	GROUNDWATER CONTAMINATION - ROTTERDAM	Study Completed, No Cleanup Required	31-Jul-96
SITE 01	USARC TAPPAN	VEHICLE WASH RACK O/W SEPARATOR	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC TAPPAN	MOBILE FUEL TANKS	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC TAPPAN	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	USARC TAPPAN	GASOLINE UST	Study Completed, No Cleanup Required	31-Dec-95
SITE 05	USARC TAPPAN	FLAMMABLES STORAGE ROOM	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 06	USARC TAPPAN	PARTS CLEANER	Study Completed, No Cleanup Required	31-Jan-94
SKT-001	SKANEATELES WET SITE	UST CONTAMINATION - SKANEATELES	Study Completed, No Cleanup Required	30-Sep-00
SITE 01	FLOYD WETS SITE	ABANDONED USTS - FLOYD	Study completed – site combined with Site 02	31-Jan-99
SITE 02	FLOYD WETS SITE	DISPOSAL SITES - FLOYD	All Required Cleanup(s) Completed	30-Sep-03
SITE 03	FLOYD WETS SITE	BUILDING ASBESTOS - FLOYD	Not Eligible For ER,A/BRAC Funding	28-Feb-93
SITE 1	USARC WEBSTER (AMSA 7G)	VEHICLE WASH RACK & O/W SEP	Study Completed, No Cleanup Required	30-Apr-98
SITE 10	USARC WEBSTER (AMSA 7G)	FUEL OIL UST	Study Completed, No Cleanup Required	30-Jun-92
SITE 11	USARC WEBSTER (AMSA 7G)	TRANSFORMER	Study Completed, No Cleanup Required	30-Apr-98
SITE 12	USARC WEBSTER (AMSA 7G)	SEPTIC TANK/LEACHFIELD	Study Completed, No Cleanup Required	30-Apr-98
SITE 2	USARC WEBSTER (AMSA 7G)	POL ROOM	Study Completed, No Cleanup Required	30-Apr-98
SITE 3	USARC WEBSTER (AMSA 7G)	FLAMMABLES MATERIALS LOCKER	Study Completed, No Cleanup Required	30-Apr-98
SITE 4	USARC WEBSTER (AMSA 7G)	BATTERY ROOM	Study Completed, No Cleanup Required	30-Apr-98
SITE 5	USARC WEBSTER (AMSA 7G)	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 6	USARC WEBSTER (AMSA 7G)	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 7	USARC WEBSTER (AMSA 7G)	DRUM STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 8	USARC WEBSTER (AMSA 7G)	WASTE OIL AGST	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 9	USARC WEBSTER (AMSA 7G)	WASTE OIL AGST	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	USARC GERRY	SEPTIC TANK/LEACHFIELD	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 02	USARC GERRY	FLAMMABLE MATERIALS LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 03	USARC GERRY	UNDERGROUND STORAGE TANK (REMOVED 7/88)	All Required Cleanup(s) Completed	30-Jun-88
SITE 04	USARC GERRY	VEHICLE WASH AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC GERRY	FLAMMABLE MATERIALS LOCKER	Not Eligible For ER,A/BRAC Funding	30-Apr-98
SITE 001	ERNIE PYLE USARC/AMSA #12 (G)	FORMER LANDFILL	Study Completed, No Cleanup Required	30-Nov-03
SITE 01	USARC MASSENA (ECS-1 SUBSHOP A)	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC MASSENA (ECS-1 SUBSHOP A)	WASTE OIL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC MASSENA (ECS-1 SUBSHOP A)	POL STORAGE CABINET	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC MASSENA (ECS-1 SUBSHOP A)	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98
SITE 05	USARC MASSENA (ECS-1 SUBSHOP A)	POL MOBILE STORAGE	Study Completed, No Cleanup Required	30-Apr-98
SITE 06	USARC MASSENA (ECS-1 SUBSHOP A)	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 07	USARC MASSENA (ECS-1 SUBSHOP A)	PAINT LOCKER	Study Completed, No Cleanup Required	30-Apr-98
SITE 08	USARC MASSENA (ECS-1 SUBSHOP A)	POL STORAGE AREA	Study Completed, No Cleanup Required	30-Apr-98
SITE 09	USARC MASSENA (ECS-1 SUBSHOP A)	PARTS CLEANER	Study Completed, No Cleanup Required	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 10	USARC MASSENA (ECS-1 SUBSHOP A)	PAINT LOCKER	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	AFRC FORT WADSWORTH	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	AFRC FORT WADSWORTH	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	AFRC FORT WADSWORTH	FLAMMABLES STORAGE ROOM	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	AFRC FORT WADSWORTH	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	AFRC FORT WADSWORTH	TRANSFORMER	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	AFRC FORT WADSWORTH	#2 FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC HORSEHEADS (AMSA 2G)	ABOVE GROUND STORAGE TANK 1 (WASTE OIL)	Other	30-Apr-98
SITE 02	USARC HORSEHEADS (AMSA 2G)	ABOVE GROUND STORAGE TANK 2 (WASTE OIL)	Other	30-Apr-98
SITE 03	USARC HORSEHEADS (AMSA 2G)	BRAKE CHANGING AREA	Other	30-Apr-98
SITE 04	USARC HORSEHEADS (AMSA 2G)	FLAMMABLE MATERIALS LOCKERS	Other	30-Apr-98
SITE 05	USARC HORSEHEADS (AMSA 2G)	POL LOCKERS (OIL)	Other	30-Apr-98
SITE 06	USARC HORSEHEADS (AMSA 2G)	FLAMMABLE MATERIALS LOCKERS	Other	30-Apr-98
SITE 07	USARC HORSEHEADS (AMSA 2G)	POL LOCKERS (OIL & ANTIFREEZE)	Other	30-Apr-98
SITE 08	USARC HORSEHEADS (AMSA 2G)	DRUM STORAGE AREA	Other	30-Apr-98
SITE 09	USARC HORSEHEADS (AMSA 2G)	FLAMMABLE MATERIALS LOCKERS	Other	30-Apr-98
SITE 10	USARC HORSEHEADS (AMSA 2G)	BATTERY ROOM (BATTERY ACID)	Other	30-Apr-98

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 11	USARC HORSEHEADS (AMSA 2G)	PARTS CLEANER (1 OF 2)	Other	30-Apr-98
SITE 12	USARC HORSEHEADS (AMSA 2G)	PARTS CLEANER (2 OF 2)	Other	30-Apr-98
SITE 13	USARC HORSEHEADS (AMSA 2G)	POL SHED (1100 GAL)	Other	30-Apr-98
SITE 14	USARC HORSEHEADS (AMSA 2G)	POL SHED (350 GAL)	Other	30-Apr-98
SITE 15	USARC HORSEHEADS (AMSA 2G)	POL SHED (350 GAL)	Other	30-Apr-98
SITE 01	USARC QUEENS	BRAKE CHANGING AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC QUEENS	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC QUEENS	VEHICLE WASH AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	USARC QUEENS	FLAMMABLES STORAGE BUILDING	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC QUEENS	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	USARC QUEENS	FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 07	USARC QUEENS	INDOOR FIRING RANGE	Study Completed, No Cleanup Required	31-Jan-94
SITE 002	USARC AMSA 9	CLEANUP JUNKYARD - DEWITT	All Required Cleanup(s) Completed	31-Aug-98
SITE 01	USARC AMSA 9	WASTE OIL STORAGE DRUMS	Study Completed, No Cleanup Required	31-May-93
SITE 01	USARC NEWBURGH (ASF 10)	FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	USARC NEWBURGH (ASF 10)	FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	USARC NEWBURGH (ASF 10)	AIRCRAFT WASH AREA & O/W SEP	Study Completed, No Cleanup Required	31-Jan-94

AEDB-R #	Reserve Center Name	Site Title	Documentation/Reason for NFA	RC Date
SITE 04	USARC NEWBURGH (ASF 10)	PARTS CLEANER	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	USARC NEWBURGH (ASF 10)	POL BUILDING	Study Completed, No Cleanup Required	31-Jan-94
SITE 01	USARC WAYLAND	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 02	USARC WAYLAND	#2 FUEL OIL UST	Study Completed, No Cleanup Required	30-Apr-98
SITE 03	USARC WAYLAND	SEPTIC TANK WITH LEACH FIELD	Study Completed, No Cleanup Required	30-Apr-98
SITE 04	USARC WAYLAND	PROPANE TANK AST	Study Completed, No Cleanup Required	30-Apr-98
SITE 01	ROCKY POINT USARC	FUEL OIL UST	Study Completed, No Cleanup Required	31-Jan-94
SITE 02	ROCKY POINT USARC	VEHICLE WASH RACK	Study Completed, No Cleanup Required	31-Jan-94
SITE 03	ROCKY POINT USARC	FUEL OIL AST	Study Completed, No Cleanup Required	31-Jan-94
SITE 04	ROCKY POINT USARC	FUEL OIL AST	Study Completed, No Cleanup Required	31-Jan-94
SITE 05	ROCKY POINT USARC	DRUM STORAGE AREA	Study Completed, No Cleanup Required	31-Jan-94
SITE 06	ROCKY POINT USARC	FLAMMABLES STORAGE	Study Completed, No Cleanup Required	31-Jan-94
SITE 07	ROCKY POINT USARC	FORMER NIKE MISSILE SILOS	Not Eligible For ER,A/BRAC Funding	30-Sep-00
SITE 02	SIEVERS-SANDBERG USARC	FENCELINE ASSESSMENT	Study Completed, No Cleanup Required	30-Jun-94

Initiation of IRP: 1988

Past Phase Completion Milestones

1988

- USARC GERRY, SITE 03, PA, 30-Jun-88
- STRYKER USARC, TRENTON, SITE 01, PA, 30-Nov-88
- STRYKER USARC, TRENTON, SITE 02, PA, 30-Nov-88
- STRYKER USARC, TRENTON, SITE 03, PA, 30-Nov-88
- STORCK USARC, NORTHFIELD, SITE 01, PA, 30-Nov-88
- STORCK USARC, NORTHFIELD, SITE 02, PA, 30-Nov-88
- STORCK USARC, NORTHFIELD, SITE 03, PA, 30-Nov-88
- STORCK USARC, NORTHFIELD, SITE 04, PA, 30-Nov-88
- ROOSEVELT USARC, HEMPSTEAD, SITE 01, PA, 30-Nov-88
- ROOSEVELT USARC, HEMPSTEAD, SITE 02, PA, 30-Nov-88

1989

- USARC CAVEN POINT, SITE 06, PA, 31-Jan-89
- USARC CAVEN POINT, SITE 08, PA, 31-Jan-89
- USARC CAVEN POINT, SITE 09, PA, 31-Jan-89
- USARC CAVEN POINT, SITE 10, PA, 31-Jan-89
- USARC CAVEN POINT, SITE 11, PA, 31-Jan-89
- USARC CAVEN POINT, SITE 12, PA, 31-Jan-89
- USARC LODI, SITE 01, PA, 28-Feb-89
- USARC LODI, SITE 03, PA, 28-Feb-89
- USARC LODI, SITE 04, PA, 28-Feb-89
- USARC LODI, SITE 05, PA, 28-Feb-89
- USARC LODI, SITE 06, PA, 28-Feb-89
- USARC EDISON (WEIGEL), SITE 02, PA, 28-Feb-89
- USARC MOUNT FREEDOM, SITE 05, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 01, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 02, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 03, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 04, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 05, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 06, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 07, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 08, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 09, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 10, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 11, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 12, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 13, PA, 28-Feb-89
- USARC EDISON (KILMER), SITE 14, PA, 28-Feb-89

1989, *continued*

- BRITTIN USARC, SITE 01, PA, 31-Mar-89
- BRITTIN USARC, SITE 02, PA, 31-Mar-89
- BRITTIN USARC, SITE 03, PA, 31-Mar-89
- USARC LODI, SITE 02, PA, 31-Mar-89
- USARC EDISON (WEIGEL), SITE 01, PA, 31-Mar-89
- USARC MOUNT FREEDOM, SITE 01, PA, 31-Mar-89
- USARC MOUNT FREEDOM, SITE 02, PA, 31-Mar-89
- USARC MOUNT FREEDOM, SITE 03, PA, 31-Mar-89
- USARC MOUNT FREEDOM, SITE 04, PA, 31-Mar-89
- USARC MOUNT FREEDOM, SITE 06, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 01, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 02, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 03, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 04, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 05, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 07, PA, 31-Mar-89
- USARC CAVEN POINT, SITE 13, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 01, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 02, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 03, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 04, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 05, PA, 31-Mar-89
- ELIHU ROOT USARC, SITE 06, PA, 31-Mar-89
- CANTON USARC, SITE 03, PA, 31-Mar-89
- CANTON USARC, SITE 04, PA, 31-Mar-89
- CANTON USARC, SITE 05, PA, 31-Mar-89
- CANTON USARC, SITE 06, PA, 31-Mar-89
- CANTON USARC, SITE 07, PA, 31-Mar-89
- CANTON USARC, SITE 08, PA, 31-Mar-89
- USARC BULLVILLE, SITE 06, PA, 31-Mar-89
- STRYKER USARC, TRENTON, SITE 04, PA, 30-Jun-89
- MCGRATH USARC, SITE 02, PA, 30-Sep-89
- MCGRATH USARC, SITE 03, PA, 30-Sep-89
- MCGRATH USARC, SITE 04, PA, 30-Sep-89

1990

- USARC SYRACUSE (ASF 6), SITE 01, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 02, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 03, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 04, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 05, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 06, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 07, PA, 28-Feb-90
- USARC SYRACUSE (ASF 6), SITE 08, PA, 28-Feb-90

1990, *continued*

- USARC SYRACUSE (ASF 6), SITE 09, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 01, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 02, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 03, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 04, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 05, PA, 28-Feb-90
- AFRC HORSEHEADS, SITE 06, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 01, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 02, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 03, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 04, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 05, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 06, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 07, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 08, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 09, PA, 28-Feb-90
- USARC LIVERPOOL, SITE 10, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 01, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 02, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 03, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 04, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 05, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 06, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 07, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 08, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 09, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 10, PA, 28-Feb-90
- USARC SCHENECTADY (BRADT), SITE 11, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 02, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 03, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 04, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 05, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 06, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 07, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 08, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 09, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 10, PA, 28-Feb-90
- ROTTERDAM USARC AMSA 8, SITE 11, PA, 28-Feb-90
- USARC GERRY, SITE 01, PA, 28-Feb-90
- USARC GERRY, SITE 02, PA, 28-Feb-90
- USARC GERRY, SITE 04, PA, 28-Feb-90
- USARC GERRY, SITE 05, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 01, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 02, PA, 28-Feb-90

1990, continued

- USARC HORSEHEADS (AMSA 2G), SITE 03, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 04, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 05, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 06, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 07, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 08, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 09, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 10, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 11, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 12, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 13, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 14, PA, 28-Feb-90
- USARC HORSEHEADS (AMSA 2G), SITE 15, PA, 28-Feb-90
- AFRC ALBANY, SITE 2, PA, 30-Jun-90
- AFRC ALBANY, SITE 3, PA, 30-Jun-90
- USARC WATERTOWN, SITE 01, PA, 31-Jul-90
- USARC WATERTOWN, SITE 02, PA, 31-Jul-90
- USARC TONAWANDA, SITE 01, PA, 31-Aug-90
- USARC TONAWANDA, SITE 05, PA, 31-Aug-90

1991

- FLOYD WETS SITE, SITE 01, PA, 31-Jan-91
- FLOYD WETS SITE, SITE 02, PA, 31-Jan-91
- FLOYD WETS SITE, SITE 03, PA, 31-Jan-91
- AFRC ALBANY, SITE 5, PA, 31-Jul-91

1992

- USARC WEBSTER (AMSA 7G), SITE 10, PA, 30-Jun-92

1993

- FLOYD WETS SITE, SITE 01, SI, 28-Feb-93
- FLOYD WETS SITE, SITE 02, SI, 28-Feb-93
- FLOYD WETS SITE, SITE 03, SI, 28-Feb-93
- SKANEATELES WET SITE, SKT-001, PA, 31-Mar-93
- SKANEATELES WET SITE, SKT-001, SI, 31-Mar-93
- ERNIE PYLE USARC/AMSA #12 (G), SITE 001, PA, 30-Apr-93
- USARC AMSA 9, SITE 002, PA, 31-May-93
- USARC AMSA 9, SITE 01, PA, 31-May-93
- ERNIE PYLE USARC/AMSA #12 (G), SITE 001, SI, 31-Jul-93
- USARC CORNING, SITE 01, PA, 31-Aug-93
- CANTON USARC, SITE 01, PA, 31-Dec-93
- CANTON USARC, SITE 01, RI, 31-Dec-93
- CANTON USARC, SITE 01, SI, 31-Dec-93
- MCGRATH USARC, SITE 01, PA, 31-Dec-93

1993, *continued*

- MCGRATH USARC, SITE 01, SI, 31-Dec-93

1994

- USARC NEWBURGH (DUPONT), SITE 01, PA, 31-Jan-94
- USARC NEWBURGH (STEWART FIELD), SITE 01, PA, 31-Jan-94
- USARC NEWBURGH (STEWART FIELD), SITE 02, PA, 31-Jan-94
- USARC NEWBURGH (STEWART FIELD), SITE 03, PA, 31-Jan-94
- USARC NEWBURGH (STEWART FIELD), SITE 04, PA, 31-Jan-94
- USARC NEWBURGH (STEWART FIELD), SITE 05, PA, 31-Jan-94
- USARC BRONX (PATTERSON), SITE 01, PA, 31-Jan-94
- USARC BRONX (PATTERSON), SITE 02, PA, 31-Jan-94
- USARC POUGHKEEPSIE, SITE 01, PA, 31-Jan-94
- USARC POUGHKEEPSIE, SITE 02, PA, 31-Jan-94
- USARC POUGHKEEPSIE, SITE 04, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 02, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 03, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 04, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 05, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 06, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 07, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 08, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 09, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 10, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 11, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 12, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 13, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 14, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 15, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 17, PA, 31-Jan-94
- ORANGEBURG USARC, SITE 18, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 01, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 01, RAC, 31-Jan-94
- AMITYVILLE USARC, SITE 02, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 03, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 04, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 05, PA, 31-Jan-94
- AMITYVILLE USARC, SITE 06, PA, 31-Jan-94
- USARC KINGSTON, SITE 01, PA, 31-Jan-94
- USARC KINGSTON, SITE 02, PA, 31-Jan-94
- USARC KINGSTON, SITE 03, PA, 31-Jan-94
- USARC KINGSTON, SITE 04, PA, 31-Jan-94
- USARC KINGSTON, SITE 05, PA, 31-Jan-94
- USARC KINGSTON, SITE 06, PA, 31-Jan-94

1994, continued

- USARC KINGSTON, SITE 07, PA, 31-Jan-94
- USARC KINGSTON, SITE 08, PA, 31-Jan-94
- USARC BRONX (YONKERS), SITE 01, PA, 31-Jan-94
- USARC BRONX (YONKERS), SITE 02, PA, 31-Jan-94
- USARC BRONX (YONKERS), SITE 03, PA, 31-Jan-94
- USARC BULLVILLE, SITE 01, PA, 31-Jan-94
- USARC BULLVILLE, SITE 02, PA, 31-Jan-94
- USARC BULLVILLE, SITE 03, PA, 31-Jan-94
- USARC BULLVILLE, SITE 04, PA, 31-Jan-94
- USARC BULLVILLE, SITE 05, PA, 31-Jan-94
- USARC BULLVILLE, SITE 08, PA, 31-Jan-94
- USARC BULLVILLE, SITE 09, PA, 31-Jan-94
- USARC BULLVILLE, SITE 10, PA, 31-Jan-94
- USARC BULLVILLE, SITE 11, PA, 31-Jan-94
- USARC TAPPAN, SITE 01, PA, 31-Jan-94
- USARC TAPPAN, SITE 02, PA, 31-Jan-94
- USARC TAPPAN, SITE 03, PA, 31-Jan-94
- USARC TAPPAN, SITE 05, PA, 31-Jan-94
- USARC TAPPAN, SITE 06, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 01, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 02, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 03, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 04, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 05, PA, 31-Jan-94
- AFRC FORT WADSWORTH, SITE 06, PA, 31-Jan-94
- USARC QUEENS, SITE 01, PA, 31-Jan-94
- USARC QUEENS, SITE 02, PA, 31-Jan-94
- USARC QUEENS, SITE 03, PA, 31-Jan-94
- USARC QUEENS, SITE 04, PA, 31-Jan-94
- USARC QUEENS, SITE 05, PA, 31-Jan-94
- USARC QUEENS, SITE 06, PA, 31-Jan-94
- USARC QUEENS, SITE 07, PA, 31-Jan-94
- USARC NEWBURGH (ASF 10), SITE 01, PA, 31-Jan-94
- USARC NEWBURGH (ASF 10), SITE 02, PA, 31-Jan-94
- USARC NEWBURGH (ASF 10), SITE 03, PA, 31-Jan-94
- USARC NEWBURGH (ASF 10), SITE 04, PA, 31-Jan-94
- USARC NEWBURGH (ASF 10), SITE 05, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 01, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 02, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 03, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 04, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 05, PA, 31-Jan-94
- ROCKY POINT USARC, SITE 06, PA, 31-Jan-94

1994, *continued*

- BRITTIN USARC, SITE 04, PA, 30-Jun-94
- USARC LODI, SITE 07, PA, 30-Jun-94
- STORCK USARC, NORTHFIELD, SITE 05, PA, 30-Jun-94
- USARC EDISON (WEIGEL), SITE 03, PA, 30-Jun-94
- USARC MOUNT FREEDOM, SITE 07, PA, 30-Jun-94
- USARC EDISON (KILMER), SITE 15, PA, 30-Jun-94
- USARC POUGHKEEPSIE, SITE 03, PA, 30-Jun-94
- USARC POUGHKEEPSIE, SITE 03, SI, 30-Jun-94
- ORANGEBURG USARC, SITE 01, PA, 30-Jun-94
- USARC TAPPAN, SITE 04, PA, 30-Jun-94
- SIEVERS-SANDBERG USARC, SITE 02, PA, 30-Jun-94
- ELIHU ROOT USARC, URS-001, PA, 31-Jul-94
- ELIHU ROOT USARC, URS-001, RI, 31-Jul-94
- ELIHU ROOT USARC, URS-001, SI, 31-Jul-94
- ROCKY POINT USARC, SITE 07, PA, 31-Jul-94
- SEWARD AFRC, MRS-001, PA, 31-Aug-94
- SEWARD AFRC, MRS-001, RI, 31-Aug-94
- SEWARD AFRC, MRS-001, SI, 31-Aug-94
- CANTON USARC, SITE 01, RD, 30-Sep-94
- ROTTERDAM USARC AMSA 8, SITE-01, PA, 30-Sep-94
- ROTTERDAM USARC AMSA 8, SITE-01, SI, 30-Sep-94
- ROTTERDAM USARC AMSA 8, SITE-02, PA, 30-Sep-94
- ROTTERDAM USARC AMSA 8, SITE-02, SI, 30-Sep-94
- USARC TAPPAN, SITE 04, RD, 30-Sep-94

1995

- USARC AMSA 9, SITE 002, SI, 30-Apr-95
- ELIHU ROOT USARC, SITE 01, SI, 31-May-95
- ELIHU ROOT USARC, URS-001, RD, 30-Jun-95
- BRITTIN USARC, SITE 04, SI, 31-Aug-95
- SEWARD AFRC, MRS-001, RD, 31-Aug-95
- USARC CAVEN POINT, SITE 14, PA, 31-Oct-95
- USARC CAVEN POINT, SITE 14, SI, 31-Oct-95
- ORANGEBURG USARC, SITE 01, RAC, 31-Oct-95
- ORANGEBURG USARC, SITE 01, RI, 31-Oct-95
- USARC BULLVILLE, SITE 07, PA, 30-Nov-95
- USARC TAPPAN, SITE 04, RAC, 31-Dec-95

1996

- USARC POUGHKEEPSIE, SITE 04, RAC, 30-Jun-96
- ORANGEBURG USARC, SITE 16, PA, 31-Jul-96
- ORANGEBURG USARC, SITE 16, SI, 31-Jul-96
- ROTTERDAM USARC AMSA 8, SITE-02, RAC, 31-Jul-96

1996, continued

- ROTTERDAM USARC AMSA 8, SITE 02, LTM, 31-Aug-96
- USARC AMHERST, SITE 8, PA, 31-Oct-96
- USARC BULLVILLE, SITE 07, RI, 31-Dec-96

1997

- CANTON USARC, SITE 01, RAC, 31-Jan-97
- USARC BULLVILLE, SITE 07, RD, 30-Apr-97
- ELIHU ROOT USARC, SITE 01, RAC, 31-May-97
- BRITTIN USARC, SITE 04, RI, 30-Jun-97
- ELIHU ROOT USARC, URS-001, RAC, 30-Jun-97
- USARC AMSA 9, SITE 002, RD, 30-Jun-97
- AMITYVILLE USARC, SITE 05, RAC, 31-Jul-97
- STORCK USARC, NORTHFIELD, SITE 05, SI, 30-Sep-97
- USARC POUGHKEEPSIE, SITE 03, RAC, 30-Sep-97

1998

- USARC AMSA 9, SITE 002, RAC, 28-Feb-98
- AMITYVILLE USARC, SITE 07, PA, 31-Mar-98
- AMITYVILLE USARC, SITE 07, SI, 31-Mar-98
- USARC AMHERST, SITE 1, PA, 30-Apr-98
- USARC AMHERST, SITE 2, PA, 30-Apr-98
- USARC AMHERST, SITE 3, PA, 30-Apr-98
- USARC AMHERST, SITE 4, PA, 30-Apr-98
- USARC AMHERST, SITE 5, PA, 30-Apr-98
- USARC AMHERST, SITE 6, PA, 30-Apr-98
- USARC AMHERST, SITE 7, PA, 30-Apr-98
- USARC AMHERST, SITE 9, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 01, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 02, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 03, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 04, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 05, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 06, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 07, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 08, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 09, PA, 30-Apr-98
- USARC ELIZABETHTOWN, SITE 10, PA, 30-Apr-98
- USARC GLENS FALLS, SITE 01, PA, 30-Apr-98
- USARC OLEAN, SITE 01, PA, 30-Apr-98
- USARC OLEAN, SITE 02, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 01, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 02, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 03, PA, 30-Apr-98

1998, *continued*

- USARC NIAGARA FALLS (AMSA 5), SITE 04, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 05, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 06, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 07, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 08, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 09, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 10, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 11, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 12, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 13, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 14, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 15, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 16, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 17, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 18, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 19, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 20, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 21, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 22, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 23, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 24, PA, 30-Apr-98
- USARC NIAGARA FALLS (AMSA 5), SITE 25, PA, 30-Apr-98
- AFRC ALBANY, SITE 1, PA, 30-Apr-98
- AFRC ALBANY, SITE 4, PA, 30-Apr-98
- AFRC ALBANY, SITE 6, PA, 30-Apr-98
- AFRC ALBANY, SITE 7, PA, 30-Apr-98
- AFRC ALBANY, SITE 8, PA, 30-Apr-98
- AFRC ALBANY, SITE 9, PA, 30-Apr-98
- USARC WATERTOWN, SITE 03, PA, 30-Apr-98
- USARC WATERTOWN, SITE 04, PA, 30-Apr-98
- USARC WATERTOWN, SITE 05, PA, 30-Apr-98
- USARC WATERTOWN, SITE 06, PA, 30-Apr-98
- USARC WATERTOWN, SITE 07, PA, 30-Apr-98
- USARC WATERTOWN, SITE 08, PA, 30-Apr-98
- USARC WATERTOWN, SITE 09, PA, 30-Apr-98
- USARC WATERTOWN, SITE 10, PA, 30-Apr-98
- USARC WATERTOWN, SITE 11, PA, 30-Apr-98
- USARC OGDENSBURG, SITE 01, PA, 30-Apr-98
- USARC OGDENSBURG, SITE 02, PA, 30-Apr-98
- USARC OGDENSBURG, SITE 03, PA, 30-Apr-98
- USARC OGDENSBURG, SITE 04, PA, 30-Apr-98
- USARC MALONE, SITE 01, PA, 30-Apr-98
- USARC MALONE, SITE 02, PA, 30-Apr-98

1998, *continued*

- USARC MALONE, SITE 03, PA, 30-Apr-98
- USARC MALONE, SITE 04, PA, 30-Apr-98
- USARC MALONE, SITE 05, PA, 30-Apr-98
- USARC MALONE, SITE 06, PA, 30-Apr-98
- USARC MALONE, SITE 07, PA, 30-Apr-98
- USARC CORNING, SITE 02, PA, 30-Apr-98
- USARC CORNING, SITE 03, PA, 30-Apr-98
- USARC CORNING, SITE 04, PA, 30-Apr-98
- USARC CORNING, SITE 05, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 01, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 02, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 03, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 04, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 05, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 06, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 07, PA, 30-Apr-98
- USARC PLATTSBURG, SITE 08, PA, 30-Apr-98
- USARC ITHACA, SITE 01, PA, 30-Apr-98
- USARC TONAWANDA, SITE 02, PA, 30-Apr-98
- USARC TONAWANDA, SITE 03, PA, 30-Apr-98
- USARC TONAWANDA, SITE 04, PA, 30-Apr-98
- USARC CANANDAIGUA, SITE 01, PA, 30-Apr-98
- USARC CANANDAIGUA, SITE 02, PA, 30-Apr-98
- USARC CANANDAIGUA, SITE 04, PA, 30-Apr-98
- USARC CANANDAIGUA, SITE 05, PA, 30-Apr-98
- USARC CANANDAIGUA, SITE 06, PA, 30-Apr-98
- USARC BATAVIA, SITE 01, PA, 30-Apr-98
- USARC BATAVIA, SITE 02, PA, 30-Apr-98
- USARC OSWEGO, SITE 01, PA, 30-Apr-98
- USARC OSWEGO, SITE 02, PA, 30-Apr-98
- USARC OSWEGO, SITE 03, PA, 30-Apr-98
- USARC OSWEGO, SITE 04, PA, 30-Apr-98
- USARC PENN YAN, SITE 01, PA, 30-Apr-98
- USARC PENN YAN, SITE 02, PA, 30-Apr-98
- USARC PENN YAN, SITE 03, PA, 30-Apr-98
- USARC BULLVILLE, SITE 07, RAC, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 1, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 11, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 12, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 2, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 3, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 4, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 5, PA, 30-Apr-98

1998, continued

- USARC WEBSTER (AMSA 7G), SITE 6, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 7, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 8, PA, 30-Apr-98
- USARC WEBSTER (AMSA 7G), SITE 9, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 01, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 02, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 03, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 04, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 05, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 06, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 07, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 08, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 09, PA, 30-Apr-98
- USARC MASSENA (ECS-1 SUBSHOP A), SITE 10, PA, 30-Apr-98
- USARC WAYLAND, SITE 01, PA, 30-Apr-98
- USARC WAYLAND, SITE 02, PA, 30-Apr-98
- USARC WAYLAND, SITE 03, PA, 30-Apr-98
- USARC WAYLAND, SITE 04, PA, 30-Apr-98
- SEWARD AFRC, MRS-001, RAC, 30-Jun-98
- USARC CANANDAIGUA, SITE 03, PA, 30-Jun-98
- FLOYD WETS SITE, SITE 01, RI, 31-Dec-98
- SKANEATELES WET SITE, SKT-001, RI, 31-Aug-99

1999

- AMITYVILLE USARC, SITE 07, RI, 30-Nov-99

2000

- FLOYD WETS SITE, SITE 02, RI, 30-Jun-00

2001

- FLOYD WETS SITE, SITE 02, RD, 31-May-01

2002

- USARC CAVEN POINT, SITE 14, RI, 30-Sep-02

2003

- ERNIE PYLE USARC/AMSA #12 (G), FTTO-006-R-01, PA, 19-Jun-03
- ERNIE PYLE USARC/AMSA #12 (G), FTTO-007-R-01, PA, 19-Jun-03
- FLOYD WETS SITE, SITE 02, RAC, 30-Sep-03
- ERNIE PYLE USARC/AMSA #12 (G), SITE 001, RI, 30-Nov-03

2004

- ERNIE PYLE USARC/AMSA #12 (G), FTTO-006-R-01, SI, 31-Dec-04
- ERNIE PYLE USARC/AMSA #12 (G), FTTO-007-R-01, SI, 31-Dec-04

Record of Decision (ROD)/Decision Document (DD) Approval Dates: 2005

Construction Completion Date of IRP: 2003

Schedule for Next Five Year Review: None

Estimated Completion Date of IRP (including LTM phase): 2008

Prior Years Funds

Year	Site Information	Expenditures	FY Total
FY92	SI: Canton NY (FTDR920035).....	\$95,000	
	SI: Massena NY (FTDR91003).....	\$90,000	
	SI: Skaneateles NY (FTDR910032).....	\$105,000	\$290,000
FY93	PA/SI: Dewitt NY (FTDR920039).....	\$195,000	
	SI: Canton NY (FTDR920035).....	\$140,000	
	SI: Massena NY (FTDR91003).....	\$134,000	
	SI: Mattydale NY (FTDR930035).....	\$144,000	
	SI: Rotterdam NY (FTDR940012 & FTDR940026).....	\$62,000	
	SI: Skaneateles NY (FTDR910032).....	\$160,000	
	SI: Utica NY (FTDR920043)	\$180,000	\$1,015,000
FY94	RI: Dewitt NY (FTDR920039)	\$10,000	
	RD: Canton NY (FTDR920035)	\$38,000	
	LTM: Massena NY (FTDR91003)	\$43,000	
	SI, RD: Mattydale NY (FTDR930035).....	\$61,000	
	PA/SI, RD: Rocky Point (ROC93S0001)	\$199,000	
	SI: Rotterdam NY (FTDR930036).....	\$127,000	
	RD: Skaneateles NY (FTDR910032).....	\$64,000	
	SI, RD: Utica NY (FTDR920043)	\$132,000	
	PA: Jersey City NJ (CAVN95S016)	\$2,000	\$676,000
FY95	PA/SI: Dewitt NY (FTDR920039).....	\$20,000	
	RD: Canton NY (FTDR920035)	\$1,000	
	LTM: Massena NY (FTDR91003)	\$1,000	
	RD: Mattydale NY (FTDR930035)	\$25,000	
	RD: Rocky Point (ROC93S0001).....	\$20,000	
	RI: Rotterdam NY (FTDR930036)	\$123,000	
	RD: Skaneateles NY (FTDR910032).....	\$25,000	
	RD: Utica NY (FTDR920043)	\$25,000	
	SI: Jersey City NJ (CAVN95S016)	\$15,000	\$255,000
FY96	RI, RD: Dewitt NY (FTDR920039)	\$311,000	
	RD: Canton NY (FTDR920035)	\$2,000	
	RA: Mattydale NY (FTDR930035)	\$110,000	
	RD, RA: Rocky Point (ROC93S0001).....	\$36,000	
	RI: Rotterdam NY (FTDR930036)	\$20,000	
	RD: Skaneateles NY (FTDR910032).....	\$2,000	
	LTM: Utica NY (FTDR920043)	\$2,000	
	RI: Jersey City NJ (CAVN95S016)	\$15,000	\$498,000

Year	Site Information	Expenditures	FY Total
FY97	Missile Silos Rocky Point (TOTTS132).....	\$8,378	
	RA Floyd (FLOY965149)	\$4,904	
	LTM Utica/Elihu Root (FTDR920043)	\$23,208	
	PA Caven Point (CAVEN95S016)	\$250,000	
	REM/RD AMSA #9 (FTDR96S148)	\$33,480	
	RA AMSA 9 (FTDR96S148)	\$370,000	\$689,970
FY98	RA (soil excavation) Skaneateles	\$73,000	
	RI (near UST grave)Floyd Annex	\$49,000	
	Well Closure Utica	\$12,000	
	Well Closure Massena.....	\$12,000	
	Well Closure Rotterdam	\$12,000	
	Well Closure Canton.....	\$12,000	\$170,000
FY99	LTM (soil excavation) Skaneateles	\$55,000	
	RI/FS Ernie Pyle USARC/AMSA #12 (G)	\$7,000	
	LTM USARC Floyd Site 01	\$173,000	\$235,000
FY00	LTM Ernie Pyle USARC/AMSA #12	\$7,200	
	RI/FS USARC Floyd WETS Site 02.....	\$62,800	\$70,000
FY01	LTM Ernie Pyle USARC/AMSA #12	\$15,000	
	RAC USARC Floyd WETS Site 02	\$105,000	
	RD USARC Floyd WETS Site 02.....	\$45,000	\$165,000
FY02	RI/FS Floyd WETS Site 02	\$17,000	
	RA Floyd WETS Site 02	\$70,000	
	LTM Floyd WETS Site 02	\$80,000	
	RI/FS Caven Point Site 14.....	\$25,000	
	Ernie Pyle Site 001	\$55,000	\$247,000
FY03		\$0
FY04		\$0
FY05		\$0

Total Funding up to FY05: \$4,310,970.00

Current Year Requirements

Year	Site Information	Requirements	FY Total
FY 06	\$0	\$0

Total Requirements FY06: \$0

Total Future Requirements: \$0

Total IR Program Cost (from inception to completion of the IRP): \$4,310,970.00

Community Involvement

There has not been enough community interest to sustain a RAB. Public interest will be determined after investigations are complete.

The 77th RRC acquired property, which included a landfill, from the active Army Military District of Washington (MDW) in FY99 as a result of Base Realignment and Closure (BRAC) action at Fort Totten. A RAB had been established by MDW, but has been disbanded with the closure of the landfill. The landfill has not generated expressions of major concern from the community and has received a No Further Action letter from the State.